

**CITY OF LOS ANGELES**  
INTERDEPARTMENTAL CORRESPONDENCE

Date: November 20, 2025

To: Street and Transportation Projects Oversight Committee

From: Patrick J. Schmidt, P.E., G.E., Division Manager  
Geotechnical Engineering Division  
Bureau of Engineering

Digitally signed by Patrick  
Schmidt  
DN: C=US,  
E=patrick.schmidt@lacity.org,  
CN=Patrick Schmidt  
Date: 2025.11.20 12:51:42-08'00'

Subject: **UPDATE OF THE BUREAU OF ENGINEERING FY 2025-26 HILLSIDE  
SLOPE STABILITY PROGRAM (HSSP) MASTER SCHEDULE AND  
PROJECT STATUS REPORT TABLE**

### RECOMMENDATION

Receive and file the attached revised FY 2025-26 HSSP Master Schedule and the FY 2025-26 HSSP Project Status Report Table.

Accept the removal of two projects and the additional of four projects on the HSSP Master Schedule.

### TRANSMITTALS

1. FY 2025-26 HSS Master Schedule (Dated November 20, 2025)
2. FY 2025-26 HSS Project Status Report Table (Dated November 20, 2025)

### DISCUSSION

Adjustments have been made to the HSSP Master Schedule to reflect project status updates and the removal of the Knobhill Drive near Longview Valley Road (3737) Pipe and Board and Lafler Road (2227) Pipe and Board projects and the addition of the Tramonto Drive (17537) Bulkhead, Porto Marina Way (17909) Bulkhead, Revello Drive (17470) Drainage Mitigation, and Bienveneda Avenue (559) Emergency Bulkhead Repair projects (Transmittal 1). Project scope and summary information for all the projects is provided in the updated HSSP Project Status Report Table (Transmittal 2).

The Knobhill Drive near Longview Valley Road (3737) Pipe and Board and Lafler Road (2227) Pipe and Board projects consisted of installing new pipe and board structures to repair washouts. During design of the Erosion Control for Hillside Damage (FY25/26) project, it was determined that it would be more cost effective to include both of these project as part of the Erosion Control project scope of work. Thus, the Knobhill Drive and Lafler Road projects have been cancelled.

The Tramonto Drive (17537) Bulkhead and Porto Marina Way (17909) Bulkhead projects consist of new bulkheads to replace existing timber bulkheads in the Pacific Palisades. These projects are being considered for the Hazard Mitigation Grant

Program and require design to be completed to provide a competitive application. These projects were added to the HSSP as part of Council File 25-1032.

The Revello Drive (17470) Drainage Mitigation will evaluate and address drainage concerns due to existing topography along Revello Drive. This project was also added to the HSSP as part of Council File 25-1032.

The Bienvenida Avenue (559) Emergency Bulkhead Repair addresses an existing timber bulkhead that sustained damage in the Palisades Fire. After the existing wall tiebacks were tested, it was determined that the existing steel piles and tiebacks are substantially functional, and repairs would consist of replacing the burned timber lagging with cast-in-place concrete lagging.

If you have questions or require additional information, please contact me at (213) 923-5984.

PJS/kl

Enclosures

cc: Daisy Bonilla, City Administrative Office  
Maria Souza-Rountree, City Legislative Office  
Kristen Wong, Bureau of Engineering

STPOC - Project Status Report Hillside Slope Stability (HSS) Program

As Of 11/20/2025

Summary			
Current Status		Construction Vehicle	
1 - Pre-Design - Active	10	Contractor (Emergency)	16
2 - Design - Active	15	Contractor (On-Call)	56
3 - Right of Way/Approvals - Active	1	Contractor (Regular Award)	4
4 - Bid & Award - Active	4	N/A - Design Project Only	1
5 - Construction - Active	12		
6 - Post-Construction - Active	35		
Total	77	Total	77

Bureau of Engineering - Non-Grant Project - Hillside Slope Stability

	Project Title	Dept Proj. ID	Scope (Summary)	Estimated Const Cost	Funding	Project Status	Current Status	CD(s)	Construction Method	Project Manager	Supporting Departments
1	Asilomar Boulevard Stabilization	M799	The Asilomar Boulevard Stabilization Project will employ Deep Soil Cement Mix (DSM) columns in order to stabilize the section of the street adversely affected by a landslide. As part of the project, the southern curb and gutter and the street's pavement will be removed and replaced.	\$ 7,972,546	GF: \$4,928,173.00 GT: \$2,884,532.00 SB1: \$5,279,827.00 Total funding: \$13,092,532.00	Nov/25 Project is in Post-Construction. Pending draft Acceptance Board Report.	54% Post-Construction (Active)	11	Contractor (Regular Award)	Michael Womack	Bureau of Engineering, Bureau of Contract Administration
2	Avenue 53 (410 N) Bulkhead	M1187	This project will install a bulkhead approximately 120-ft long, 6-ft high	\$ 608,653	SB1: \$792,000.00 Total funding: \$792,000.00	Nov/25 Project is in Construction.	97% Construction (Active)	1	Contractor (On-Call)	Walter Carrera	Bureau of Engineering, Bureau of Contract Administration
3	Avon Park Terrace (1431-1461) Bulkhead	M1131	This project will repair the upper section of a grade separated roadway with a bulkhead, remedial grading, or a combination of both.	\$988,597.40	SB1: \$1,292,705.00 Total funding: \$1,292,705.00	Nov/25 Project is in Post-Construction. A revised FCCO UCO was issued on 11/18/2025. Pending draft Acceptance Board Report.	46% Post-Construction (Active)	13	Contractor (On-Call)	Elaine Lei	Bureau of Engineering, Bureau of Contract Administration
4	Avon Street (1923) Bulkhead	M1225	This project will install a new steel beam and pre-cast lagging bulkhead (H=4.5-ft, L=70-ft) and regrade the roadway to drain away from the slope (L=100-ft, W=21-ft)	\$ 646,000	SB1: \$646,000.00 Total funding: \$646,000.00	Nov/25 Project design is nearing completion.	96% Design (Active)	13	Contractor (On-Call)	Daniel Orris	Bureau of Engineering, Bureau of Contract Administration
5	Bedel Street (4600 Block) Upslope Debris Wall	M1186	This project will install an upslope debris wall approximately 260-ft in length	\$ 577,648	GF: \$1,000,000.00 Total funding: \$1,000,000.00	Nov/25 Project is in Post-Construction. Pending As-builts and BCA is drafting the Acceptance Board Report.	58% Post-Construction (Active)	3	Contractor (On-Call)	Walter Carrera	Bureau of Engineering, Bureau of Contract Administration
6	Bedel Street (4651) Slope Mitigation	M1176	This project will install approximately 40 linear feet of 5-ft tall pipe and board structure to restore lateral support to a roadway that has failed due to a tree.	\$ 390,902	MMLRF: \$396,000.00 Total funding: \$396,000.00	Nov/25 Project is in Post-Construction. Pending Acceptance Board Report.	79% Post-Construction (Active)	3	Contractor (Emergency)	Elaine Lei	Bureau of Engineering, Bureau of Contract Administration
7	Benedict Canyon Drive (2940) Emergency Bulkhead	M1213	This emergency project will install a new steel beam and pre-cast concrete lagging bulkhead to repair a washout due to mid-February 2024 storm damage.	\$ 501,000	SB1: \$849,000.00 Total funding: \$849,000.00	Nov/25 Project is in Post-Construction. As-builts, CPER, and Draft Acceptance Board report are being prepared.	80% Post-Construction (Active)	5	Contractor (Emergency)	Kristen Wong	Bureau of Engineering, Bureau of Contract Administration
8	Benner Street (5966) Pipe and Board	M1250	This project installs a new pipe and board structure (approx. L=56-ft, H=4-ft), and removes and reinstalls the sidewalk, curb and gutter.	\$ 402,000	SB1: \$402,000.00 Total funding: \$402,000.00	Nov/25 This is a future project scheduled to begin 12/3/25.	1% Pre-Design (Active)	1	Contractor (On-Call)	Kristen Wong	Bureau of Engineering, Bureau of Contract Administration
9	Bienveneda Avenue (505) Emergency Bulkhead Repair	M1244	This project repairs existing timber lagging damaged due to the Palisades Fire with steel plates.	\$ 410,000	Oth: \$492,000.00 Total funding: \$492,000.00	Nov/25 Contractor is awaiting steel panels to start Construction. Panels are anticipated to arrive the beginning of December.	56% Construction (Active)	11	Contractor (On-Call)	Llanet Gomez	Bureau of Engineering, Bureau of Contract Administration
10	Bienveneda Avenue (559) Emergency Bulkhead Repair	M1254	This project will remove existing lagging damaged in the Palisades fire with new reinforced concrete lagging.	\$ 885,000	SB1: \$885,000.00 Total funding: \$885,000.00	Nov/25 A work order was opened and Survey and Environmental requests were sent.	23% Pre-Design (Active)	11	Contractor (On-Call)	Kristen Wong	Bureau of Engineering, Bureau of Contract Administration
11	Bronson Canyon Entry and Retaining Wall - RAP	M1212	This project will construct a retaining wall and install a new sidewalk leading into Bronson Canyon on Canyon Drive.	\$ 566,000	RPF: \$566,000.00 Total funding: \$566,000.00	Nov/25 After discussions with RAP, a protected tree report may be required for the removal of an interfering tree. Pending RAP investigation.	98% Pre-Design (Active)	4	Contractor (On-Call)	Kristen Wong	Dept of Recreation and Parks, Bureau of Contract Administration
12	Cass Avenue (23064-23256) Hillside Road Rehabilitation	M1223	This project will remove and recompact the subgrade to a depth of 3-ft (L=200-ft, W=15-ft) and install geogrid.	\$ 900,000	SB1: \$900,000.00 Total funding: \$900,000.00	Nov/25 Bid package is being prepared.	92% Design (Active)	3	Contractor (On-Call)	Llanet Gomez	Bureau of Engineering, Bureau of Contract Administration
13	Castellammare Drive (17632) Upslope Emergency Bulkhead	M1240	This emergency project replaces an existing timber bulkhead that was damaged in the Palisades Fire 2025 with a new steel beam and pre-cast concrete lagging bulkhead (L=110-ft, H=5-ft)	\$ 505,000	GF: \$829,000.00 Total funding: \$829,000.00	Nov/25 Project is in Post-Construction. Pending draft Acceptance Board Report.	48% Post-Construction (Active)	11	Contractor (Emergency)	Elaine Lei	Bureau of Engineering, Bureau of Contract Administration
14	Crescent Drive (8483-8764) Bulkheads	M1130	This project will construct various bulkheads along Crescent Drive to restore lateral support to the roadway.	\$ 1,508,376	SB1: \$3,069,000.00 Total funding: \$3,069,000.00	Nov/25 Statement of Completion issued on 4/23/25. Final Close Out Change Order signed 9/17/2025 for a credit of (\$53,489.50).	59% Post-Construction (Active)	4	Contractor (On-Call)	Michael Womack	Bureau of Engineering, Bureau of Contract Administration

Bureau of Engineering - Non-Grant Project - Hillside Slope Stability

	Project Title	Dept Proj. ID	Scope (Summary)	Estimated Const Cost	Funding	Project Status	Current Status	CD(s)	Construction Method	Project Manager	Supporting Departments
15	Crescent Drive (8744) Emergency Bulkhead	M1175	This emergency project constructs a bulkhead to restore lateral support to the roadway due to storm damage in January 2023.	\$ 345,197	SB1: \$345,200.00 Total funding: \$345,200.00	Nov/25 Project in Post Construction. Statement of Completion issued 12/1/23. FCCO signed 1/3/24.	82% Post-Construction (Active)	4	Contractor (Emergency)	Michael Womack	Bureau of Engineering, Bureau of Contract Administration
16	Crescent Drive (8979) Bulkhead	M1246	This project will install a new steel beam and pre-cast concrete lagging bulkhead, (Approx. L=200-ft, H=4.5-ft).	\$ 1,501,000	SB1: \$1,501,000.00 Total funding: \$1,501,000.00	Nov/25 The GDM and GDR were submitted to SED to initiate structural design and preparation of plans. The project is in Design.	6% Design (Active)	4	Contractor (On-Call)	Daniel Orris	Bureau of Engineering, Bureau of Contract Administration
17	Crescent Drive (9192) Bulkhead	M1206	This project will install a new bulkhead to repair a washout.	\$ 273,424	SB1: \$510,000.00 Total funding: \$510,000.00	Nov/25 GED is waiting to receive the draft acceptance board report from BCA. The project continues in Post-Construction.	57% Post-Construction (Active)	4	Contractor (On-Call)	Daniel Orris	Bureau of Engineering, Bureau of Contract Administration
18	Dixie Canyon Avenue (3601-3600) Bulkhead and Slope Stabilization	M1147	This project constructs two City standard retaining walls approximately 20-ft and 25-ft in length, 20 LF of a pipe-and-board-structure, 200 LF of k-rail with a debris barrier to restore lateral support to the roadway and protect the roadway from slough.	\$ 311,126	SB1: \$443,000.00 Total funding: \$443,000.00	Nov/25 Project is in Post-Construction. Pending draft Acceptance Board Report.	74% Post-Construction (Active)	4	Contractor (On-Call)	Elaine Lei	Bureau of Engineering, Bureau of Contract Administration
19	Enchanted Way (711) Bulkhead	M1216	This project will remove and replace a failing bulkhead (H=10.5-ft, L=90-ft)	\$ 1,034,835	SB1: \$1,245,000.00 Total funding: \$1,245,000.00	Nov/25 The project continues in Post-Construction.	5% Post-Construction (Active)	11	Contractor (On-Call)	Daniel Orris	Bureau of Engineering, Bureau of Contract Administration
20	Erosion Control for Hillside Damage (FY 23-24)	M1185	This project addresses various erosion control measures throughout the City.	\$ 615,186	PropC: \$3,500,000.00 Total funding: \$3,500,000.00	Nov/25 GED is waiting to receive the draft acceptance board report from BCA. The project continues in Post-Construction.	78% Post-Construction (Active)	VR	Contractor (On-Call)	Daniel Orris	Bureau of Engineering, Bureau of Contract Administration
21	Erosion Control for Hillside Damage (FY 24-25)	M1214	This project will address various sites throughout the City in need of erosion control efforts for FY 24/25	\$ 200,000	SB1: \$200,000.00 Total funding: \$200,000.00	Nov/25 The project continues in Post-Construction, which is 38% complete.	44% Post-Construction (Active)	VR	Contractor (On-Call)	Daniel Orris	Bureau of Engineering, Bureau of Contract Administration
22	Erosion Control for Hillside Damage (FY 25-26)	M1245	This project will address various sites throughout the City in need of erosion control efforts for FY 25/26	\$ 400,000	GF: \$400,000.00 Total funding: \$400,000.00	Nov/25 Three bids were received on 11/14/25. Clarke Contracting Corporation was the lowest bidder at \$309,966 which is 5.1% below the City Engineer estimate of \$326,635. The construction order was issued on 11/18/25. The project is in construction.	7% Construction (Active)	AL, VR	Contractor (On-Call)	Daniel Orris	Bureau of Engineering, Bureau of Contract Administration
23	Escobedo Drive (5159) Emergency Bulkhead	M1173	This emergency project will remove and extend an existing failing timber bulkhead along Escobedo Drive approximately 135 linear feet long.	\$ 679,205	MMLRF: \$2,205,000.00 Total funding: \$2,205,000.00	Nov/25 Project is in Post-Construction. Pending Acceptance Board Report.	78% Post-Construction (Active)	3	Contractor (Emergency)	Elaine Lei	Bureau of Engineering, Bureau of Contract Administration
24	Glenoaks Blvd (10810) Slope Mitigation	M1151	This project consists of constructing 600 linear feet bulkhead debris barrier wall, removal of slough and loose material from existing toe of slope and slope face. In addition 600 LF of existing sidewalk will be removed and replaced.	\$ 1,562,157	MMLRF: \$861,529.00 MRLRF: \$204,441.00 SB1: \$755,000.00 Total funding: \$1,820,970.00	Nov/25 Construction is nearing completion; the permanent lane closure has been removed on November 3rd, allowing for normal flow of traffic and new sidewalk has been completed as of October 31st. There remains 5% of the Wall construction to be completed.	95% Construction (Active)	7	Contractor (On-Call)	Rene Ramirez	Bureau of Engineering, Bureau of Contract Administration
25	Gould Avenue (8294) Bulkhead	M1200	This project will install a bulkhead (Length = 64-ft, Height = 8-ft) to repair a washout	\$ 523,342	SB1: \$667,000.00 Total funding: \$667,000.00	Nov/25 Project is in Post-Construction. As-builts were sent to the vault on 10/23/25. BCA is drafting the acceptance board report.	51% Post-Construction (Active)	4	Contractor (On-Call)	Karynna Dominguez	Bureau of Engineering, Bureau of Contract Administration
26	Guardrail Repair on Woolsey Canyon Road	M1114	This project will install approximately 167 linear feet of guardrail pursuant to the litigation action requirements.	\$ 81,800	GT: \$100,000.00 Total funding: \$100,000.00	Nov/25 Project is in Post-Construction. The Project Closeout form was sent to the Work Order unit on 8/26/2025.	83% Post-Construction (Active)	12	Contractor (On-Call)	Elaine Lei	Bureau of Engineering, Bureau of Contract Administration
27	Larissa Drive (3305) Slope Mitigation - RAP	M1209	This project designs a permanent slope stabilization for the Recreation and Parks property located at 3311 Larissa Drive.	\$ 2,328,510	RPF: \$3,000,000.00 Total funding: \$3,000,000.00	Nov/25 The construction order was issued on 11/18/25. The project is in construction.	0% Construction (Active)	13	Contractor (On-Call)	Daniel Orris	Dept of Recreation and Parks, Bureau of Contract Administration
28	Larissa Drive (3311-3229) Slope Mitigation, Demolition - RAP	M1201	This project is the demolition phase and will remove an existing failing gunite slope above a private property.	\$ 419,450	RPF: \$751,364.18 Total funding: \$751,364.18	Nov/25 A draft acceptance board report was sent to the BRU on 2/27/25. As-builts are being prepared.	87% Post-Construction (Active)	13	Contractor (On-Call)	Kristen Wong	Bureau of Engineering, Bureau of Contract Administration
29	Larissa Drive (3311-3229) Slope Mitigation, Maintenance - RAP	M1208	This project maintains erosion control measures on a Recreation and Parks property through the 2024 Winter season until a permanent solution can be designed.	\$ 500,000	RPF: \$500,000.00 Total funding: \$500,000.00	Nov/25 Due to delays in the permanent design, maintenance has been extended to 12/1/25. An independent pipe structure design request was sent to SED on 6/10/25. Due to private property owner requests, a separate request was sent to the property owner.	98% Construction (Active)	13	Contractor (Emergency)	Kristen Wong	Dept of Recreation and Parks, Bureau of Contract Administration
30	Medina Road (4956, 5166, and 5259) Bulkhead Replacement	M1129	This project will replace timber bulkheads at 3 locations on Medina Road.	\$ 1,317,190	SB1: \$1,827,000.00 Total funding: \$1,827,000.00	Nov/25 Project is in Post-Construction. Pending draft Acceptance Board Report.	57% Post-Construction (Active)	3	Contractor (On-Call)	Elaine Lei	Bureau of Engineering, Bureau of Contract Administration

Bureau of Engineering - Non-Grant Project - Hillside Slope Stability

	Project Title	Dept Proj. ID	Scope (Summary)	Estimated Const Cost	Funding	Project Status	Current Status	CD(s)	Construction Method	Project Manager	Supporting Departments
31	Mt. Washington Bulkheads	M1146	This project will construct three steel beam and pre-cast concrete lagging bulkheads at three project sites: 730 Mt. Washington Drive, height = 6-ft, length = 60 ft; 680 Quail Drive, height = 7.5 feet, length = 35 feet; and 4065 San Rafael Ave, height = 6-ft, length = 104 feet.	\$ 1,172,345	SB1: \$1,485,000.00 Total funding: \$1,485,000.00	Nov/25 Project is in Post-Construction. Pending Board acceptance of Board Report	79% Post-Construction (Active)	1	Contractor (On-Call)	Walter Carrera	Bureau of Engineering, Bureau of Contract Administration
32	Mt. Washington Drive (581 and 805) Bulkheads	M1218	This project combines 2 sites: 581 Mt. Washington Drive Bulkhead (H=18-ft, L=50-ft) and 805 Mt. Washington Drive Bulkhead (H=6-ft, L = 56-ft).	\$ 1,868,000	SB1: \$1,868,000.00 Total funding: \$1,868,000.00	Nov/25 Project is in in Design.	82% Design (Active)	1	Contractor (On-Call)	Walter Carrera	Bureau of Engineering, Bureau of Contract Administration
33	Mulholland Drive (12945) Emergency Bulkhead	M1170	This emergency project constructs a bulkhead approximately 40 linear feet long to repair a washout along Mulholland Drive.	\$ 344,657	MMLRF: \$500,000.00 Total funding: \$500,000.00	Nov/25 A draft acceptance board report was submitted to the BRU on 5/2/25.	86% Post-Construction (Active)	4	Contractor (Emergency)	Kristen Wong	Bureau of Engineering, Bureau of Contract Administration
34	Mulholland Drive (13150) Debris Wall	M1184	This project will construct an upslope debris wall to mitigation sloughing onto the road due to the winter 2023 storms.	\$ 1,104,000	SB1: \$1,100,000.00 Total funding: \$1,100,000.00	Nov/25 Project is in Bid and Award. Project Bid Package is currently being finalized and under review.	89% Bid & Award (Active)	5	Contractor (On-Call)	Rene Ramirez	Bureau of Engineering, Bureau of Contract Administration
35	Mulholland Drive (15253) Slope Repair - LADWP	M1117	This project will repair a slope on the north side of Mulholland Drive that was washed out as a result of a LADWP water main break. Repair alternatives will be developed during the design phase and will restore stability to the slope, nearby utilities, and the Mulholland Drive roadway.	\$ 347,862	DWP: \$406,000.00 Total funding: \$406,000.00	Nov/25 Project is in Bid & Award. Budget request form is being prepared to submit to DWP.	87% Bid & Award (Active)	4	Contractor (On-Call)	Walter Carrera	Bureau of Engineering, Bureau of Contract Administration
36	Mulholland Drive (22423-22569) Slough Wall	M1192	This project will remove a failed portion of an existing timber bulkhead and place with a new steel beam and precast concrete lagging bulkhead, approximately 70-ft long, 6-ft high. Also includes replacement of failing portions of timber lagging.	\$ 654,772	SB1: \$663,000.00 Total funding: \$663,000.00	Nov/25 Project is in Construction. Pile and lagging panel installation was completed on August 29th.	90% Construction (Active)	3	Contractor (On-Call)	Rene Ramirez	Bureau of Engineering, Bureau of Contract Administration
37	Mulholland Drive (23201) Bulkhead	M1150	This project will construct a steel beam and pre-cast concrete lagging bulkhead, height = 6-ft, length = 30-ft to restore lateral support to the sidewalk and roadway.	\$ 271,000	SB1: \$271,000.00 Total funding: \$271,000.00	Nov/25 Project is being prepared for Bid and Award and currently awaiting Environmental Permits	77% Bid & Award (Active)	3	Contractor (On-Call)	Walter Carrera	Bureau of Engineering, Bureau of Contract Administration
38	Mulholland Drive (8908) Bulkhead	M1220	This project will install a new steel beam and pre-cast concrete lagging bulkhead (H=6-ft, L=80-ft) around an existing electrical vault.	\$ 734,000	SB1: \$734,000.00 Total funding: \$734,000.00	Nov/25 100% design plans were received on 10/31/25. Plans and the bid package are being compiled.	87% Design (Active)	5	Contractor (On-Call)	Kristen Wong	Bureau of Engineering, Bureau of Contract Administration
39	Mulholland Drive between Bowmont Drive and Skyline Drive, Sites 1 and 2	M1210	This emergency project will install two new bulkheads to repair washouts due to the early February 2024 storms.	\$ 3,592,441	SB1: \$4,407,000.00 Total funding: \$4,407,000.00	Nov/25 Project is in Post-construction. CPER, as-builts and draft acceptance board report are being prepared.	72% Post-Construction (Active)	4	Contractor (Emergency)	Walter Carrera	Bureau of Engineering, Bureau of Contract Administration
40	Mulholland Drive between Bowmont Drive and Skyline Drive, Sites 3 and 4	M1211	This emergency project will construct two bulkheads to repair washouts caused by the early February 2024 storms.	\$ 1,065,200	SB1: \$1,593,000.00 Total funding: \$1,593,000.00	Nov/25 Project is in Post-construction. CPER, as-builts and draft acceptance board report are being prepared.	74% Post-Construction (Active)	4	Contractor (Emergency)	Walter Carrera	Bureau of Engineering, Bureau of Contract Administration
41	Mulholland Drive near Stone Oak Drive (3123) Bulkhead	M1249	This project installs a new steel beam and pre-cast concrete lagging bulkhead to repair a washout (Approx. L=32-ft, H=10.5-ft), and repairs approx. 200-ft of drainage swale.	\$ 738,000	SB1: \$738,000.00 Total funding: \$738,000.00	Nov/25 Project is in Pre-Design. Geotechnical Design Report and Memo is pending completion of the topographic Survey.	60% Pre-Design (Active)	4, 11	Contractor (On-Call)	Elaine Lei	Bureau of Engineering, Bureau of Contract Administration
42	Nash Drive (8529-8569) Bulkhead	M1215	This project will remove and replace an existing failing timber bulkhead (H=6-ft, L=40-ft) and remove and recompact an eroded section of dirt roadway (W= 5-ft, L = 300-ft) to a depth of 18 inches.	\$ 463,000	SB1: \$463,000.00 Total funding: \$463,000.00	Nov/25 Project is being finalized to be sent to PAC for bid and award.	72% Bid & Award (Active)	4	Contractor (On-Call)	Walter Carrera	Bureau of Engineering, Bureau of Contract Administration
43	Oakfield Drive (4039) Bulkhead	M1133	This project will construct a bulkhead to restore lateral support to the roadway.	\$ 382,466	SB1: \$477,000.00 Total funding: \$477,000.00	Nov/25 Project is in Post-Construction. Pending draft Acceptance Board Report.	75% Post-Construction (Active)	4	Contractor (On-Call)	Elaine Lei	Bureau of Engineering, Bureau of Contract Administration
44	Pacific View Drive (7300) Rockfall Mitigation	M1055	This project will construct rockfall mitigation measures for the slope near 7300 Pacific View Drive.	\$ 1,300,000	SB1: \$1,437,000.00 Total funding: \$1,437,000.00	Nov/25 Project is in Post-Construction. Pending Board acceptance of Board Report	87% Post-Construction (Active)	4	Contractor (On-Call)	Walter Carrera	Bureau of Engineering, Bureau of Contract Administration
45	Paseo Del Mar (White Point) Permanent Restoration	M753	This project will re-grade the landslide and provide a structure to support the re-establishment of the Paseo Del Mar alignment.	\$ 43,000,000	GT: \$2,000,000.00 TBD: \$27,000,000.00 Total funding: \$29,000,000.00	Nov/25 Project is pending funding.	65% Right of Way/Approvals (Active)	15	Contractor (Regular Award)	Kristen Wong	Bureau of Engineering, Bureau of Contract Administration

Bureau of Engineering - Non-Grant Project - Hillside Slope Stability

	Project Title	Dept Proj. ID	Scope (Summary)	Estimated Const Cost	Funding	Project Status	Current Status	CD(s)	Construction Method	Project Manager	Supporting Departments
46	Pheasant Drive (781) Road Abandonment	M1222	This project will remove two failing existing timber bulkheads and install pipe and board structures, regrade the roadway to redirect drainage from the downslope and install new AC berm.	\$ 2,789,000	GF: \$2,300,000.00 SB1: \$489,000.00 Total funding: \$2,789,000.00	Nov/25 Design is ongoing. Real Estate is ongoing, pending environmental review.	52% Design (Active)	1	Contractor (On-Call)	Kristen Wong	Bureau of Engineering, Bureau of Contract Administration
47	Porto Marina Way (17909) Bulkhead	M1253	This project installs a steel beam and concrete lagging bulkhead (Length=175-ft, Height=25-ft).	\$ 6,372,000	TBD: \$6,372,000.00 Total funding: \$6,372,000.00	Nov/25 This project is in pre-design.	44% Pre-Design (Active)	11	Contractor (On-Call)	Kristen Wong	Bureau of Engineering, Bureau of Contract Administration
48	Posetano Road (17432) Emergency Road Repair	M1243	This project restores lateral support to Posetano Road due to damage from the Palisades Fire.	\$ 2,479,751	SB1: \$3,223,677.00 Total funding: \$3,223,677.00	Nov/25 Contractor scheduled to mobilize on 11/10/2025. Beam delivery tentatively scheduled for 11/17/2025.	29% Construction (Active)	11	Contractor (On-Call)	Michael Womack	Bureau of Engineering, Bureau of Contract Administration
49	Revello Drive (17470) Drainage Mitigation	M1255	This project will evaluate and address drainage issues due to topography along Revello Drive.	\$ 5,182,000	TBD: \$5,182,000.00 Total funding: \$5,182,000.00	Nov/25 This is a future project scheduled to begin spring of 2026, pending funding. This project was included per CF25-1032 to start design prior to receiving construction funding at the request of CD11.	0% Pre-Design (Active)	11	Contractor (On-Call)	Kristen Wong	Bureau of Engineering, Bureau of Contract Administration
50	Revello Drive (17470) Emergency Bulkhead	M1242	This emergency bulkhead partially replaces an existing timber bulkhead damaged in the Palisades Fire 2025 (L=45-ft, H=5-ft)	\$ 347,045	GF: \$450,000.00 Total funding: \$450,000.00	Nov/25 Major construction complete. Contractor addressing Final Inspectors punch list items before issuance of Statement of Completion.	99% Construction (Active)	11	Contractor (Emergency)	Michael Womack	Bureau of Engineering, Bureau of Contract Administration
51	San Marco Drive (2404 and 2433) Bulkhead	M1193	This project removes a failing timber bulkhead and constructs a new steel beam and pre-cast concrete lagging bulkhead and gradebeam approximately 80-ft long, 9-ft high	\$ 1,175,000	SB1: \$1,175,000.00 Total funding: \$1,175,000.00	Nov/25 Project is in Design. Project is in design with SED and GED. Design has been delayed due to response to the Pacific Palisades Fire.	92% Design (Active)	4	Contractor (On-Call)	Rene Ramirez	Bureau of Engineering, Bureau of Contract Administration
52	Stretto Way at Castellammare Drive Emergency Debris Removal	M1238	This project will remove debris due to the Palisades Fire that is currently blocking Stretto Way. This project is only intended to re-open the public right of way for safe vehicular and pedestrian access.	\$ 1,400,000	Oth: \$1,400,000.00 Total funding: \$1,400,000.00	Nov/25 Final Inspection Correction List issued on 10/8/2025. Contractor working on corrections.	91% Construction (Active)	11	Contractor (Emergency)	Michael Womack	Bureau of Engineering, Bureau of Contract Administration
53	Sueno Road (22430) Bulkhead	M1183	This project will construct a bulkhead to restore lateral support to the roadway along Sueno Road, length = 135 ft, height = 6-ft	\$ 981,000	TBD: \$981,000.00 Total funding: \$981,000.00	Nov/25 Project is on hold pending funding.	80% Pre-Design (Active)	3	Contractor (On-Call)	Rene Ramirez	Bureau of Engineering, Bureau of Contract Administration
54	Sunland Blvd (9474) Slope Mitigation	M1188	This project addresses an over-steepened upslope from Sunland Blvd. Decrease the over-steepened slope by cutting back the slope onto private property. Currently an alternate design from GEOBRUGG debris barrier is being considered to reduce cost substantially in comparison to the original design of sloping back the slope.	\$ 255,000	SB1: \$325,000.00 Total funding: \$325,000.00	Nov/25 Project is in Post Construction. FCCO issued on March 11th, 2025. Pending completion of Asbuilts and Draft Board Acceptance Report.	71% Post-Construction (Active)	7	Contractor (On-Call)	Rene Ramirez	Bureau of Engineering, Bureau of Contract Administration
55	Sunnydip Trail (7200) Bulkhead	M1219	This project removed and replaces an existing failing bulkhead (H=15-ft, L=50-ft) and repairs an existing storm drain and pipe.	\$ 1,047,000	SB1: \$1,047,000.00 Total funding: \$1,047,000.00	Nov/25 Project is in Design. SED received the request for design on 8/5/25.	55% Design (Active)	4	Contractor (On-Call)	Walter Carrera	Bureau of Engineering, Bureau of Contract Administration
56	Sunset Bl (2723) Phase 4, Remedial Slope Mitigation	M1056	This project will construct rockfall mitigation measures to protect public right of way.	\$ 2,000,000	SB1: \$3,000,000.00 Total funding: \$3,000,000.00	Nov/25 Project design being done by GED.	89% Design (Active)	13	Contractor (Regular Award)	Michael Womack	Bureau of Engineering, Bureau of Contract Administration
57	Sunset Bl Phase 3 - Coronado Ter to Waterloo St, Class 3 Remdial Slope Mitigation	M1057	This project will construct slope mitigation measures to protect public right of way.	\$ 2,000,000	SB1: \$410,000.00 Total funding: \$410,000.00	Nov/25 TOS being finalized for Design Consultant.	85% Design (Active)	13	Contractor (Regular Award)	Michael Womack	Bureau of Engineering, Bureau of Contract Administration
58	Sunset Bl. Phase 2-Coronado Ter to Waterloo St, Class 3 Remedial Slope Mitigation	M844	This project remediates an unstable cut slope with a soil nail wall constructed of small diameter piles and shotcrete surface.	\$ 2,258,386	SB1: \$3,489,000.00 Total funding: \$3,489,000.00	Nov/25 Statement of Completion issued 8/1/2025. Final Close Out Change Order signed 8/27/2025.	35% Post-Construction (Active)	13	Contractor (Emergency)	Michael Womack	Bureau of Engineering, Bureau of Contract Administration
59	Sunset Plaza (2057) Emergency Bulkhead	M1181	This emergency project will construct a bulkhead approximately 50-ft long, 16-ft high to restore lateral support to the roadway.	\$ 1,681,000	MeasR: \$1,642,752.00 PropC: \$357,248.00 Total funding: \$2,000,000.00	Nov/25 Project is pending draft acceptance board report.	82% Post-Construction (Active)	4	Contractor (Emergency)	Kristen Wong	Bureau of Engineering, Bureau of Contract Administration
60	Sunset Plaza Drive (1816) Bulkhead - DWP	M1251	This project will repair a washout with a new bulkhead, (approx. L=24-ft, H=10-ft) per LADWP request.	\$ 756,000	DWP: \$756,000.00 Total funding: \$756,000.00	Nov/25 Project is in Pre-Design.	76% Pre-Design (Active)	4	Contractor (On-Call)	Elaine Lei	Bureau of Engineering, Bureau of Contract Administration

Bureau of Engineering - Non-Grant Project - Hillside Slope Stability

	Project Title	Dept Proj. ID	Scope (Summary)	Estimated Const Cost	Funding	Project Status	Current Status	CD(s)	Construction Method	Project Manager	Supporting Departments
61	Sunswept Drive (3615) Bulkhead	M1221	This project will install a new steel beam and pre-cast concrete lagging bulkhead (H=4.5-ft, L=100-ft).	\$ 629,000	SB1: \$629,000.00 Total funding: \$629,000.00	Oct/25 The project is currently in the design phase and under review for the acquisition of easement rights related to real estate.	75% Design (Active)	4	Contractor (On-Call)	Rene Ramirez	Bureau of Engineering, Bureau of Contract Administration
62	Temescal Canyon Road (1000' N/O Pacific Coast Highway) Road Repair	M1197	This project will install a subdrain and reconstruct a portion of Temescal Canyon Road damaged by water runoff.	\$ 395,912	PropC: \$395,912.00 Total funding: \$395,912.00	Nov/25 As-builts, CPER and a draft Acceptance Board Report are being prepared.	91% Post-Construction (Active)	11	Contractor (On-Call)	Kristen Wong	Dept of Recreation and Parks, Bureau of Contract Administration
63	Temescal Canyon Road (1400-ft N/O Pacific Coast Highway) Road Repair	M1237	This emergency project repairs a portion of Temescal Canyon Road impacted by the Palisades Fire in 2025. This project will install new curb drains, a new subdrain system to direct subsurface water to the nearest catch basin, and will repave and reconstruct a portion of Temescal Canyon Road.	\$ 764,434	SB1: \$1,048,020.00 Total funding: \$1,048,020.00	Nov/25 Project construction is complete, awaiting final Statement of Completion.	91% Construction (Active)	11	Contractor (Emergency)	Walter Carrera	Bureau of Engineering, Bureau of Contract Administration
64	Temple Hill Drive (6164) Bulkhead	M1168	This project will restore lateral support to the roadway by constructing a bulkhead (approximate length = 64-ft, height = 8-ft), construct new curb and install metal beam guardrail.	\$ 575,893	SDRF: \$585,000.00 Total funding: \$585,000.00	Nov/25 Project is in Post-Construction. Pending draft Acceptance Board Report.	79% Post-Construction (Active)	4	Contractor (On-Call)	Elaine Lei	Bureau of Engineering, Bureau of Contract Administration
65	Tramonto Drive (17537) Bulkhead	M1252	This project will install a new bulkhead (Length=320-ft, Height=19.5-ft)	\$ 10,998,000	TBD: \$10,998,000.00 Total funding: \$10,998,000.00	Nov/25 This project is in pre-design.	44% Pre-Design (Active)	11	Contractor (On-Call)	Kristen Wong	Bureau of Engineering, Bureau of Contract Administration
66	Tramonto Drive (17537) Bulkhead and Bienvenida Avenue (559) Bulkhead Tieback Testing	M1239	This project will test tiebacks for existing bulkhead that may have been damaged in the Palisades Fire in 2025.	\$ 217,000	Oth: \$217,899.00 Total funding: \$217,899.00	Nov/25 Statement of Completion was issued on 11/12/2025. Project is in Post-Construction. The Final Closeout Change Order was issued on 11/18/2025.	48% Post-Construction (Active)	11	Contractor (Emergency)	Elaine Lei	Bureau of Engineering, Bureau of Contract Administration
67	Treasure Trail (7006-7020) and Woodrow Wilson (7040) Drive Slope Mitigation	M1152	This project consists of two sites: Treasure Trail (7006-7020) to install approximately 120 Lf of K-rail with debris fence and removes slough; and Woodrow Wilson Dr (7040) to install a new debris barrier to mitigate the oversteepened slope, height = 9-ft, length = 150 ft.	\$ 213,906	SB1: \$1,062,000.00 Total funding: \$1,062,000.00	Nov/25 Project is in Post-Construction. Pending draft Acceptance Board Report.	65% Post-Construction (Active)	4	Contractor (On-Call)	Elaine Lei	Bureau of Engineering, Bureau of Contract Administration
68	Tregnan Golf Academy Road Repair - RAP	M1227	This project will remove and reconstruct a failed retaining wall leading to Tregnan Golf Academy at the request of RAP (L=130-ft, H=6-ft)	\$ 1,627,880	RPF: \$1,627,880.00 Total funding: \$1,627,880.00	Nov/25 Geologic and geotechnical report was approved by LADBS 11/6. Design request was sent to SED on 11/6.	12% Design (Active)	4	Contractor (On-Call)	Karynna Dominguez	Dept of Recreation and Parks, Bureau of Contract Administration
69	Tuxedo Terrace (5761) Bulkhead	M1224	This project removes and replaces an existing failing retaining wall (H=7.5-ft, L=24-ft).	\$ 449,000	SB1: \$449,000.00 Total funding: \$449,000.00	Nov/25 Project is in Design. Final Design memo is completed as of 11/18	27% Design (Active)	4	Contractor (On-Call)	Walter Carrera	Bureau of Engineering, Bureau of Contract Administration
70	Utica Drive (8371) Bulkhead	M1128	This project will construct a new bulkhead to restore lateral support to the roadway.	\$ 502,910	SB1: \$649,000.00 Total funding: \$649,000.00	Nov/25 Project is in Post-Construction. Draft Board Report was received on 8/5/25	89% Post-Construction (Active)	4	Contractor (On-Call)	Walter Carrera	Bureau of Engineering, Bureau of Contract Administration
71	Utica Drive (8400) Bulkhead	M1190	This project will install a new steel beam and pre-cast concrete lagging bulkhead, approximately 45-ft long, 6-ft high	\$ 300,000	SB1: \$372,000.00 Total funding: \$372,000.00	Nov/25 Project is in construction. Contractor has not mobilized as of yet.	7% Construction (Active)	4	Contractor (On-Call)	Walter Carrera	Bureau of Engineering, Bureau of Contract Administration
72	Verde Street (2401) Remedial Slope Mitigation	M1030	This project repairs an unstable cut slope by constructing approximately 200 linear foot of shotcrete wall with soil-nail anchors.	\$ 2,385,664	GF: \$977,000.00 SB1: \$1,719,000.00 Total funding: \$2,696,000.00	Nov/25 GED is waiting to receive the draft acceptance board report from BCA. The project continues in Post-Construction.	79% Post-Construction (Active)	14	Contractor (On-Call)	Daniel Orris	Bureau of Engineering, Bureau of Contract Administration
73	Via De Las Olas Road Rehabilitation - DESIGN ONLY	M1228	This project is for a geotechnical study and design of deep soil cement mixing piles to stabilize Via De Las Olas.	\$ 200,000	SB1: \$500,000.00 Total funding: \$500,000.00	Nov/25 TOSAF Approved, Preparing TOS to issue to Consultants.	97% Pre-Design (Active)	11	N/A - Design Project Only	Llanet Gomez	Bureau of Engineering, Bureau of Contract Administration
74	Vista Del Mar (8255) Bulkhead	M1191	This project will install a new steel beam and pre-cast concrete lagging bulkhead approximately 285-ft long, 10.5-ft high	\$ 3,910,000	SB1: \$3,910,000.00 Total funding: \$3,910,000.00	Nov/25 Project is in Design. Design plans are pending completion due to Coastal Commission Permit review.	79% Design (Active)	11	Contractor (On-Call)	Rene Ramirez	Bureau of Engineering, Bureau of Contract Administration
75	Vista Del Mar (Near 8054) Emergency Slope Mitigation	M1182	This emergency project will construct a pipe and board structure near 8054 Vista Del Mar (approximately 800' N/W of Vista Del Mar Park to restore lateral support to the roadway.	\$ 299,532	GF: \$390,000.00 Total funding: \$390,000.00	Nov/25 GED is waiting to receive the draft acceptance board report from BCA. The project continues in Post-Construction which is 86% complete.	88% Post-Construction (Active)	11	Contractor (Emergency)	Daniel Orris	Bureau of Engineering, Bureau of Contract Administration

Bureau of Engineering - Non-Grant Project - Hillside Slope Stability

	Project Title	Dept Proj. ID	Scope (Summary)	Estimated Const Cost	Funding	Project Status	Current Status	CD(s)	Construction Method	Project Manager	Supporting Departments
76	Whittier Boulevard (2735) Bulkhead	M1226	This project will install a new bulkhead with decorative finish to match existing retaining walls in the area (H=12-ft, L=16-ft).	\$ 358,000	SB1: \$358,000.00 Total funding: \$358,000.00	Nov/25 Project is in Design. GED is preparing the general and civil sheets. GED is preparing the finished grade elevations for SED to finish their design.	51% Design (Active)	14	Contractor (On-Call)	Elaine Lei	Bureau of Engineering, Bureau of Contract Administration
77	Yuma Place (8320) Bulkhead	M1136	This project will construct a new bulkhead to replace an existing retaining structure.	\$ 1,522,000	SB1: \$1,639,000.00 Total funding: \$1,639,000.00	Nov/25 GED is waiting to receive the draft acceptance board report from BCA. The project continues in Post-Construction.	79% Post-Construction (Active)	4	Contractor (On-Call)	Daniel Orris	Bureau of Engineering, Bureau of Contract Administration
Total				\$ 142,064,200							

Hillside Slope Stability Program

No.	CD	CIP #s	PROJECT TITLE	PM	CONSTRUCTION VEHICLE	CONST. COST	2024												2025												2026											
							J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
1	14	M1030	Verde Street (2401) Remedial Slope Mitigation	Orris	Contractor (On-Call)	\$2,385,664	[Gantt bar: Design (black), Bid & Award (blue), Progress (blue), Right of Way / Approvals (yellow), Post Construction (purple), Project Award / Construction (red)]																																			
2	4	M1055	Pacific View Drive (7300) Rockfall Mitigation	Carrera	Contractor (On-Call)	\$1,300,000	[Gantt bar: Design (black), Bid & Award (blue), Progress (blue), Right of Way / Approvals (yellow), Post Construction (purple), Project Award / Construction (red)]																																			
3	11	M799	Asilomar Boulevard Stabilization	Womack	Contractor (Regular Award)	\$7,972,546	[Gantt bar: Design (black), Bid & Award (blue), Progress (blue), Right of Way / Approvals (yellow), Post Construction (purple), Project Award / Construction (red)]																																			
4	4	M1128	Utica Drive (8371) Bulkhead	Carrera	Contractor (On-Call)	\$502,910	[Gantt bar: Design (black), Bid & Award (blue), Progress (blue), Right of Way / Approvals (yellow), Post Construction (purple), Project Award / Construction (red)]																																			
5	4	M1170	Mulholland Drive (12945) Emergency Bulkhead	Wong	Contractor (Emergency)	\$344,657	[Gantt bar: Design (black), Bid & Award (blue), Progress (blue), Right of Way / Approvals (yellow), Post Construction (purple), Project Award / Construction (red)]																																			
6	1	M1146	Mt. Washington Bulkheads	Carrera	Contractor (On-Call)	\$1,485,000	[Gantt bar: Design (black), Bid & Award (blue), Progress (blue), Right of Way / Approvals (yellow), Post Construction (purple), Project Award / Construction (red)]																																			
7	12	M1114	Guardrail Repair on Woolsey Canyon Road	Lei	Contractor (On-Call)	\$81,800	[Gantt bar: Design (black), Bid & Award (blue), Progress (blue), Right of Way / Approvals (yellow), Post Construction (purple), Project Award / Construction (red)]																																			
8	3	M1173	Escobedo Drive (5159) Emergency Bulkhead	Lei	Contractor (Emergency)	\$679,205	[Gantt bar: Design (black), Bid & Award (blue), Progress (blue), Right of Way / Approvals (yellow), Post Construction (purple), Project Award / Construction (red)]																																			
9	4	M1168	Temple Hill Drive (6164) Bulkhead	Lei	Contractor (On-Call)	\$575,893	[Gantt bar: Design (black), Bid & Award (blue), Progress (blue), Right of Way / Approvals (yellow), Post Construction (purple), Project Award / Construction (red)]																																			
10	4	M1136	Yuma Place (8320) Bulkhead	Orris	Contractor (On-Call)	\$1,522,000	[Gantt bar: Design (black), Bid & Award (blue), Progress (blue), Right of Way / Approvals (yellow), Post Construction (purple), Project Award / Construction (red)]																																			
11	4	M1181	Sunset Plaza (2057) Emergency Bulkhead	Wong	Contractor (Emergency)	\$1,681,000	[Gantt bar: Design (black), Bid & Award (blue), Progress (blue), Right of Way / Approvals (yellow), Post Construction (purple), Project Award / Construction (red)]																																			
12	4	M1175	Crescent Drive (8744) Emergency Bulkhead	Womack	Contractor (Emergency)	\$800,000	[Gantt bar: Design (black), Bid & Award (blue), Progress (blue), Right of Way / Approvals (yellow), Post Construction (purple), Project Award / Construction (red)]																																			
13	3	M1176	Bedel Street (4651) Slope Mitigation	Lei	Contractor (Emergency)	\$390,902	[Gantt bar: Design (black), Bid & Award (blue), Progress (blue), Right of Way / Approvals (yellow), Post Construction (purple), Project Award / Construction (red)]																																			
14	11	M1182	Vista Del Mar (Near 8054) Emergency Slope Mitigation	Orris	Contractor (Emergency)	\$299,532	[Gantt bar: Design (black), Bid & Award (blue), Progress (blue), Right of Way / Approvals (yellow), Post Construction (purple), Project Award / Construction (red)]																																			
15	11	M1197	Temescal Canyon Road (1000' N/O Pacific Coast Highway) Road Repair	Wong	Contractor (On-Call)	\$395,912	[Gantt bar: Design (black), Bid & Award (blue), Progress (blue), Right of Way / Approvals (yellow), Post Construction (purple), Project Award / Construction (red)]																																			
16	13	M1201	Larissa Drive (3311-3229) Slope Mitigation, Demolition - RAP	Wong	Contractor (On-Call)	\$419,450	[Gantt bar: Design (black), Bid & Award (blue), Progress (blue), Right of Way / Approvals (yellow), Post Construction (purple), Project Award / Construction (red)]																																			
17	4	M1133	Oakfield Drive (4039) Bulkhead	Lei	Contractor (On-Call)	\$382,466	[Gantt bar: Design (black), Bid & Award (blue), Progress (blue), Right of Way / Approvals (yellow), Post Construction (purple), Project Award / Construction (red)]																																			
18	VR	M1185	Erosion Control for Hillside Damage (FY 23-24)	Orris	Contractor (On-Call)	\$500,000	[Gantt bar: Design (black), Bid & Award (blue), Progress (blue), Right of Way / Approvals (yellow), Post Construction (purple), Project Award / Construction (red)]																																			
19	4	M1130	Crescent Drive (8483-8764) Bulkheads	Womack	Contractor (On-Call)	\$5,000,000	[Gantt bar: Design (black), Bid & Award (blue), Progress (blue), Right of Way / Approvals (yellow), Post Construction (purple), Project Award / Construction (red)]																																			
20	4	M1147	Dixie Canyon Avenue (3601-3600) Bulkhead and Slope Stabilization	Lei	Contractor (On-Call)	\$400,362	[Gantt bar: Design (black), Bid & Award (blue), Progress (blue), Right of Way / Approvals (yellow), Post Construction (purple), Project Award / Construction (red)]																																			
21	13	M1208	Larissa Drive (3311-3229) Slope Mitigation, Maintenance - RAP	Wong	Contractor (Emergency)	\$500,000	[Gantt bar: Design (black), Bid & Award (blue), Progress (blue), Right of Way / Approvals (yellow), Post Construction (purple), Project Award / Construction (red)]																																			
22	4	M1210	Mulholland Drive between Bowmont Drive and Skyline Drive, Sites 1 and 2	Carrera	Contractor (Emergency)	\$4,854,000	[Gantt bar: Design (black), Bid & Award (blue), Progress (blue), Right of Way / Approvals (yellow), Post Construction (purple), Project Award / Construction (red)]																																			
23	4	M1211	Mulholland Drive between Bowmont Drive and Skyline Drive, Sites 3 and 4	Carrera	Contractor (Emergency)	\$1,733,000	[Gantt bar: Design (black), Bid & Award (blue), Progress (blue), Right of Way / Approvals (yellow), Post Construction (purple), Project Award / Construction (red)]																																			
24	5	M1213	Benedict Canyon Drive (2940) Emergency Bulkhead	Wong	Contractor (Emergency)	\$849,000	[Gantt bar: Design (black), Bid & Award (blue), Progress (blue), Right of Way / Approvals (yellow), Post Construction (purple), Project Award / Construction (red)]																																			
25	13	M1131	Avon Park Terrace (1431-1461) Bulkhead	Lei	Contractor (On-Call)	\$1,070,710	[Gantt bar: Design (black), Bid & Award (blue), Progress (blue), Right of Way / Approvals (yellow), Post Construction (purple), Project Award / Construction (red)]																																			
26	3	M1129	Medina Road (4956, 5166, and 5259) Bulkhead Replacement	Lei	Contractor (On-Call)	\$1,317,190	[Gantt bar: Design (black), Bid & Award (blue), Progress (blue), Right of Way / Approvals (yellow), Post Construction (purple), Project Award / Construction (red)]																																			
27	13	M844	Sunset Bl. Phase 2-Coronado Ter to Waterloo St, Class 3 Remedial Slope Mitigation	Womack	Contractor (Emergency)	\$2,756,437	[Gantt bar: Design (black), Bid & Award (blue), Progress (blue), Right of Way / Approvals (yellow), Post Construction (purple), Project Award / Construction (red)]																																			
28	7	M1188	Sunland Blvd (9474) Slope Mitigation	Ramirez	Contractor (On-Call)	\$325,021	[Gantt bar: Design (black), Bid & Award (blue), Progress (blue), Right of Way / Approvals (yellow), Post Construction (purple), Project Award / Construction (red)]																																			
29	4	M1152	Treasure Trail (7006-7020) and Woodrow Wilson (7040) Drive Slope Mitigation	Lei	Contractor (On-Call)	\$1,062,000	[Gantt bar: Design (black), Bid & Award (blue), Progress (blue), Right of Way / Approvals (yellow), Post Construction (purple), Project Award / Construction (red)]																																			
30	4	M1200	Gould Avenue (8294) Bulkhead	Dominguez	Contractor (On-Call)	\$523,342	[Gantt bar: Design (black), Bid & Award (blue), Progress (blue), Right of Way / Approvals (yellow), Post Construction (purple), Project Award / Construction (red)]																																			
31	7	M1151	Glenoaks Blvd (10810) Slope Mitigation	Ramirez	Contractor (On-Call)	\$1,874,588	[Gantt bar: Design (black), Bid & Award (blue), Progress (blue), Right of Way / Approvals (yellow), Post Construction (purple), Project Award / Construction (red)]																																			
32	3	M1186	Bedel Street (4600 Block) Upslope Debris Wall	Carrera	Contractor (On-Call)	\$577,648	[Gantt bar: Design (black), Bid & Award (blue), Progress (blue), Right of Way / Approvals (yellow), Post Construction (purple), Project Award / Construction (red)]																																			
33	4	M1206	Crescent Drive (9192) Bulkhead	Orris	Contractor (On-Call)	\$391,068	[Gantt bar: Design (black), Bid & Award (blue), Progress (blue), Right of Way / Approvals (yellow), Post Construction (purple), Project Award / Construction (red)]																																			
34	VR	M1214	Erosion Control for Hillside Damage (FY 24-25)	Orris	Contractor (On-Call)	\$200,000	[Gantt bar: Design (black), Bid & Award (blue), Progress (blue), Right of Way / Approvals (yellow), Post Construction (purple), Project Award / Construction (red)]																																			
35	1	M1187	Avenue 53 (410 N) Bulkhead	Carrera	Contractor (On-Call)	\$608,653	[Gantt bar: Design (black), Bid & Award (blue), Progress (blue), Right of Way / Approvals (yellow), Post Construction (purple), Project Award / Construction (red)]																																			
36	3	M1192	Mulholland Drive (22423-22569) Slough Wall	Ramirez	Contractor (On-Call)	\$654,772	[Gantt bar: Design (black), Bid & Award (blue), Progress (blue), Right of Way / Approvals (yellow), Post Construction (purple), Project Award / Construction (red)]																																			
37	11	M1237	Temescal Canyon Road (1400-ft N/O Pacific Coast Highway) Road Repair	Carrera	Contractor (Emergency)	\$764,434	[Gantt bar: Design (black), Bid & Award (blue), Progress (blue), Right of Way / Approvals (yellow), Post Construction (purple), Project Award / Construction (red)]																																			
38	11	M1238	Stretto Way at Castellammare Drive Emergency Debris Removal	Womack	Contractor (Emergency)	\$1,400,000	[Gantt bar: Design (black), Bid & Award (blue), Progress (blue), Right of Way / Approvals (yellow), Post Construction (purple), Project Award / Construction (red)]																																			
39	11	M1240	Castellammare Drive (17632) Upslope Emergency Bulkhead	Lei	Contractor (Emergency)	\$693,188	[Gantt bar: Design (black), Bid & Award (blue), Progress (blue), Right of Way / Approvals (yellow), Post Construction (purple), Project Award / Construction (red)]																																			



