

CITY OF LOS ANGELES
INTERDEPARTMENTAL CORRESPONDENCE

Date: August 22, 2025

To: Street and Transportation Projects Oversight Committee

From: Patrick J. Schmidt, P.E., G.E., Division Manager
Geotechnical Engineering Division
Bureau of Engineering

Digitally signed by Patrick Schmidt
DN: c=US,
E=patrick.schmidt@lacity.org,
CN=Patrick Schmidt
Date: 2025.08.22 13:39:09-07'00'

Subject: **REBASELINE OF THE BUREAU OF ENGINEERING FY 2025-26 HILLSIDE SLOPE STABILITY PROGRAM (HSSP) MASTER SCHEDULE AND PROJECT STATUS REPORT**

RECOMMENDATIONS

1. Receive and file the attached re-baselined FY 2025-26 HSSP Master Schedule and FY 2025-26 HSSP Project Status Report.
2. Accept the addition of 6 new projects, removal of 15 projects, and the re-baselining of 16 projects on the HSSP Master Schedule.

TRANSMITTALS

1. FY 2025-26 HSSP Master Schedule
2. FY 2025-26 HSSP Project Status Report.
3. Annual Rebaselining Attestation

DISCUSSION

As a part of the annual re-prioritization of HSSP urgent necessity repairs and evaluation of the Bureau of Engineering Work Plan, adjustments to the HSSP Master Schedule have been made for FY 2025-26. The right hand column of the attached Project Status Report, titled "HSSP FY 25-26 Re-Baseline Changes", indicates the newly added and re-baselined projects with descriptions of the newly added projects and explanations of the actions that have been taken for the re-baselined projects. The report also presents the current status of each project.

The following is a summary of updates to the HSSP Project Status Report for FY 2025-2026:

- Projects added 6
- Projects removed 15

Dept Project ID (CIP#)	Project Title	Status
M1245	Erosion Control for Hillside Damage (FY 25-26)	Addition to List – New
M1246	Crescent Drive (8979) Bulkhead	Addition to List - New
M1247	Knobhill Drive near Longview Valley Road (3737) Pipe and Board	Addition to List - New
M1248	Lafler Road (2227) Pipe and Board	Addition to List – New
M1249	Mulholland Drive near Stone Oak Drive (3123) Bulkhead	Addition to List - New
M1250	Benner Street (5966) Pipe and Board	Addition to List - New
M1090	Glencoe Way (2013) Bulkhead	Removal from List (Project Completed)
M1089	Cross Avenue (645) Bulkhead	Removal from List (Project Completed)
M1058	Inwood Drive (13375) Retaining Wall	Removal from List (Project Completed)
M1121	Erosion Control for Hillside Damage (FY22-23)	Removal from List (Project Completed)
M1132	Cole Crest Drive (8464) Bulkhead	Removal from List (Project Completed)
M1169	Mulholland Drive (600' Southeast of Summit Circle) Emergency Bulkhead	Removal from List (Project Completed)
M1134	Westshire Drive (2804) Bulkhead	Removal from List (Project Completed)
M1174	Crescent Drive (8904) Emergency Bulkhead	Removal from List (Project Completed)
M1060	Appian Way (8569) Bulkhead	Removal from List (Project Completed)
M1161	Balboa Boulevard (12000 N) Bulkhead	Removal from List (Project Completed)
M1149	Mulholland Drive near Bowmont Drive Bulkheads	Removal from List (Project Completed)
M1194	North Broadway (3660-3830) Slope Mitigation – STUDY ONLY	Removal from List (Project Completed)
M1217	Quail Drive (495) Bulkhead	Removal from List (Project Deferred per Mayor's FY 25/26 Budget)
M1189	Rockledge Road near Woodland Way (2118) Bulkhead	Removal from List (Project Deferred per Mayor's FY 25/26 Budget)
N/A	Estrellita Way near Bellagio Road (11601) Bulkhead*	Removal from List (Project Cancelled)

*The One project on Estrellita Way near Bellagio Road (11601) Bulkhead was funded as part of the Mayor's FY 2025-26 Budget, however it was discovered that the site was recently repaired by another entity and the project is no longer necessary.

If you have questions or require additional information, please contact me at (213) 923-5984.

PJS/kl
Enclosures

cc: Daisy Bonilla, City Administrative Office
Maria Souza-Rountree, City Legislative Office
Kristen Ly, Bureau of Engineering

STPOC - Project Status Report Hillside Slope Stability (HSS) Program

As Of 8/20/2025

Summary			
Current Status		Construction Vehicle	
1 - Pre-Design - Active	11	Contractor (Emergency)	16
2 - Design - Active	14	Contractor (On-Call)	54
3 - Right of Way/Approvals - Active	2	Contractor (Regular Award)	4
4 - Bid & Award - Active	4	N/A - Design Project Only	1
5 - Construction - Active	12		
6 - Post-Construction - Active	32		
Total	75	Total	75

Bureau of Engineering - Non-Grant Project - Hillside Slope Stability

Project Title	Dept Proj. ID	Scope (Summary)	Estimated Const Cost	Funding	Project Status	Current Status	CD(s)	Construction Method	Project Manager	Supporting Departments	HSSP FY 25-26 Re-baseline changes
1 Asilomar Boulevard Stabilization	M799	The Asilomar Boulevard Stabilization Project will employ Deep Soil Cement Mix (DSM) columns in order to stabilize the section of the street adversely affected by a landslide. As part of the project, the southern curb and gutter and the street 's pavement will be removed and replaced.	\$ 5,954,390	GF: \$4,928,173.00 GT: \$2,884,532.00 SB1: \$5,279,827.00 Total funding: \$13,092,532.00	Aug/25 Board Report being finalized to authorize credit to the contract of \$689,398.28.	33% Post-Construction (Active)	11	Contractor (Regular Award)	Michael Womack	Bureau of Engineering, Bureau of Contract Administration	
2 Avenue 53 (410 N) Bulkhead	M1187	This project will install a bulkhead approximately 120-ft long, 6-ft high	\$ 608,653	SB1: \$792,000.00 Total funding: \$792,000.00	Aug/25 Project is in construction. Awaiting to receive approval from BSS to remove conflicting trees.	74% Construction (Active)	1	Contractor (On-Call)	Walter Carrera	Bureau of Engineering, Bureau of Contract Administration	
3 Avon Park Terrace (1431-1461) Bulkhead	M1131	This project will repair the upper section of a grade separated roadway with a bulkhead, remedial grading, or a combination of both.	\$ 1,284,852	SB1: \$1,292,705.00 Total funding: \$1,292,705.00	Aug/25 Project is in Post-Construction. FCCO was executed on 8/11/2025. CPER and As-Built are being prepared.	9% Post-Construction (Active)	13	Contractor (On-Call)	Elaine Lei	Bureau of Engineering, Bureau of Contract Administration	
4 Avon Street (1923) Bulkhead	M1225	This project will install a new steel beam and pre-cast lagging bulkhead (H=4.5-ft, L=70-ft) and regrade the roadway to drain away from the slope (L=100-ft, W=21-ft)	\$ 646,000	SB1: \$646,000.00 Total funding: \$646,000.00	Aug/25 GED is developing the flowline and new street grades to resolve the drainage issues at this site. The project continues in design.	83% Design (Active)	13	Contractor (On-Call)	Daniel Orris	Bureau of Engineering, Bureau of Contract Administration	REBASELINED - This project was rebaselined to extend design completion.
5 Bedel Street (4600 Block) Upslope Debris Wall	M1186	This project will install an upslope debris wall approximately 260-ft in length	\$ 566,900	GF: \$1,000,000.00 Total funding: \$1,000,000.00	Aug/25 Project is in Post-Construction. Pending As-builts and BCA is drafting the Acceptance Board Report.	34% Post-Construction (Active)	3	Contractor (On-Call)	Walter Carrera	Bureau of Engineering, Bureau of Contract Administration	
6 Bedel Street (4651) Slope Mitigation	M1176	This project will install approximately 40 linear feet of 5-ft tall pipe and board structure to restore lateral support to a roadway that has failed due to a tree.	\$ 333,237	MMLRF: \$396,000.00 Total funding: \$396,000.00	Aug/25 Project is in Post-Construction. Pending Acceptance Board Report.	68% Post-Construction (Active)	3	Contractor (Emergency)	Elaine Lei	Bureau of Engineering, Bureau of Contract Administration	
7 Benedict Canyon Drive (2940) Emergency Bulkhead	M1213	This emergency project will install a new steel beam and pre-cast concrete lagging bulkhead to repair a washout due to mid-February 2024 storm damage.	\$ 506,988	SB1: \$849,000.00 Total funding: \$849,000.00	Aug/25 Project is in Post-Construction. As-builts, CPER, and Draft Acceptance Board report are being prepared.	63% Post-Construction (Active)	5	Contractor (Emergency)	Kristen Wong	Bureau of Engineering, Bureau of Contract Administration	
8 Benner Street (5966) Pipe and Board	M1250	This project installs a new pipe and board structure (approx. L=56-ft, H=4-ft), and removes and reinstalls the sidewalk, curb and gutter.	\$ 402,000	SB1: \$402,000.00 Total funding: \$402,000.00	Aug/25 This is a future project scheduled to begin 12/3/25.	0% Pre-Design (Active)	1	Contractor (On-Call)	Kristen Wong	Bureau of Engineering, Bureau of Contract Administration	ADDED - This project has been added to the HSS Master Schedule. This project will install a pipe and board structure to restore lateral support to the roadway.
9 Bienvenida Avenue (505) Emergency Bulkhead Repair	M1244	This project repairs existing timber lagging damaged due to the Palisades Fire with steel plates.	\$ 450,000	Other: \$450,000.00 Total funding: \$450,000.00	Aug/25 Contractor working on Submittals and Construction Sequence. Lead time for steel panels is 4-6 weeks.	53% Construction (Active)	11	Contractor (On-Call)	Llanet Gomez	Bureau of Engineering, Bureau of Contract Administration	
10 Bronson Canyon Entry and Retaining Wall - RAP	M1212	This project will construct a retaining wall and install a new sidewalk leading into Bronson Canyon on Canyon Drive.	\$ 566,000	RPF: \$566,000.00 Total funding: \$566,000.00	Aug/25 EMG prepared unsigned draft of CEQA Notice of Exemption pending RAP Board Report approval.	93% Pre-Design (Active)	4	Contractor (On-Call)	Kristen Wong	Dept of Recreation and Parks	REBASELINED - This project was rebaselined to extend pre-design completion.
11 Cass Avenue (23064-23256) Retaining Curb	M1223	This project will install a new concrete retaining curb (H=3-ft, L=200-ft total) and remove and recompact the subgrade to a depth of 3-ft (L=200-ft, W=15-ft).	\$ 900,000	SB1: \$900,000.00 Total funding: \$900,000.00	Aug/25 Design is close to being completed, Preparing RTA Checklist	75% Design (Active)	3	Contractor (On-Call)	Llanet Gomez	Bureau of Engineering, Bureau of Contract Administration	REBASELINED - This project was rebaselined to extend design completion.
12 Castellammare Drive (17632) Upslope Emergency Bulkhead	M1240	This emergency project replaces an existing timber bulkhead that was damaged in the Palisades Fire 2025 with a new steel beam and pre-cast concrete lagging bulkhead (L=110-ft, H=5-ft)	\$ 533,222	GF: \$829,000.00 Total funding: \$829,000.00	Aug/25 Statement of Completion was issued on 7/21/2025. Project is in Post-Construction. Final Close-out Change Order is being negotiated.	9% Post-Construction (Active)	11	Contractor (Emergency)	Elaine Lei	Bureau of Engineering, Bureau of Contract Administration	
13 Crescent Drive (8483-8764) Bulkheads	M1130	This project will construct various bulkheads along Crescent Drive to restore lateral support to the roadway.	\$ 2,000,000	SB1: \$3,069,000.00 Total funding: \$3,069,000.00	Aug/25 Statement of Completion issued on 4/23/25.Final Close Out Change Order in negotiations.	36% Post-Construction (Active)	4	Contractor (On-Call)	Michael Womack	Bureau of Engineering, Bureau of Contract Administration	
14 Crescent Drive (8744) Emergency Bulkhead	M1175	This emergency project constructs a bulkhead to restore lateral support to the roadway due to storm damage in January 2023.	\$ 345,197	SB1: \$800,000.00 Total funding: \$800,000.00	Aug/25 Project in Post Construction. Statement of Completion issued 12/1/23. FCCO signed 1/3/24. Original Contract Amount \$452,527.00. Final Revised Contract Amount \$345,197.93.	72% Post-Construction (Active)	4	Contractor (Emergency)	Michael Womack	Bureau of Engineering, Bureau of Contract Administration	

Bureau of Engineering - Non-Grant Project - Hillside Slope Stability

	Project Title	Dept Proj. ID	Scope (Summary)	Estimated Const Cost	Funding	Project Status	Current Status	CD(s)	Construction Method	Project Manager	Supporting Departments	HSSP FY 25-26 Re-baseline changes
15	Crescent Drive (8979) Bulkhead	M1246	This project will install a new steel beam and pre-cast concrete lagging bulkhead, (Approx. L=200-ft, H=4.5-ft).	\$ 1,501,000	SB1: \$1,501,000.00 Total funding: \$1,501,000.00	Aug/25 A work order was opened on 6/23/25. Survey, Environmental, and Standards drilling requests were prepared and submitted on 6/27/25, 6/30/25, and 6/27/25, respectively. The project continues in Pre-Design.	28% Pre-Design (Active)	4	Contractor (On-Call)	Daniel Orris	Bureau of Engineering, Bureau of Contract Administration	ADDED - This project has been added to the HSS Master Schedule. This project will install a new bulkhead to restore lateral support to the roadway.
16	Crescent Drive (9192) Bulkhead	M1206	This project will install a new bulkhead to repair a washout.	\$ 273,425	SB1: \$510,000.00 Total funding: \$510,000.00	Aug/25 GED is waiting to receive the draft acceptance board report from BCA. The project continues in Post-Construction which is 34% complete.	34% Post-Construction (Active)	4	Contractor (On-Call)	Daniel Orris	Bureau of Engineering, Bureau of Contract Administration	
17	Dixie Canyon Avenue (3601-3600) Bulkhead and Slope Stabilization	M1147	This project constructs two City standard retaining walls approximately 20-ft and 25-ft in length, 20 LF of a pipe-and-board-structure, 200 LF of k-rail with a debris barrier to restore lateral support to the roadway and protect the roadway from slough.	\$ 311,125	SB1: \$443,000.00 Total funding: \$443,000.00	Aug/25 Project is in Post-Construction. Pending draft Acceptance Board Report.	59% Post-Construction (Active)	4	Contractor (On-Call)	Elaine Lei	Bureau of Engineering, Bureau of Contract Administration	
18	Enchanted Way (711) Bulkhead	M1216	This project will remove and replace a failing bulkhead (H=10.5-ft, L=90-ft)	\$ 967,824	SB1: \$1,245,000.00 Total funding: \$1,245,000.00	Aug/25 Drilling and installation of the piles was completed on 7/28/25. Installation of the concrete lagging was completed on 8/1/25. The project continues in construction.	61% Construction (Active)	11	Contractor (On-Call)	Daniel Orris	Bureau of Engineering, Bureau of Contract Administration	
19	Erosion Control for Hillside Damage (FY 23-24)	M1185	This project addresses various erosion control measures throughout the City.	\$ 615,187	PropC: \$3,500,000.00 Total funding: \$3,500,000.00	Aug/25 GED is waiting to receive the draft acceptance board report from BCA. The project continues in Post-Construction.	65% Post-Construction (Active)	VR	Contractor (On-Call)	Daniel Orris	Bureau of Engineering, Bureau of Contract Administration	
20	Erosion Control for Hillside Damage (FY 24-25)	M1214	This project will address various sites throughout the City in need of erosion control efforts for FY 24/25	\$ 200,000	SB1: \$200,000.00 Total funding: \$200,000.00	Aug/25 The project continues in construction.	92% Construction (Active)	VR	Contractor (On-Call)	Daniel Orris	Bureau of Engineering, Bureau of Contract Administration	
21	Erosion Control for Hillside Damage (FY 25-26)	M1245	This project will address various sites throughout the City in need of erosion control efforts for FY 25/26	\$ 400,000	GF: \$400,000.00 Total funding: \$400,000.00	Aug/25 GED is reviewing and compiling a list of sites to receive repairs under this years erosion control contract. GED is also preparing the bid documents. The project is in Design.	36% Design (Active)	VR	Contractor (On-Call)	Daniel Orris	Bureau of Engineering, Bureau of Contract Administration	ADDED - This project has been added to the HSS Master Schedule. This project addresses various erosion control measures throughout the City through the rainy season.
22	Escobedo Drive (5159) Emergency Bulkhead	M1173	This emergency project will remove and extend an existing failing timber bulkhead along Escobedo Drive approximately 135 linear feet long.	\$ 514,961	MMLRF: \$2,205,000.00 Total funding: \$2,205,000.00	Aug/25 Project is in Post-Construction. Pending Acceptance Board Report.	65% Post-Construction (Active)	3	Contractor (Emergency)	Elaine Lei	Bureau of Engineering, Bureau of Contract Administration	
23	Glenoaks Blvd (10810) Slope Mitigation	M1151	This project consists of constructing 600 linear feet bulkhead debris barrier wall, removal of slough and loose material from existing toe of slope and slope face. In addition 600 LF of existing sidewalk will be removed and replaced.	\$ 1,562,157	SB1: \$1,390,640.00 Measure M: \$390,529 Measure R: \$204,441 Total funding: \$1,890,439.00	Aug/25 Contractor is preparing to mobilize the first week of September	84% Construction (Active)	7	Contractor (On-Call)	Rene Ramirez	Bureau of Engineering, Bureau of Contract Administration	REBASELINED - This project was rebaselined to extend construction completion
24	Gould Avenue (8294) Bulkhead	M1200	This project will install a bulkhead (Length = 64-ft, Height = 8-ft) to repair a washout	\$ 436,118	SB1: \$667,000.00 Total funding: \$667,000.00	Aug/25 Project is in Post-Construction. As-builts and CPER are being prepared. BCA is drafting the acceptance board report.	45% Post-Construction (Active)	4	Contractor (On-Call)	Karynna Dominguez	Bureau of Engineering, Bureau of Contract Administration	
25	Guardrail Repair on Woolsey Canyon Road	M1114	This project will install approximately 167 linear feet of guardrail pursuant to the litigation action requirements.	\$ 81,800	GT: \$100,000.00 Total funding: \$100,000.00	Aug/25 Project is in Post-Construction. Pending final Acceptance Board Report.	74% Post-Construction (Active)	12	Contractor (On-Call)	Elaine Lei	Bureau of Engineering, Bureau of Contract Administration	
26	Knobhill Drive near Longview Valley Road (3737) Pipe and Board	M1247	This project installs a pipe and board structure to repair a washout (Approx. L=56-ft, H=5-ft)	\$ 338,000	SB1: \$338,000.00 Total funding: \$338,000.00	Aug/25 This is a future project scheduled to begin 10/1/2025.	0% Pre-Design (Active)	4	Contractor (On-Call)	Kristen Wong	Bureau of Engineering, Bureau of Contract Administration	ADDED - This project has been added to the HSS Master Schedule. This project will install a pipe and board structure to restore lateral support to the roadway.
27	Laffer Road (2227) Pipe and Board	M1248	This project installs a pipe and board structure (Approx. L=24-ft, H=5-ft), new AC berm and metal beam guardrail.	\$ 300,000	SB1: \$300,000.00 Total funding: \$300,000.00	Aug/25 This is a future project scheduled to begin 11/3/25.	0% Pre-Design (Active)	14	Contractor (On-Call)	Kristen Wong	Bureau of Engineering, Bureau of Contract Administration	ADDED - This project has been added to the HSS Master Schedule. This project will install a pipe and board structure to restore lateral support to the roadway.
28	Larissa Drive (3311-3229) Permanent Slope Mitigation - RAP	M1209	This project designs a permanent slope stabilization for the Recreation and Parks property located at 3311 Larissa Drive.	\$ 2,000,000	RPF: \$185,000.00 TBD: \$2,000,000.00 Total funding: \$2,185,000.00	Aug/25 CEQA NOE was received on 8/5/25. The project continues in Right of Way/Approval phase.	14% Right of Way/Approvals (Active)	13	Contractor (On-Call)	Daniel Orris	Dept of Recreation and Parks	
29	Larissa Drive (3311-3229) Slope Mitigation, Demolition - RAP	M1201	This project is the demolition phase and will remove an existing failing gunite slope above a private property.	\$ 447,425	RPF: \$751,364.18 Total funding: \$751,364.18	Aug/25 A draft acceptance board report was sent to the BRU on 2/27/25. As-builts are being prepared.	85% Post-Construction (Active)	13	Contractor (On-Call)	Kristen Wong	Bureau of Engineering, Bureau of Contract Administration	
30	Larissa Drive (3311-3229) Slope Mitigation, Maintenance - RAP	M1208	This project maintains erosion control measures on a Recreation and Parks property through the 2024 Winter season until a permanent solution can be designed.	\$ 500,000	RPF: \$500,000.00 Total funding: \$500,000.00	Aug/25 Due to delays in the permanent design, maintenance has been extended to 9/15/25. An independent pipe structure design request was sent to SED on 6/10/25.	85% Construction (Active)	13	Contractor (Emergency)	Kristen Wong	Dept of Recreation and Parks	
31	Medina Road (4956, 5166, and 5259) Bulkhead Replacement	M1129	This project will replace timber bulkheads at 3 locations on Medina Road.	\$ 1,462,398	SB1: \$1,827,000.00 Total funding: \$1,827,000.00	Aug/25 Project is in Post-Construction. The Final Closeout Change Order was executed on 7/14/2025. CPER was completed on 7/14/2025. As-Builts are being prepared.	34% Post-Construction (Active)	3	Contractor (On-Call)	Elaine Lei	Bureau of Engineering, Bureau of Contract Administration	

Bureau of Engineering - Non-Grant Project - Hillside Slope Stability

	Project Title	Dept Proj. ID	Scope (Summary)	Estimated Const Cost	Funding	Project Status	Current Status	CD(s)	Construction Method	Project Manager	Supporting Departments	HSSP FY 25-26 Re-baseline changes
32	Mt. Washington Bulkheads	M1146	This project will construct three steel beam and pre-cast concrete lagging bulkheads at three project sites: 730 Mt. Washington Drive, height = 6-ft, length = 60 ft; 680 Quail Drive, height = 7.5 feet, length = 35 feet; and 4065 San Rafael Ave, height = 6-ft, length = 104 feet.	\$ 1,485,000	SB1: \$1,485,000.00 Total funding: \$1,485,000.00	Aug/25 Project is in Post-Construction. Pending Board acceptance of Board Report	67% Post-Construction (Active)	1	Contractor (On-Call)	Walter Carrera	Bureau of Engineering, Bureau of Contract Administration	
33	Mt. Washington Drive (581 and 805) Bulkheads	M1218	This project combines 2 sites: 581 Mt. Washington Drive Bulkhead (H=18-ft, L=50-ft) and 805 Mt. Washington Drive Bulkhead (H=6-ft, L=56-ft).	\$ 1,868,000	SB1: \$1,868,000.00 Total funding: \$1,868,000.00	Aug/25 Project is in Design with SED.	54% Design (Active)	1	Contractor (On-Call)	Walter Carrera	Bureau of Engineering, Bureau of Contract Administration	
34	Mulholland Drive (12945) Emergency Bulkhead	M1170	This emergency project constructs a bulkhead approximately 40 linear feet long to repair a washout along Mulholland Drive.	\$ 410,831	MMLRF: \$500,000.00 Total funding: \$500,000.00	Aug/25 A draft acceptance board report was submitted to the BRU on 5/2/25.	78% Post-Construction (Active)	4	Contractor (Emergency)	Kristen Wong	Bureau of Engineering, Bureau of Contract Administration	
35	Mulholland Drive (13150) Debris Wall	M1184	This project will construct an upslope debris wall to mitigation sloughing onto the road due to the winter 2023 storms.	\$ 1,104,000	SB1: \$1,100,000.00 Total funding: \$1,100,000.00	Aug/25 DWP has provided notice that a fire hydrant in the proposed wall alignment may be moved in the upcoming months. Bid is on hold until it is determined if a design change is required.	78% Bid & Award (Active)	5	Contractor (On-Call)	Rene Ramirez	Bureau of Engineering, Bureau of Contract Administration	REBASELINED - This project was rebaselined to extend bid and award completion.
36	Mulholland Drive (15253) Slope Repair - LADWP	M1117	This project will repair a slope on the north side of Mulholland Drive that was washed out as a result of a LADWP water main break. Repair alternatives will be developed during the design phase and will restore stability to the slope, nearby utilities, and the Mulholland Drive roadway.	\$ 347,862	DWP: \$406,000.00 Total funding: \$406,000.00	Aug/25 Project is in Bid & Award. Budget request form is being prepared to submit to DWP.	68% Bid & Award (Active)	4	Contractor (On-Call)	Walter Carrera	Bureau of Engineering, Bureau of Contract Administration	
37	Mulholland Drive (22423-22569) Slough Wall	M1192	This project will remove a failed portion of an existing timber bulkhead and place with a new steel beam and precast concrete lagging bulkhead, approximately 70-ft long, 6-ft high. Also includes replacement of failing portions of timber lagging.	\$ 577,447	SB1: \$663,000.00 Total funding: \$663,000.00	Aug/25 Project is in construction. Contractor has drilled all piles and is installing lagging panels.	87% Construction (Active)	3	Contractor (On-Call)	Rene Ramirez	Bureau of Engineering, Bureau of Contract Administration	REBASELINED - This project was rebaselined to extend construction completion.
38	Mulholland Drive (23201) Bulkhead	M1150	This project will construct a steel beam and pre-cast concrete lagging bulkhead, height = 6-ft, length = 30-ft to restore lateral support to the sidewalk and roadway.	\$ 271,000	SB1: \$271,000.00 Total funding: \$271,000.00	Aug/25 Project is being prepared for Bid and Award and currently awaiting Environmental Permits	69% Bid & Award (Active)	3	Contractor (On-Call)	Walter Carrera	Bureau of Engineering, Bureau of Contract Administration	REBASELINED - This project was rebaselined to extend bid and award completion.
39	Mulholland Drive (8908) Bulkhead	M1220	This project will install a new steel beam and pre-cast concrete lagging bulkhead (H=6-ft, L=80-ft) around an existing electrical vault.	\$ 734,000	SB1: \$734,000.00 Total funding: \$734,000.00	Aug/25 Project is in design.	54% Design (Active)	5	Contractor (On-Call)	Kristen Wong	Bureau of Engineering, Bureau of Contract Administration	
40	Mulholland Drive between Bowmont Drive and Skyline Drive, Sites 1 and 2	M1210	This emergency project will install two new bulkheads to repair washouts due to the early February 2024 storms.	\$ 3,592,442	SB1: \$4,854,000.00 Total funding: \$4,854,000.00	Aug/25 Project is in Post-construction. CPER, as-builts and draft acceptance board report are being prepared.	56% Post-Construction (Active)	4	Contractor (Emergency)	Walter Carrera	Bureau of Engineering, Bureau of Contract Administration	
41	Mulholland Drive between Bowmont Drive and Skyline Drive, Sites 3 and 4	M1211	This emergency project will construct two bulkheads to repair washouts caused by the early February 2024 storms.	\$ 1,065,200	SB1: \$1,733,000.00 Total funding: \$1,733,000.00	Aug/25 Project is in Post-construction. CPER, as-builts and draft acceptance board report are being prepared.	59% Post-Construction (Active)	4	Contractor (Emergency)	Walter Carrera	Bureau of Engineering, Bureau of Contract Administration	
42	Mulholland Drive near Stone Oak Drive (3123) Bulkhead	M1249	This project installs a new steel beam and pre-cast concrete lagging bulkhead to repair a washout (Approx. L=32-ft, H=10.5-ft), and repairs approx. 200-ft of drainage swale.	\$ 738,000	SB1: \$738,000.00 Total funding: \$738,000.00	Aug/25 Project is in Pre-Design. Environmental Request was sent to EMG on 8/5/2025. The Pre-Design Requests for Topographic Survey and Standards Drilling are being prepared.	11% Pre-Design (Active)	4, 11	Contractor (On-Call)	Elaine Lei	Bureau of Engineering, Bureau of Contract Administration	ADDED - This project has been added to the HSS Master Schedule. This project will install a new bulkhead to restore lateral support to the roadway.
43	Nash Drive (8529-8569) Bulkhead	M1215	This project will remove and replace an existing failing timber bulkhead (H=6-ft, L=40-ft) and remove and recompact an eroded section of dirt roadway (W= 5-ft, L = 300-ft) to a depth of 18 inches.	\$ 463,000	SB1: \$463,000.00 Total funding: \$463,000.00	Aug/25 Project is in Design. Final plans were received from SED on 8/4/25. Awaiting final Environmental clearance.	92% Design (Active)	4	Contractor (On-Call)	Walter Carrera	Bureau of Engineering, Bureau of Contract Administration	REBASELINED - This project was rebaselined to extend design completion.
44	Oakfield Drive (4039) Bulkhead	M1133	This project will construct a bulkhead to restore lateral support to the roadway.	\$ 292,279	SB1: \$477,000.00 Total funding: \$477,000.00	Aug/25 Project is in Post-Construction. Pending draft Acceptance Board Report.	61% Post-Construction (Active)	4	Contractor (On-Call)	Elaine Lei	Bureau of Engineering, Bureau of Contract Administration	
45	Pacific View Drive (7300) Rockfall Mitigation	M1055	This project will construct rockfall mitigation measures for the slope near 7300 Pacific View Drive.	\$ 810,054	SB1: \$1,437,000.00 Total funding: \$1,437,000.00	Aug/25 Project is in Post-Construction. Pending Board acceptance of Board Report.	79% Post-Construction (Active)	4	Contractor (On-Call)	Walter Carrera	Bureau of Engineering, Bureau of Contract Administration	
46	Paseo Del Mar (White Point) Permanent Restoration	M753	This project will re-grade the landslide and provide a structure to support the re-establishment of the Paseo Del Mar alignment.	\$ 43,000,000	GT: \$2,000,000.00 TBD: \$27,000,000.00 Total funding: \$29,000,000.00	Aug/25 Project is pending funding.	53% Right of Way/Approvals (Active)	15	Contractor (Regular Award)	Kristen Wong	Bureau of Engineering, Bureau of Contract Administration	
47	Pheasant Drive (781) Road Abandonment	M1222	This project will remove two failing existing timber bulkheads and install pipe and board structures, regrade the roadway to redirect drainage from the downslope and install new AC berm.	\$ 2,789,000	GF: \$2,300,000.00 SB1: \$489,000.00 Total funding: \$2,789,000.00	Aug/25 Design is ongoing. Real Estate is ongoing.	15% Design (Active)	1	Contractor (On-Call)	Kristen Wong	Bureau of Engineering, Bureau of Contract Administration	

Bureau of Engineering - Non-Grant Project - Hillside Slope Stability

	Project Title	Dept Proj. ID	Scope (Summary)	Estimated Const Cost	Funding	Project Status	Current Status	CD(s)	Construction Method	Project Manager	Supporting Departments	HSSP FY 25-26 Re-baseline changes
48	Posetano Road (17432) Emergency Road Repair	M1243	This project restores lateral support to Posetano Road due to damage from the Palisades Fire.	\$ 2,479,751	Total funding: \$3,223,677	Aug/25 Project is in Construction. NTP issued on 8/7/2025.	2% Construction (Active)	11	Contractor (On-Call)	Michael Womack	Bureau of Engineering, Bureau of Contract Administration	
49	Revello Drive (17470) Emergency Bulkhead	M1242	This emergency bulkhead partially replaces an existing timber bulkhead damaged in the Palisades Fire 2025 (L=45-ft, H=5-ft)	\$ 347,045	GF: \$450,000.00 Total funding: \$450,000.00	Aug/25 Major construction complete. Contractor addressing Final Inspectors punch list items before issuance of Statement of Completion.	92% Construction (Active)	11	Contractor (Emergency)	Michael Womack	Bureau of Engineering, Bureau of Contract Administration	REBASELINED - This project was rebaselined to extend construction completion.
50	San Marco Drive (2404 and 2433) Bulkhead	M1193	This project removes a failing timber bulkhead and constructs a new steel beam and pre-cast concrete lagging bulkhead and gradebeam approximately 80-ft long, 9-ft high	\$ 1,175,000	SB1: \$1,175,000.00 Total funding: \$1,175,000.00	Aug/25 Project is in design. GED is working on the alignment of the wall.	75% Design (Active)	4	Contractor (On-Call)	Rene Ramirez	Bureau of Engineering, Bureau of Contract Administration	REBASELINED - This project was rebaselined to extend design completion.
51	Stretto Way at Castellammare Drive Emergency Debris Removal	M1238	This project will remove debris due to the Palisades Fire that is currently blocking Stretto Way. This project is only intended to re-open the public right of way for safe vehicular and pedestrian access.	\$ 1,400,000	GF: \$1,400,000.00 Total funding: \$1,400,000.00	Aug/25 Major construction is complete. Contractor finalizing Inspector's punch list items before final inspection.	93% Construction (Active)	11	Contractor (Emergency)	Michael Womack	Bureau of Engineering, Bureau of Contract Administration	REBASELINED - This project was rebaselined to extend construction completion.
52	Sueno Road (22430) Bulkhead	M1183	This project will construct a bulkhead to restore lateral support to the roadway along Sueno Road, length = 135 ft, height = 6-ft	\$ 2,000,000	TBD: \$2,000,000.00 Total funding: \$2,000,000.00	Aug/25 Project is on hold pending funding.	73% Pre-Design (Active)	3	Contractor (On-Call)	Rene Ramirez	Bureau of Engineering, Bureau of Contract Administration	REBASELINED - This project was rebaselined to extend pre-design completion.
53	Sunland Blvd (9474) Slope Mitigation	M1188	This project addresses an over-steepened upslope from Sunland Blvd. Decrease the over-steepened slope by cutting back the slope onto private property. Currently an alternate design from GEOBRUGG debris barrier is being considered to reduce cost substantially in comparison to the original design of sloping back the slope.	\$ 256,427	SB1: \$325,021.00 Total funding: \$230,000.00	Aug/25 Pending completion of As-builts and Draft Board Acceptance Report.	46% Post-Construction (Active)	7	Contractor (On-Call)	Rene Ramirez	Bureau of Engineering, Bureau of Contract Administration	
54	Sunnydip Trail (7200) Bulkhead	M1219	This project removed and replaces an existing failing bulkhead (H=15-ft, L=50-ft) and repairs an existing storm drain and pipe.	\$ 1,047,000	SB1: \$1,047,000.00 Total funding: \$1,047,000.00	Aug/25 Project is in Design. SED received the request for design on 8/5/25.	16% Design (Active)	4	Contractor (On-Call)	Walter Carrera	Bureau of Engineering, Bureau of Contract Administration	
55	Sunset BI (2723) Phase 4, Remedial Slope Mitigation	M1056	This project will construct rockfall mitigation measures to protect public right of way.	\$ 2,000,000	SB1: \$3,372,000.00 Total funding: \$3,372,000.00	Aug/25 Project design being done by GED.	84% Design (Active)	13	Contractor (Regular Award)	Michael Womack	Bureau of Engineering, Bureau of Contract Administration	
56	Sunset BI Phase 3 - Coronado Ter to Waterloo St, Class 3 Remedial Slope Mitigation	M1057	This project will construct slope mitigation measures to protect public right of way.	\$ 4,000,000	SB1: \$5,097,000.00 Total funding: \$5,097,000.00	Aug/25 TOS being finalized for Design Consultant.	80% Design (Active)	13	Contractor (Regular Award)	Michael Womack	Bureau of Engineering, Bureau of Contract Administration	REBASELINED - This project was rebaselined to extend design completion.
57	Sunset BI, Phase 2-Coronado Ter to Waterloo St, Class 3 Remedial Slope Mitigation	M844	This project remediates an unstable cut slope with a soil nail wall constructed of small diameter piles and shotcrete surface.	\$ 2,297,030	SB1: \$3,489,000 Total funding: \$3,489,000.00	Aug/25 Statement of Completion issued 8/1/2025. Final Close Out Change Order under negotiation.	4% Post-Construction (Active)	13	Contractor (Emergency)	Michael Womack	Bureau of Engineering, Bureau of Contract Administration	
58	Sunset Plaza (2057) Emergency Bulkhead	M1181	This emergency project will construct a bulkhead approximately 50-ft long, 16-ft high to restore lateral support to the roadway.	\$ 1,681,000	Measure R: \$1,642,752.00 Prop C: \$357,248 Total funding: \$2,000,000.00	Aug/25 Project is pending draft acceptance board report.	72% Post-Construction (Active)	4	Contractor (Emergency)	Kristen Wong	Bureau of Engineering, Bureau of Contract Administration	
59	Sunset Plaza Drive (1816) Bulkhead - DWP	M1251	This project will repair a washout with a new bulkhead, (approx. L=24-ft, H=10-ft) per LADWP request.	\$ 756,000	DWP: \$756,000.00 Total funding: \$756,000.00	Aug/25 Project is in Pre-Design. Environmental Request was sent to EMG on 7/15/2025. Drilling Request was sent to Standards on 7/16/2025. Request for Topographic Survey was sent to Survey Division on 7/16/2025.	28% Pre-Design (Active)	4	Contractor (On-Call)	Elaine Lei	Bureau of Engineering, Bureau of Contract Administration	
60	Sunswept Drive (3615) Bulkhead	M1221	This project will install a new steel beam and pre-cast concrete lagging bulkhead (H=4.5-ft, L=100-ft).	\$ 629,000	SB1: \$629,000.00 Total funding: \$629,000.00	Aug/25 Real Estate Acquisition of Easement in progress.	46% Design (Active)	4	Contractor (On-Call)	Rene Ramirez	Bureau of Engineering, Bureau of Contract Administration	
61	Temescal Canyon Road (1000' N/O Pacific Coast Highway) Road Repair	M1197	This project will install a subdrain and reconstruct a portion of Temescal Canyon Road damaged by water runoff.	\$ 350,237	Prop C: \$395,912.00 Total funding: \$395,912.00	Aug/25 As-builts, CPER and a draft Acceptance Board Report are being prepared.	80% Post-Construction (Active)	11	Contractor (On-Call)	Kristen Wong	Bureau of Contract Administration, Dept of Recreation and Parks	
62	Temescal Canyon Road (1400-ft N/O Pacific Coast Highway) Road Repair	M1237	This emergency project repairs a portion of Temescal Canyon Road impacted by the Palisades Fire in 2025. This project will install new curb drains, a new subdrain system to direct subsurface water to the nearest catch basin, and will repave and reconstruct a portion of Temescal Canyon Road.	\$ 546,024	SB1: \$1,048,020.00 Total funding: \$1,048,020.00	Aug/25 Project construction is complete, awaiting final Statement of Completion.	82% Construction (Active)	11	Contractor (Emergency)	Walter Carrera	Bureau of Engineering, Bureau of Contract Administration	REBASELINED - This project was rebaselined to extend construction completion.
63	Temple Hill Drive (6164) Bulkhead	M1168	This project will restore lateral support to the roadway by constructing a bulkhead (approximate length = 64-ft, height = 8-ft), construct new curb and install metal beam guardrail.	\$ 484,345	SDRF: \$585,000.00 Total funding: \$585,000.00	Aug/25 Project is in Post-Construction. Pending draft Acceptance Board Report.	68% Post-Construction (Active)	4	Contractor (On-Call)	Elaine Lei	Bureau of Engineering, Bureau of Contract Administration	

Bureau of Engineering - Non-Grant Project - Hillside Slope Stability

	Project Title	Dept Proj. ID	Scope (Summary)	Estimated Const Cost	Funding	Project Status	Current Status	CD(s)	Construction Method	Project Manager	Supporting Departments	HSSP FY 25-26 Re-baseline changes
64	Tramonto Drive (17537) Bulkhead and Bienvenida Avenue (559) Bulkhead Tieback Testing	M1239	This project will test tiebacks for existing bulkhead that may have been damaged in the Palisades Fire in 2025.	\$ 217,889	GF: 217,899.00 Total funding: \$217,899.00	Aug/25 The signed Construction Order was received on 8/15/2025. NTP was issued on 8/18/2025. Project is in Construction.	8% Construction (Active)	11	Contractor (Emergency)	Elaine Lei	Bureau of Engineering, Bureau of Contract Administration	REBASELINED - This project was rebaselined to extend bid and award completion.
65	Treasure Trail (7006-7020) and Woodrow Wilson (7040) Drive Slope Mitigation	M1152	This project consists of two sites: Treasure Trail (7006-7020) to install approximately 120 Lf of K-rail with debris fence and removes slough; and Woodrow Wilson Dr (7040) to install a new debris barrier to mitigate the oversteepened slope, height = 9-ft, length = 150 ft.	\$ 213,906	SB1: \$1,062,000.00 Total funding: \$1,062,000.00	Aug/25 Project is in Post-Construction. Pending draft Acceptance Board Report.	45% Post-Construction (Active)	4	Contractor (On-Call)	Elaine Lei	Bureau of Engineering, Bureau of Contract Administration	
66	Tregnan Golf Academy Road Repair - RAP	M1227	This project will remove and reconstruct a failed retaining wall leading to Tregnan Golf Academy at the request of RAP (L=130-ft, H=6-ft)	\$ 1,627,880	RPF: \$1,627,880.00 Total funding: \$1,627,880.00	Aug/25 Additional scope was estimated and is currently under review per RAP request. Geotechnical report is in progress.	97% Pre-Design (Active)	4	Contractor (On-Call)	Karynna Dominguez	Bureau of Contract Administration, Dept of Recreation and Parks	
67	Tuxedo Terrace (5761) Bulkhead	M1224	This project removes and replaces an existing failing retaining wall (H=7.5-ft, L=24-ft).	\$ 449,000	SB1: \$449,000.00 Total funding: \$449,000.00	Aug/25 Project is in Pre-design. Awaiting final Standards report.	86% Pre-Design (Active)	4	Contractor (On-Call)	Walter Carrera	Bureau of Engineering, Bureau of Contract Administration	
68	Utica Drive (8371) Bulkhead	M1128	This project will construct a new bulkhead to restore lateral support to the roadway.	\$ 425,000	SB1: \$649,000.00 Total funding: \$649,000.00	Aug/25 Project is in Post-Construction. Draft Board Report was received on 8/5/25	80% Post-Construction (Active)	4	Contractor (On-Call)	Walter Carrera	Bureau of Engineering, Bureau of Contract Administration	
69	Utica Drive (8400) Bulkhead	M1190	This project will install a new steel beam and pre-cast concrete lagging bulkhead, approximately 45-ft long, 6-ft high	\$ 372,000	SB1: \$372,000.00 Total funding: \$372,000.00	Aug/25 Bids were received on 8/6/25 and Mike Pritch and Sons Inc. were the lowest bidder at \$299,275. Project is awaiting to be awarded.	82% Bid & Award (Active)	4	Contractor (On-Call)	Walter Carrera	Bureau of Engineering, Bureau of Contract Administration	
70	Verde Street (2401) Remedial Slope Mitigation	M1030	This project repairs an unstable cut slope by constructing approximately 200 linear foot of shotcrete wall with soil-nail anchors.	\$ 2,385,664	GF: \$977,000.00 SB1: \$1,719,000.00 Total funding: \$2,696,000.00	Aug/25 GED is waiting to receive the draft acceptance board report from BCA. The project continues in Post-Construction.	85% Post-Construction (Active)	14	Contractor (On-Call)	Daniel Orris	Bureau of Engineering, Bureau of Contract Administration	
71	Via De Las Olas Road Rehabilitation - DESIGN ONLY	M1228	This project is for a geotechnical study and design of deep soil cement mixing piles to stabilize Via De Las Olas.	\$ 400,000	SB1: \$500,000.00 Total funding: \$500,000.00	Aug/25 TOSAF Approved, Preparing TOS to issue to Consultants.	96% Pre-Design (Active)	11	N/A - Design Project Only	Llanet Gomez	Bureau of Engineering, Bureau of Contract Administration	
72	Vista Del Mar (8255) Bulkhead	M1191	This project will install a new steel beam and pre-cast concrete lagging bulkhead approximately 285-ft long, 10.5-ft high	\$ 3,910,000	SB1: \$3,910,000.00 Total funding: \$3,910,000.00	Aug/25 Pending completion of design and plans. Currently under Environmental and Coastal Commission review.	67% Design (Active)	11	Contractor (On-Call)	Rene Ramirez	Bureau of Engineering, Bureau of Contract Administration	REBASELINED - This project was rebaselined to extend design completion.
73	Vista Del Mar (Near 8054) Emergency Slope Mitigation	M1182	This emergency project will construct a pipe and board structure near 8054 Vista Del Mar (approximately 800' N/W of Vista Del Mar Park to restore lateral support to the roadway.	\$ 390,000	GF: \$390,000.00 Total funding: \$390,000.00	Aug/25 GED is waiting to receive the draft acceptance board report from BCA. The project continues in Post-Construction.	77% Post-Construction (Active)	11	Contractor (Emergency)	Daniel Orris	Bureau of Engineering, Bureau of Contract Administration	
74	Whittier Boulevard (2735) Bulkhead	M1226	This project will install a new bulkhead with decorative finish to match existing retaining walls in the area (H=12-ft, L=16-ft).	\$ 358,000	SB1: \$358,000.00 Total funding: \$358,000.00	Aug/25 Project is in Design. Design Request Memo sent to SED on 7/8/2025. GED is preparing the general and civil sheets.	18% Design (Active)	14	Contractor (On-Call)	Elaine Lei	Bureau of Engineering, Bureau of Contract Administration	
75	Yuma Place (8320) Bulkhead	M1136	This project will construct a new bulkhead to replace an existing retaining structure.	\$ 1,220,000	SB1: \$1,639,000.00 Total funding: \$1,639,000.00	Aug/25 GED is waiting to receive the draft acceptance board report from BCA. The project continues in Post-Construction.	67% Post-Construction (Active)	4	Contractor (On-Call)	Daniel Orris	Bureau of Engineering, Bureau of Contract Administration	
Total				\$ 119,975,172								

Hillside Slope Stability Program

No.	CD	CIP #'s	PROJECT TITLE	PM	CONSTRUCTION VEHICLE	CONST. COST	2024												2025												2026											
							J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
1	14	M1030	Verde Street (2401) Remedial Slope Mitigation	Orris	Contractor (On-Call)	\$2,385,664	[Gantt bar showing project progress from 2024 to 2026]																																			
2	4	M1055	Pacific View Drive (7300) Rockfall Mitigation	Carrera	Contractor (On-Call)	\$1,300,000	[Gantt bar showing project progress from 2024 to 2026]																																			
3	11	M799	Asilomar Boulevard Stabilization	Womack	Contractor (Regular Award)	\$7,972,546	[Gantt bar showing project progress from 2024 to 2026]																																			
4	4	M1128	Utica Drive (8371) Bulkhead	Carrera	Contractor (On-Call)	\$502,910	[Gantt bar showing project progress from 2024 to 2026]																																			
5	4	M1170	Mulholland Drive (12945) Emergency Bulkhead	Wong	Contractor (Emergency)	\$344,657	[Gantt bar showing project progress from 2024 to 2026]																																			
6	1	M1146	Mt. Washington Bulkheads	Carrera	Contractor (On-Call)	\$1,485,000	[Gantt bar showing project progress from 2024 to 2026]																																			
7	12	M1114	Guardrail Repair on Woolsey Canyon Road	Lei	Contractor (On-Call)	\$81,800	[Gantt bar showing project progress from 2024 to 2026]																																			
8	3	M1173	Escobedo Drive (5159) Emergency Bulkhead	Lei	Contractor (Emergency)	\$679,205	[Gantt bar showing project progress from 2024 to 2026]																																			
9	4	M1168	Temple Hill Drive (6164) Bulkhead	Lei	Contractor (On-Call)	\$575,893	[Gantt bar showing project progress from 2024 to 2026]																																			
10	4	M1136	Yuma Place (8320) Bulkhead	Orris	Contractor (On-Call)	\$1,522,000	[Gantt bar showing project progress from 2024 to 2026]																																			
11	4	M1181	Sunset Plaza (2057) Emergency Bulkhead	Wong	Contractor (Emergency)	\$1,681,000	[Gantt bar showing project progress from 2024 to 2026]																																			
12	4	M1175	Crescent Drive (8744) Emergency Bulkhead	Womack	Contractor (Emergency)	\$800,000	[Gantt bar showing project progress from 2024 to 2026]																																			
13	3	M1176	Bedel Street (4651) Slope Mitigation	Lei	Contractor (Emergency)	\$390,902	[Gantt bar showing project progress from 2024 to 2026]																																			
14	11	M1182	Vista Del Mar (Near 8054) Emergency Slope Mitigation	Orris	Contractor (Emergency)	\$390,000	[Gantt bar showing project progress from 2024 to 2026]																																			
15	11	M1197	Temescal Canyon Road (1000' N/O Pacific Coast Highway) Road Repair	Wong	Contractor (On-Call)	\$750,000	[Gantt bar showing project progress from 2024 to 2026]																																			
16	13	M1201	Larissa Drive (3311-3229) Slope Mitigation, Demolition - RAP	Wong	Contractor (On-Call)	\$447,425	[Gantt bar showing project progress from 2024 to 2026]																																			
17	4	M1133	Oakfield Drive (4039) Bulkhead	Lei	Contractor (On-Call)	\$382,466	[Gantt bar showing project progress from 2024 to 2026]																																			
18	VR	M1185	Erosion Control for Hillside Damage (FY 23-24)	Orris	Contractor (On-Call)	\$500,000	[Gantt bar showing project progress from 2024 to 2026]																																			
19	4	M1130	Crescent Drive (8483-8764) Bulkheads	Womack	Contractor (On-Call)	\$5,000,000	[Gantt bar showing project progress from 2024 to 2026]																																			
20	4	M1147	Dixie Canyon Avenue (3601-3600) Bulkhead and Slope Stabilization	Lei	Contractor (On-Call)	\$400,362	[Gantt bar showing project progress from 2024 to 2026]																																			
21	13	M1208	Larissa Drive (3311-3229) Slope Mitigation, Maintenance - RAP	Wong	Contractor (Emergency)	\$500,000	[Gantt bar showing project progress from 2024 to 2026]																																			
22	4	M1210	Mulholland Drive between Bowmont Drive and Skyline Drive, Sites 1 and 2	Carrera	Contractor (Emergency)	\$4,854,000	[Gantt bar showing project progress from 2024 to 2026]																																			
23	4	M1211	Mulholland Drive between Bowmont Drive and Skyline Drive, Sites 3 and 4	Carrera	Contractor (Emergency)	\$1,733,000	[Gantt bar showing project progress from 2024 to 2026]																																			
24	5	M1213	Benedict Canyon Drive (2940) Emergency Bulkhead	Wong	Contractor (Emergency)	\$849,000	[Gantt bar showing project progress from 2024 to 2026]																																			
25	13	M1131	Avon Park Terrace (1431-1461) Bulkhead	Lei	Contractor (On-Call)	\$1,070,710	[Gantt bar showing project progress from 2024 to 2026]																																			
26	3	M1129	Medina Road (4956, 5166, and 5259) Bulkhead Replacement	Lei	Contractor (On-Call)	\$1,317,190	[Gantt bar showing project progress from 2024 to 2026]																																			
27	13	M844	Sunset Bl. Phase 2-Coronado Ter to Waterloo St, Class 3 Remedial Slope Mitigation	Womack	Contractor (Emergency)	\$2,756,437	[Gantt bar showing project progress from 2024 to 2026]																																			
28	7	M1188	Sunland Blvd (9474) Slope Mitigation	Ramirez	Contractor (On-Call)	\$325,021	[Gantt bar showing project progress from 2024 to 2026]																																			
29	4	M1152	Treasure Trail (7006-7020) and Woodrow Wilson (7040) Drive Slope Mitigation	Lei	Contractor (On-Call)	\$1,062,000	[Gantt bar showing project progress from 2024 to 2026]																																			
30	4	M1200	Gould Avenue (8294) Bulkhead	Dominguez	Contractor (On-Call)	\$523,342	[Gantt bar showing project progress from 2024 to 2026]																																			
31	7	M1151	Glenoaks Blvd (10810) Slope Mitigation	Ramirez	Contractor (On-Call)	\$1,874,588	[Gantt bar showing project progress from 2024 to 2026]																																			
32	3	M1186	Bedel Street (4600 Block) Upslope Debris Wall	Carrera	Contractor (On-Call)	\$577,648	[Gantt bar showing project progress from 2024 to 2026]																																			
33	4	M1206	Crescent Drive (9192) Bulkhead	Orris	Contractor (On-Call)	\$391,068	[Gantt bar showing project progress from 2024 to 2026]																																			
34	VR	M1214	Erosion Control for Hillside Damage (FY 24-25)	Orris	Contractor (On-Call)	\$200,000	[Gantt bar showing project progress from 2024 to 2026]																																			
35	1	M1187	Avenue 53 (410 N) Bulkhead	Carrera	Contractor (On-Call)	\$608,653	[Gantt bar showing project progress from 2024 to 2026]																																			
36	3	M1192	Mulholland Drive (22423-22569) Slough Wall	Ramirez	Contractor (On-Call)	\$654,772	[Gantt bar showing project progress from 2024 to 2026]																																			
37	11	M1237	Temescal Canyon Road (1400-ft N/O Pacific Coast Highway) Road Repair	Carrera	Contractor (Emergency)	\$764,434	[Gantt bar showing project progress from 2024 to 2026]																																			
38	11	M1238	Stretto Way at Castellammare Drive Emergency Debris Removal	Womack	Contractor (Emergency)	\$1,500,000	[Gantt bar showing project progress from 2024 to 2026]																																			



