

CITY OF LOS ANGELES
INTERDEPARTMENTAL CORRESPONDENCE

Date: August 21, 2025

To: Street and Transportation Projects Oversight Committee

From: *NM*
Nur Malhis, Principal Civil Engineer
Street Improvement Division
Bureau of Engineering

Subject: **THE BUREAU OF ENGINEERING STREET IMPROVEMENT DIVISION FISCAL YEAR (FY) 2025-2026 MASTER SCHEDULE AND PROJECT STATUS REPORT TABLE**

RECOMMENDATION

1. Receive and file the attached FY 2025-2026, Master Schedule and Project Status Report for the Street Improvement Division,
2. Accept the one (1) removed project, and three (3) added projects, as part of this program.

TRANSMITTALS

1. FY 2025-2026 Master Schedule-August 2025 Update
2. FY 2025-2026 Project Status Report Table-August 2025 Update

DISCUSSION

As of August 20, 2025, the Street Improvement program is submitting their rebaselined Master Schedule projects for the 2025-2026 fiscal year

The following is a table of the removed and added projects to the Master Schedule:

Projects to be Removed

| Dept Project ID (CIP#) | Project Title | Status |
|------------------------------|---|---|
| M1195 | Affordable Housing and Sustainable Communities Round 8 : 87 th & Western Avenue STI and TRA Improvements | Cancellation of Project. Design not started |

Future Projects to be added in next quarterly meeting

| Dept Project ID (CIP#) | Project Title | Status |
|---------------------------------------|---|--|
| TBD | Mulholland Drive Improvements between Saltillo Street and Trinidad Road Project- Feasibility Study /Conceptual Design | <i>Pending pre-design commencement</i> |
| TBD | Los Feliz Boulevard Parkway ADA Improvements and Cycletrack- Feasibility Study/ Conceptual Design | <i>Pending pre-design commencement</i> |
| TBD | Affordable Housing Sustainable Communities Round 8: Alveare Parkview Improvements | <i>Pending Contract execution</i> |

If you have questions or require additional information, please contact me at (213) 485-4737.

NDM/nm
Enclosures

cc: Salyna Cun, City Administrative Office
Daisy Bonilla, City Administrative Office
Maria Souza-Rountree, City Legislative Office
Katheine Doherty, Deputy City Engineer

STPOC - Project Status Report
Bureau of Engineering- Street Improvement Division

As Of 8/18/2025

| Summary | | | |
|-----------------------|------------|------------------------------|------------|
| Current Status | | Construction Vehicle | |
| 1 - Pre-Design | 15 | Contractor (On-Call) | 0 |
| 2 - Design | 48 | Contractor (Regular Award) | 107 |
| 4 - Bid & Award | 7 | Design-Build | 2 |
| 5 - Construction | 23 | General Services Dept Forces | 4 |
| 6 - Post-Construction | 29 | N/A - Design Project Only | 2 |
| | | Street Services Forces | 7 |
| Total | 122 | Total | 122 |

| Bureau of Engineering - Grant Project - MTA Call - Street Improvement | | | | | | | | | | | | |
|--|---------------|---|----------------------|--|------------------------------|---|------------------|-------|----------------------------|-------------------|--|-------------------------|
| Project Title | Dept Proj. ID | Scope (Summary) | Estimated Const Cost | Funding | Authorization | Project Status | Current Status | CD(s) | Construction Method | Project Manager | Supporting Departments | Federal Aid ID |
| 1 Alameda St. Widening (North) from Anaheim St. to 300' South of Pacific Coast Hwy | M717 | The project will upgrade a 0.68-mile section of Alameda Street from Anaheim Street to 300 feet south of Pacific Coast Highway to a modified Boulevard II (Major Highway Class II), increasing the number of lanes in each direction from two to three. | \$ 40,100,000 | GF: \$1,641,770.00 MeasR: \$7,137,235.00 Oth: \$1,284,308.00 PropC: \$1,385,730.00 RSTP: \$5,873,415.00 | | Aug/25 Project has completed 50% design plans | 50% Design | 15 | Contractor (Regular Award) | George Huang | Bureau of Contract Administration', 'Bureau of Street Lighting', 'Council/CLA' | STPL-5006(821), LAF7205 |
| 2 Balboa BI Widening at Devonshire Street | M896 | The proposed project will widen the east side of Balboa Boulevard for approximately 0.1 mile south of the Balboa Boulevard and Devonshire Street intersection. This will be achieved by narrowing the existing sidewalk on the eastside of Balboa Boulevard from 13 feet to 10 feet, and restriping the roadway to accommodate dual left-turn lanes in the northbound and southbound directions of Balboa Boulevard. The widening will require the relocation of one traffic signal and the removal of 7 street trees. Improvements will include construction of new asphalt concrete pavement, concrete curb, gutter, sidewalks, curb ramps, driveways, and storm drains. Removed street trees will be replanted in accordance with City policies. | \$ 2,299,671 | FHWA: \$1,208,000.00 GT: \$739,392.00 PropC: \$650,629.00 Total funding: \$2,598,021.00 | | Aug/25 Construction is in progress and nearly complete | 96% Construction | 12 | Contractor (Regular Award) | Amber Elton | Bureau of Engineering', 'Bureau of Contract Administration', 'Bureau of Street Lighting', 'Bureau of Street Services', 'Dept of Transportation' | STPL-5006(840), LAF5121 |
| 3 Broadway Streetscape Implementation (8th-9th) | M886 | Improve pedestrian safety by installing curb extensions, widening sidewalks, improving pedestrian lighting, enhancing crosswalks, and provide pedestrian amenities: benches, street trees, landscaped buffers from traffic and bike racks. | \$ 2,500,000 | CMAQ: \$2,384,000.00 PropC: \$597,000.00 Total funding: \$2,981,000.00 | | Aug/25 Project design has been on hold and BOE will rescope this project to better match the community goals | 78% Design | 14 | Contractor (Regular Award) | Amy Bi | Bureau of Contract Administration', 'Bureau of Accounting', 'Bureau of Street Lighting', 'Dept of Transportation' | CML-5006(874) |
| 4 Chandler Cycletrack Gap Closure | M1072 | This project will construct a low-stress bikeway connection to close 3.1 mile gap between Orange Line and Chandler Bike paths. This project will remove existing small wedge islands, restrip street parking, and add transit islands. | \$ 4,045,845 | CMAQ: \$3,177,750.00 LT: \$794,437.00 ST: \$1,900,000.00 Total funding: \$5,872,187.00 | | Aug/25 Five bids were received. The lowest bidder was Environmental Construction. And the current bid is in review | 85% Bid & Award | 2, 4 | Contractor (Regular Award) | Katherine Mendoza | | LAF9527, CML-5006(904) |
| 5 Connecting San Pedro Pedestrian Improvements and Multimodal Access | M1112 | The scope of the project work includes ADA complaint curb ramps, cross walks, curb extensions designed to shorten crossing distances, pedestrian security lighting, and bicycle racks. | \$ 9,022,704 | CTIEP: \$6,000,000.00 Deadline - Funding has been reappropriated, was for Construction - 6/30/2028 (pending) MTA: \$7,245,710.00 Deadline - Design-1.2M, Cons-6.03M (project is currently in design) - 6/30/2028 (pending) Total funding: \$13,245,710.00 | | Aug/25 Traffic plans review final submission on hold pending funding agreement revision. (FA) | 95% Design | 15 | Contractor (Regular Award) | Fadi Abboud | Bureau of Contract Administration', 'Bureau of Street Lighting', 'Bureau of Street Services' | N/A |
| 6 Magnolia Blvd (North) - Cahuenga Blvd to Vineland Ave | M847 | This project is a pedestrian safety improvement on the Magnolia Boulevard between Cahuenga Boulevard and Vineland Avenue. Two new crossings with pedestrian hybrid beacons will be added to increase pedestrian safety at Cartwright Ave and Satsuma Ave. Improvements include construction of bump-outs, concrete curb, gutter, and sidewalk; AC pavement; extension of storm drain; street trees; street lighting and traffic signals. No Right of Way will be acquired. | \$ 12,127,390 | CTIEP: \$1,444,000.00 PropC: \$2,940,888.00 RSTP: \$5,461,649.00 Total funding: \$9,846,537.00 | Metro Call for Projects 2013 | Aug/25 The RFA package for construction was submitted to Caltrans for review and approval. Pending NEPA re-validation. | 98% Design | 2 | Contractor (Regular Award) | Kayla Peji | Bureau of Contract Administration', 'Bureau of Street Lighting', 'Bureau of Street Services', 'Dept of Transportation', 'Community Development Dept' | LAF7123 |
| 7 Mid-City Low Stress Bicycle Enhancement Corridors | M1071 | The project proposes 4.5 miles of bicycle promoting and traffic calming treatments along two strategic neighborhood corridors that promote low stress bicycle connections from Mid-City to Hollywood. The northbound/southbound paths will connect to the Metro Hollywood and Highland Red Line station to the future La Brea Metro Purple Line Station on the eastbound/westbound proposed bike path. The project will construct a new mini-roundabout, bicycle accessible diverters, curb ramps, mountable curbs, curb extensions, landscaping, installation of street lights, traffic signals, striping. | \$ 2,929,186 | CMAQ: \$3,240,419.00 Deadline - Project End date Per Fincial letter - 9/30/2027 (pending) CTIEP: \$1,810,468.00 LT: \$480,100.00 Total funding: \$5,530,987.00 | | Aug /25 Traffic Control plan is still in review. Contractor is still waiting for material schedule to arrive in June. Construction on the field is not yet started. | 29% Construction | 5 | Contractor (Regular Award) | Zemamu Gebrewold | | LAF9520 Or 5006(903) |
| 8 San Fernando Road Widening at Balboa Road | M286 | This project will widen the west side of San Fernando Road to provide an additional southbound right turn lane at Balboa Road to reduce queuing and long delays for southbound traffic. Improvements include construction of retaining wall, concrete curb, gutter and sidewalk; AC pavement; storm drain; street trees; street lighting and traffic signals. | \$ 4,104,660 | CMAQ: \$849,000.00 Deadline - Caltrans reversion date is 6/30/2026 - 6/30/2026 CTIEP: \$1,409,698.00 MTA: \$1,000,000.00 PropC: \$996,462.00 Total funding: \$4,255,160.00 | Metro Call for Project 2007 | Aug/25 The Board is preparing the construction contract. | 7% Construction | 12 | Contractor (Regular Award) | Kayla Peji | Dept of General Services' | LAF1129 |
| 9 Slauson Ave. Street Improvements from Western to 5th Avenue | M852 | The scope of the project is to improve 0.8 miles section of Slauson Avenue by installing ADA compliant curb ramps. The project includes reconstructing curb and gutter, replacing deteriorated section of pavement, sidewalk, driveways, grind and overlay portion of the pavement and restriping the street. | \$ 3,077,373 | CMAQ: \$1,910,000.00 Deadline - deadline is project end date based on approved financial letter - 12/30/2031 (pending) PropC: \$500,000.00 Deadline - deadline is based on the UPRS scheduled project completion date. Fund will be re-appropriate in the future - 6/30/2030 (pending) SB1: \$2,000,000.00 Deadline - CTIEP 21-22, deadline is based on the UPRS scheduled project completion date. Fund will be re-appropriate in the future - 6/30/2030 (pending) Total funding: \$4,410,000.00 | | Aug /25 Project received bids but funding has been deferred to a later fiscal year | 70% Bid & Award | 8 | Contractor (Regular Award) | Zemamu Gebrewold | Bureau of Contract Administration' | CML-5006(931), LAF9204 |
| 9 | | Total | \$ 80,206,829 | | | | | | | | | |

Attachment B2

| Fund Source | Total Amount | Deadlines | Deadlines Met | Deadlines Overdue | Deadlines Next 12 Months |
|--|----------------------|-----------|---------------|-------------------|--------------------------|
| CMAQ - Congestion Mitigation and Air Quality | \$ 11,561,169 | 4 | 0 | 0 | 1 |
| CTIEP - Capital and Technology Improvement Expenditure Pro | \$ 10,664,166 | 1 | 0 | 0 | 0 |
| FHWA - Federal Highway Administration | \$ 1,208,000 | 1 | 0 | 0 | 1 |
| GF - General Fund | \$ 1,641,770 | 0 | 0 | 0 | 0 |
| GT - Gas Tax Fund | \$ 739,392 | 0 | 0 | 0 | 0 |
| LT - Local Transportation Fund | \$ 1,274,537 | 0 | 0 | 0 | 0 |
| MeasR - Measure R | \$ 7,137,235 | 0 | 0 | 0 | 0 |
| MTA - Metropolitan Transportation Authority | \$ 8,245,710 | 2 | 0 | 0 | 0 |
| Oth - Other | \$ 1,284,308 | 0 | 0 | 0 | 0 |
| PropC - Proposition C | \$ 7,070,709 | 2 | 0 | 0 | 0 |
| RSTP - Regional Surface Transportation Project | \$ 11,335,064 | 2 | 0 | 0 | 0 |
| SB1 - Road Rehabilitation and Maintenance Fund | \$ 2,000,000 | 1 | 0 | 0 | 0 |
| ST - State Fund | \$ 1,900,000 | 1 | 0 | 0 | 0 |
| Total | \$ 66,062,060 | 14 | 0 | 0 | 2 |

| Bureau of Engineering - Grant Project - Other - Complete Streets | | | | | | | | | | | | |
|--|---------------|---|----------------------|--|---------------|---|----------------|-------|----------------------------|-----------------|------------------------|----------------|
| Project Title | Dept Proj. ID | Scope (Summary) | Estimated Const Cost | Funding | Authorization | Project Status | Current Status | CD(s) | Construction Method | Project Manager | Supporting Departments | Federal Aid ID |
| 1 La Brea Ave Street Improvements, Complete Streets | CS0018 | This project will provide street improvements that may consists of: Repairing damaged street pavement, curb and gutter, ADA compliant curb ramps and sidewalks Install Vision Zero safety elements including new traffic signals and upgrading existing ones with protected left turns. | \$ 11,532,000 | Oth: \$9,000,000.00 Deadline - Safe Streets and Roads For All (FHWA) - 1/14/2030 (pending) SB1: \$2,250,000.00 Deadline - SB1 Funds - 1/14/2030 (pending) Total funding: \$11,250,000.00 | | Aug/25 - SID will meet with next week to kick off discussions on the environmental permitting process. - Outside bureau and agencies are requesting for complete up front funding to start work which is causing delays and stoppage of project schedule. | 64% Design | 10 | Contractor (Regular Award) | Armando Medina | Bureau of Engineering' | |
| Total | | | \$ 11,532,000 | | | | | | | | | |

| Fund Source | Total Amount | Deadlines | Deadlines Met | Deadlines Overdue | Deadlines Next 12 Months |
|--|----------------------|-----------|---------------|-------------------|--------------------------|
| Oth - Other | \$ 9,000,000 | 1 | 0 | 0 | 0 |
| SB1 - Road Rehabilitation and Maintenance Fund | \$ 2,250,000 | 1 | 0 | 0 | 0 |
| Total | \$ 11,250,000 | 2 | 0 | 0 | 0 |

| Bureau of Engineering - Grant Project - Other - Street Improvement | | | | | | | | | | | | |
|---|---------------|--|----------------------|--|---------------|--|------------------|-------|----------------------------|-----------------|---|-------------------|
| Project Title | Dept Proj. ID | Scope (Summary) | Estimated Const Cost | Funding | Authorization | Project Status | Current Status | CD(s) | Construction Method | Project Manager | Supporting Departments | Federal Aid ID |
| 1 7th Street Streetscape, Segments 1 and 2 | M915 | The Proposed Project would transform 7th Street between Figueroa Street and Alameda Street into a multi-modal corridor that prioritizes the pedestrian, bicycle, and transit enhancements. The Project would either upgrade existing or construct new eastbound and westbound bicycle lanes with a protected cycle track positioned adjacent to the curb with protection from raised medians and transit platforms. The first phase of construction is from Figueroa Street to San Pedro Street. It includes new curb ramps at every intersection, transit islands, bus pads, corner islands, new catch basin adjacent to raised cycle track, striping and signal upgrades. The rest of the design is pending future fundings. | \$ 11,498,431 | AHSC: \$881,583.59 ASMT: \$7,970,689.00 CTIEP: \$6,444,000.00 Oth: \$791,778.51 Total funding: \$16,088,051.10 | | Aug/25 Construction has been on hold, awaiting final negotiated proposal for the remaining phases of the project | 81% Construction | 14 | Contractor (Regular Award) | Kayla Peji | Bureau of Street Lighting' | NA |
| 2 Active Transportation Program Cycle 3: Jefferson Boulevard Complete Streets | M926 | The proposed project will implement complete street treatments to improve Jefferson Boulevard between Vermont Avenue and Western Avenue, which includes buffered Class II and Class IV bicycle facilities, curb extensions, pedestrian refuge areas, path improvements, pedestrian lighting, and additional shade trees with Road Re-Configuration from 4 to 2 lanes. | \$ 10,664,617 | ATP: \$5,061,000.00 Oth: \$350,000.00 SB1: \$6,423,672.00 Total funding: \$11,834,672.00 | | Aug/25 Construction is on going. | 78% Construction | 8 | Contractor (Regular Award) | Amaan Malik | Bureau of Engineering',Bureau of Contract Administration',Bureau of Sanitation',Board of Public Works',Bureau of Street Lighting',Bureau of Street Services',Council/CLA' | ATPSB1L-5006(875) |
| 3 AHSC Round 3 - Elden Elms STI & TRA Improvements | M1024 | This project is part of the Affordable Housing and Sustainable Communities (AHSC) state grant, Round 3. The project will reduce greenhouse gas emissions and improve mobility by providing Sustainable Transportation Infrastructure (STI) and Transit Related Amenities (TRA) within a half mile radius of the affordable housing development located at 1255 S Elden Ave, Los Angeles, 90006. Improvements will include sidewalk and curb ramp reconstruction, curb extensions, high visibility crosswalks, street tree planting, and lighting upgrades. | \$ 3,800,893 | AHSC: \$5,352,147.00 Deadline - Grant deadline to complete construction (with extension): 12/1/2025. - 12/1/2025 (pending) SB1: \$3,492,030.00 Total funding: \$8,844,177.00 | | Aug/25 The project was awarded to Excel Paving on 6/13/25. Construction will proceed after the NTP is issued by the BPW. | 14% Construction | 1 | Contractor (Regular Award) | Amber Elton | Bureau of Contract Administration',Board of Public Works',Bureau of Street Lighting',Bureau of Street Services',Dept of Transportation',City Administrative Officer' | NA |
| 4 AHSC Round 3 - PATH Villas Hollywood STI and TRA Improvements | M1025 | Sidewalk and Curb Ramp Replacement/Upgrades (see Project Area Map for locations) Pedestrian Recommendations: Crosswalks/High Visibility Crosswalks (see Project Area Map for locations) Bicycle Friendly Street/Traffic Calming/Crossing Enhancements on: Lexington Ave (Vine St to St Andrews Pl) St. Andrews Pl (Lexington Ave to Hollywood Blvd) Serrano Ave (Santa Monica Blvd to Hollywood Blvd) Hobart Blvd (Hollywood Blvd to Santa Monica Blvd) Parkway Enhancements: Street Trees (see Project Area Map for locations) Lighting Installation/Upgrades Bus Shelter/Bench Installation | \$ 3,297,007 | AHSC: \$3,200,807.00 Deadline - AHSC State Grant Reimbursement through LAHCID report to Council - 43R749 Grant Deadline to complete construction is 12/31/2025 - 12/31/2025 (pending) PHHH: \$1,552,139.57 Total funding: \$4,752,946.57 | | Aug/25 Bids were received on 6/11/25 and are being reviewed by the Burea of Contract Administration. | 66% Bid & Award | 13 | Contractor (Regular Award) | Amber Elton | Bureau of Contract Administration',Board of Public Works',Bureau of Street Lighting',Bureau of Street Services',Dept of Transportation' | NA |

Attachment B2

| | | | | | | | | | | | | |
|----|---|-------|---|---------------|---|--|-----------------------|-------------|----------------------------|-------------|--|--------------------------|
| 5 | AHSC Round 4 - Hollywood Arts Collective STI & TRA Improvements | M1078 | This project is part of the Affordable Housing and Sustainable Communities (AHSC) grant, Cycle 4. The City of Los Angeles is responsible for implementing the Sustainable Transportation Infrastructure (STI) and Transit Related Amenities (TRA) scope of the grant. The STI/TRA scope includes the following: Sidewalk and curb ramp replacement/upgrades, curb extensions, new or upgraded high visibility crosswalks, bicycle boulevard treatments including Class III pavement markings, traffic calming and crossing enhancements, bike racks, parkway enhancements, new street trees, bus stop enhancements including lighting installation and upgrades, a new bus shelter and bus benches, and the upgrade from diesel to electric engine of a replacement LADOT DASH Transit bus. | \$ 3,196,957 | AHSC: \$4,339,800.00 Deadline - AHSC Round 4 STI/TRA Grant Funds with deadline to complete construction by July 30,2026 - 7/30/2026 (pending) CTIEP: \$3,327,936.70 Deadline - CTIEP funding for \$13.29 M allocated amongst various projects - 7/30/2026 (pending) Total funding: \$7,667,736.70 | Aug/25 The project is transitioning into the construction phase pending issuing an NTP to the contractor. The PM is working closely with BPW on this matter. BOE PM Team is working on procuring a consultant to manage construction. | 14% Construction | 13 | Contractor (Regular Award) | Mina Grais | Bureau of Engineering',Bureau of Contract Administration',Bureau of Street Lighting',Bureau of Street Services',Dept of Transportation',City Administrative Officer' | NA |
| 6 | AHSC Round 4 - Jordan Downs S3 STI & TRA Improvements | M1079 | This project is part of the Affordable Housing and Sustainable Communities (AHSC) State grant, Cycle 4. The City of Los Angeles is responsible for implementing the Sustainable Transportation Infrastructure (STI) and Transit Related Amenities (TRA) scope of the grant. The STI/TRA scope includes the following: Sidewalk and curb ramp replacement/upgrades, high visibility crosswalks, High-Intensity Activated Crosswalk Beacon (HAWK), protected bicycle lanes (Class IV), bicycle boulevard treatments, parkway enhancements, new street trees, and new or upgraded lighting at 4 bus stops. | \$ 3,820,265 | AHSC: \$3,625,600.00 Deadline - AHSC Round 4 STI/TRA Grant Funds with deadline to complete construction by 7/31/2025 - 7/31/2026 (pending) CTIEP: \$5,101,933.11 CTIEP funding for \$13.29 M allocated amongst various projects Total funding: \$8,727,533.11 | Aug/25 Project is currently in the construction phase. NTP issued to the contractor on 8/4/2025. | 14% Construction | 15 | Contractor (Regular Award) | Mina Grais | Bureau of Engineering',Bureau of Street Lighting',Bureau of Street Services',Dept of Transportation',City Administrative Officer' | NA |
| 7 | AHSC Round 4 - Manchester Urban Homes STI & TRA Improvements | M1080 | This project is part of the Affordable Housing and Sustainable Communities (AHSC) grant, Cycle 4. The City of Los Angeles is responsible for implementing the Sustainable Transportation Infrastructure (STI) and Transit Related Amenities (TRA) scope of the grant. The STI/TRA scope includes the following: Sidewalk replacement/upgrades, bicycle boulevard treatments, bike racks, parkway enhancements, new street trees, bus stop enhancements including lighting installation, new or upgraded bus shelters and bus benches, and the upgrade from diesel to electric engine of a replacement LADOT DASH Transit bus. | \$ 3,936,419 | AHSC: \$6,500,000.00 Deadline - AHSC Round 4 STI/TRA Grant Funds with deadline to complete by February 28,2027 - 2/28/2027 (pending) Total funding: \$6,500,000.00 | Aug/25 Project is transitioning into 100% design. | 83% Design | 8 | Contractor (Regular Award) | Mina Grais | Bureau of Engineering',Bureau of Contract Administration',Bureau of Street Lighting',Bureau of Street Services',Dept of Transportation',City Administrative Officer' | NA |
| 8 | AHSC Round 4 - Vermont and Manchester STI & TRA Improvements | M1081 | This project is part of the Affordable Housing and Sustainable Communities (AHSC) grant, Cycle 4. The City of Los Angeles is responsible for implementing the Sustainable Transportation Infrastructure (STI) and Transit Related Amenities (TRA) scope of the grant. The STI/TRA scope includes the following: Sidewalk and curb ramp replacement/upgrades, curb extensions, high visibility crosswalks, accessible pedestrian signals and Leading Pedestrian Intervals (LPIs), bicycle boulevard street treatments, new traffic signals, parkway enhancements, new street trees, bus stop enhancements including lighting installation and 5 new or upgraded bus shelters. | \$ 5,565,084 | AHSC: \$6,500,000.00 Deadline - AHSC Round 4 STI/TRA Grant Funds with deadline to complete by July 31,2027 - 7/31/2027 (pending) Total funding: \$6,500,000.00 | Aug/25 The project is in the Bid & Award phase, and currently on hold due to insufficient funding. Bids have been received and posted on BOE's website. Project will be re-advertised at a later date due to high bids received | 52% Bid & Award | 8 | Contractor (Regular Award) | Mina Grais | Bureau of Engineering',Bureau of Contract Administration',Bureau of Street Lighting',Bureau of Street Services',Dept of Transportation',City Administrative Officer' | NA |
| 9 | AHSC Round 4 - Weingart Tower STI&TRA Improvements | M1082 | This project is part of the Affordable Housing and Sustainable Communities (AHSC) grant, Cycle 4. The City of Los Angeles is responsible for implementing the Sustainable Transportation Infrastructure (STI) and Transit Related Amenities (TRA) scope of the grant. The STI/TRA scope includes the following: Sidewalk and curb ramp replacement/upgrades, new or upgraded high visibility crosswalks, High-Intensity Activated Crosswalk Beacons (HAWK), bicycle lanes (combination of Class II and Class IV), bike repair stations, parkway enhancements, new street trees, and installation or upgrade of pedestrian-scale street lighting. | \$ 4,429,079 | AHSC: \$6,250,000.00 Deadline - AHSC Round 4 STI/TRA Grant Funds with deadline to complete construction by July 31,2027 - 7/31/2027 (pending) Total funding: \$6,250,000.00 | Aug/25 The project is in the Bid & Award phase, and currently on hold due to insufficient funding. Bids have been received and posted on BOE's website. Project will be re-advertised at a later date due to high bids received. (MG-8/15/25) | 52% Bid & Award | 14 | Contractor (Regular Award) | Mina Grais | Bureau of Engineering',Bureau of Contract Administration',Bureau of Street Lighting',Bureau of Street Services',Dept of Transportation',City Administrative Officer' | NA |
| 10 | ATP 6: SRTS Center City Schools Neighborhood Safety and Climate Resilience Project | M1230 | This project will create 5.9 miles of low-stress streets with pedestrian/bicycle improvements in the City's dense residential and commercial core, connecting DAC students/residents with schools, transit and local destinations through the implementation of safety improvements, bicycle infrastructure, and speed reduction measures.The project improvements include over 30,000 linear feet of new and upgraded bike facilities (Class II, III and IV), 5 roundabouts, 3 center medians, 4 traffic circles, 40 curb extensions, 20 speed tables or humps, 3 HAWK signals, 1 RRFB signal, 30 curb ramps, new sidewalks, and 164 shade trees. | \$ 29,767,000 | ATP: \$30,766,000.00 Deadline - PAED-1.09M, PSE-4.39M, Cons-25.2M (project in design) - 6/30/2027 (pending) PropC: \$5,472,000.00 Deadline - PAED-195k, PSE-782k, Cons-4.49M (project in design) - 6/30/2030 (pending) Total funding: \$36,238,000.00 | Aug/25 A Task to Issue to Consultants for design services has been finalized. | 42% Design | 1, 10, 13 | Contractor (Regular Award) | Joe Linn | Bureau of Engineering',Bureau of Contract Administration',Bureau of Street Lighting',Dept of Transportation',Council/CLA' | ATPL-5006(952) |
| 11 | ATP Cycle 2 - Pedestrian and Bicycle Neighborhood Intersection Enhancements | M868 | The project will include installing new traffic calming treatments which include curb ramps, sidewalk repairs, and 4 roundabouts at various locations. The four roundabout locations are: McKinley Avenue / 88th Place; Meridian Street / Avenue 50; Rosewood Avenue / Martel Avenue; and Telfair Avenue / Montague Street. | \$ 1,682,969 | ATP: \$1,506,000.00 Deadline - ATP Cycle 2 grant managed by DOT - 12/31/2025 (pending) CMAQ: \$733,000.00 Deadline - Project Completion Date - 6/30/2026 (pending) PropC: \$377,000.00 Deadline - No Desc - 6/30/2026 (pending) Total funding: \$2,616,000.00 | Aug/25 Project is pending the tree establishment period to be completed by 12/31/2025. | 12% Post-Construction | 5, 7, 9, 14 | Contractor (Regular Award) | Amy Bi | Bureau of Contract Administration',Bureau of Street Lighting',Bureau of Street Services',Dept of Transportation' | ATPL-5006(847), TP16S005 |
| 12 | ATP Cycle 2- Boyle Heights Pedestrian Linkage | X202A | This project is to improve pedestrian infrastructure including sidewalk repairs, new sidewalk, pedestrian lighting, continental crosswalks, and curb ramps to improve connectivity within community and Sixth Street Viaduct Replacement Project. | \$ 3,611,252 | ATP: \$4,994,063.63 Deadline - PE-1.38M Cons-3.61M Grant Const funding used before deadline (Project is currently in Construction phase) - 5/26/2025 (Met) MMLRF: \$180,562.00 Deadline - For Construction - 1/1/2026 (pending) | Aug/25 Contractor working on last remaining punch list items for Statement of Completion (SOC) | 10% Post-Construction | 14 | Contractor (Regular Award) | Fadi Abboud | Bureau of Contract Administration',Bureau of Street Lighting',Bureau of Street Services' | ATPL 5006(848) |
| 13 | ATP Cycle 3- Downtown Los Angeles Arts District Pedestrian and Cyclist Safety Project | X202B | The project will provide pedestrian/cyclist improvements including new bike lanes/bike routes, new and widened sidewalks with curb extensions, pedestrian lights, trees, new traffic controlled intersections, and a slow street design for the popular Molino Street. | \$ 12,972,544 | ATP: \$14,850,000.00 Deadline - PSE-2.55M, Cons-12.3M allocation date 3/17/2022; award date 9/14/2022; CON 9/30/2025; extended 12 months (project in Construction phase) - 9/30/2026 (pending) Oth: \$150,000.00 Total funding: \$15,000,000.00 | Aug/25 Construction in progress. | 72% Construction | 14 | Contractor (Regular Award) | Joe Linn | Bureau of Contract Administration',Bureau of Sanitation',Bureau of Street Lighting',Bureau of Street Services' | ATPL 5006(864) |
| 14 | ATP Cycle 4: 112th Street and Flounoy Elementary Schools Safety Improvements Project | M1067 | This project will implement complete street treatments which includes bicycle facilities, curb extensions, upgrade curb ramps to ADA standards, pedestrian refuge islands, landscaped median island, pedestrian lighting, continental crosswalks, signal and striping modifications, and tree planting/landscaping. | \$ 4,366,000 | ATP: \$5,000,000.00 Deadline - PAED-723k, PE-242k, ROW-103k, Cons-4.44M (project is currently in design phase) - 6/30/2024 (overdue) PropC: \$1,399,000.00 Deadline - PAED-181k, PE-60k, ROW-46k, Cons-1.11M (project is currently in design phase) - 6/30/2028 (pending) Total funding: \$6,000,000.00 | Aug/25 RTA package has been sent to the Deputy. | 98% Design | 15 | Contractor (Regular Award) | Joe Linn | Bureau of Contract Administration',Bureau of Street Lighting',Bureau of Street Services' | ATPL-5006(891) |

Attachment B2

| | | | | | | | | | | | | |
|----|--|-------|--|---------------|--|--|-----------------------|--------|----------------------------|----------------|--|--------------------------------|
| 15 | ATP Cycle 4: Alexandria Avenue ES Neighborhood Safety Improvements Project | M1068 | This project will implement complete street treatments which includes bicycle facilities, curb extensions, upgrade curb ramps to ADA standards, pedestrian refuge islands, landscaped median island, pedestrian lighting, continental crosswalks, signal and striping modifications, and tree planting/landscaping. | \$ 5,600,000 | ATP: \$4,480,000.00 Deadline - PAED-549k, PSE-183k, ROW- 382k, Cons-3.36M (project in design) - 6/30/2024 (overdue) PropC: \$1,120,000.00 Deadline - PAED-139k, PSE-46k, ROW-95k, Cons-840k (project in design) - 6/30/2028 (pending) Total funding: \$5,600,000.00 | Aug/25 Finalizing RTA checklist for bid and award phase. | 97% Design | 10, 13 | Contractor (Regular Award) | Fadi Abboud | Bureau of Contract Administration, Bureau of Street Lighting, Bureau of Street Services' | |
| 16 | ATP Cycle 4: Liechty Middle and Neighborhood Elementary Schools Safety Improvement Project | M1066 | This project will implement complete street treatments which includes bicycle facilities, curb extensions, upgrade curb ramps to ADA standards, pedestrian refuge islands, landscaped median island, pedestrian lighting, continental crosswalks, signal and striping modifications, and tree planting/landscaping. | \$ 23,021,375 | ATP: \$23,150,000.00 Deadline - PAED-2.33M, PSE-900k, ROW-1.09M, Cons-18.1M (project is currently in design phase) - 6/30/2024 (overdue) PropC: \$5,802,000.00 Deadline - PAED-741k, PE-247k, ROW-275k, Cons-4.53M (project is currently in design phase) - 6/30/2028 (pending) Total funding: \$29,000,000.00 | Aug /25 Cost estimate and DBE calcs revised. Site 1, 2, and 3 plans being finalized for August. | 94% Design | 1 | Contractor (Regular Award) | Jose Rodriguez | | ATPL-5006(893) |
| 17 | ATP Cycle 5: SRTS Carver Middle and Ascot Avenue and Harmony Elementary Schools Pr | M1166 | The SRTS Plan project scope includes improvements to enhance walking and cycling experiences for students and the school community. Specific treatments include accessible pedestrian push buttons, curb extensions, raised crosswalks, striped crosswalks, ramps, speed feedback signs, stop signs, sign relocations, turn radius reductions, and pedestrian flashing beacons. | \$ 6,030,000 | ATP: \$6,030,000.00 Deadline - PAED-801k, PSE-290k, Cons-4.93M (project in design 6/30/29 with extension) - 6/30/2027 (pending) PropC: \$670,000.00 Deadline - PAED-89k, PSE-32k, Cons-549k (project in design) - 6/30/2030 (pending) Total funding: \$6,700,000.00 | Aug/25 SID team continues with the design phase work and preparing the PS&E package | 63% Design | 9 | Contractor (Regular Award) | Fadi Abboud | | |
| 18 | ATP Cycle 5: SRTS Panorama City Elementary School Project | M1167 | The SRTS Plan project scope includes improvements to enhance walking experience for students including accessible pedestrian signals, bike loop detectors, bus bulbs, curb extensions, signal timing adjustments, pedestrian scale lighting, bike boxes, bike paths, bike lanes (Class II), pedestrian-activated flashing beacons, pedestrian spaces, ramps, traffic control signage, sidewalks, street bollard removal, and traffic circles. | \$ 6,149,000 | ATP: \$6,149,000.00 - 6/30/2027 (pending) PropC: \$683,000.00 Deadline - PAED-84k, PSE-36k, Cons-563k (project in design) - 6/30/2030 (pending) Total funding: \$6,832,000.00 | Aug/25 PS&E design in progress. | 63% Design | 6 | Contractor (Regular Award) | Fadi Abboud | | |
| 19 | ATP Little Tokyo Pedestrian Safety | M833 | In the Little Tokyo area, this project will improve existing mid-block pedestrian crossings and construct new mid-block pedestrian crossings. Continental crosswalks will be installed at intersections. A new full signal will be installed at the T-intersection of 3rd & Omar Streets. A slip lane will be closed at 2nd & Alameda Streets. Pedestrian walkway and bus stop lighting will be improved. Damaged and off-grade sidewalk will be replaced. Benches and street trees will be installed throughout the project area | \$ 4,262,952 | ATP: \$3,316,000.00 TGF: \$1,123,000.00 Total funding: \$4,439,000.00 | Aug/25 Awaiting on LADOT to finish their As-Built plans. The drafting of the Acceptance Board Report is pending BCA's conclusion of the investigation into subcontractor's Elecnor Belco Electric's wage payments. | 85% Post-Construction | 14 | Contractor (Regular Award) | Carlos Cueva | | ATPL 5006(807), F3646 |
| 20 | ATP SRTS Dolores Huerta ES, 28th St ES, & Quincy Jones ES | M831 | This project will create low-stress neighborhood-friendly pedestrian and bicycle linkages along several streets serving Maple St, 30th Street, Jefferson Blvd, and Griffith Ave in the City of Los Angeles. Network-level improvements will be focused within ¼ mile of each school on the following 2010 Bike Plan streets designated as Bicycle Friendly Streets (BFS): E 30th St; E 29th St; Maple Ave; and Griffith Ave. Additional focus includes locations where project priority streets cross or jog major arterials including; S San Pedro St and Jefferson Blvd. Additional attention is given to school frontages along: E 33rd St to address school-specific concerns. | \$ 5,305,131 | ATP: \$4,292,000.00 PropC: \$1,013,131.00 Total funding: \$5,305,131.00 | Aug/25 The drafting of the Acceptance Board Report is pending BCA's conclusion of the investigation into subcontractor's wage payment. | 85% Post-Construction | 9 | Contractor (Regular Award) | Matthew Masuda | | ATPL5006(804),S14C010 (LASRTS) |
| 21 | ATP SRTS Menlo Ave ES & Vernon Ave. ES | M830 | This project will create low-stress neighborhood-friendly pedestrian and bicycle linkages along several streets serving Menlo Ave ES and West Vernon ES in the City of Los Angeles. Network-level improvements will be focused within ¼ mile of each school on the following 2010 Bike Plan streets designated as Bicycle Friendly Streets (BFS): 42nd St and Hoover Ave. Additional focus includes locations where project priority streets cross or jog major arterials including; S Vermont Ave; S Figueroa St; and S Broadway. Additional attention is given to school frontages along: Menlo Ave and S. Grand Ave. | \$ 4,694,550 | ATP: \$4,742,000.00 Total funding: \$4,742,000.00 | Aug/25 The drafting of the Acceptance Board Report is pending BCA's conclusion of the investigation into subcontractor's wage payment. | 85% Post-Construction | 9 | Contractor (Regular Award) | Matthew Masuda | | ATP L5006(799),S14C011(LASRTS) |
| 22 | ATP SRTS Sheridan ES & Breed St. ES | M835 | This project will create low-stress neighborhood-friendly pedestrian and bicycle linkages serving Sheridan ES and Breed ES in the City of Los Angeles. Network-level improvements will be focused within ¼ mile of each school on the following 2010 Bike Plan streets designated as Bicycle Friendly Streets (BFS): Sheridan St; Michigan Ave; Saint Louis St; and Breed St. The project will also implement a road diet with new bike lanes on a 2.0 mile segment of Soto St between Wabash Ave and 8th St. Additional focus is where project priority streets jog major arterials including; E Cesar Chavez Ave; E 1st St; E 4th St; and Soto St. | \$ 4,999,161 | ATP: \$5,092,000.00 Deadline - ATP Cycle 1 funding deadline adopted by California Transportation Commission (CTC). 12/31/2019 is the construction completion deadline unless an extension request is submitted to the CTC. - 12/31/2019 (overdue) Total funding: \$5,092,000.00 | Aug/25 Awaiting on LADOT to finish their As-Built plans. The drafting of the Acceptance Board Report is pending BCA's conclusion of the investigation into subcontractor's wage payments. | 99% Post-Construction | 14 | Contractor (Regular Award) | Carlos Cueva | | ATPL 5006(800) |
| 23 | Bicycle Friendly Streets (4th Street at New Hampshire) | M1073 | This project will construct 8 ADA curb ramps and one mini-roundabout with irrigated landscaped area, mountable curbs. Project will also include street lighting and utility adjustments. This location of this project is in the intersection of 4th Street and New Hampshire Ave. | \$ 422,985 | MeasR: \$36,248.00 Deadline - 51Q/9430G8 - 6/30/2023 (overdue) TGF: \$594,000.00 Deadline - Timely Use of Fund deadline for obligating Construction Phase funding - 6/30/2023 (overdue) Total funding: \$630,248.00 | Aug/25 RFA for CON E76 submitted to Caltrans Local Assistance and under review | 98% Design | 10 | Contractor (Regular Award) | Lisa Thamiz | Dept of Transportation' | |
| 24 | Broadway Historic Theater District Pedestrian Improvements - 4th St. to 6th St. | M858 | Improve pedestrian safety by installing curb extensions, widening sidewalks, improving pedestrian lighting, enhancing crosswalks, and provide pedestrian amenities: benches, street trees, landscaped buffers from traffic and bike racks. Federal Project ID: ATPL-5006(855) | \$ 10,346,316 | ATP: \$6,862,000.00 Deadline - (+\$156M Toll Credits) ATP Cycle 2 obligation (E76) by - 8/1/2019 (overdue) CTIEP: \$1,337,384.80 Deadline - CTIEP 23/24 - 6/30/2024 (overdue) Oth: \$3,377,921.61 PropC: \$828,000.00 | Aug/25 SID and CMD have notified the Contractor that the construction contract will be terminated. The Contractor has submitted their final cost to close the project. CMD is reviewing the final cost to ensure it is accurate and has merit. | 81% Design | 14 | Contractor (Regular Award) | Amaan Malik | | ATPL-5006(855) |
| 25 | Broadway Streetscape Implementation (1st-4th, 6th-8th, and 9th-12th Streets) | M887 | Improve pedestrian safety by installing curb extensions, widening sidewalks, improving pedestrian lighting, enhancing crosswalks, and provide pedestrian amenities: benches, street trees, landscaped buffers from traffic and bike racks along the Broadway corridor, from 1st-4th, 6th-8th, and 9th-12th Streets. | \$ 25,000,000 | Oth: \$1,034,539.00 Deadline - TFAR (Transfer of Floor Area Rights) - 11/1/2018 (Met) PropC: \$1,745,806.00 Deadline - Federal Earmark. Requested for extension from Metro. - 6/30/2023 (overdue) PVT: \$7,000,000.00 Total funding: \$9,780,345.00 | Aug/25 BOE is coordinating with Metro to discuss the scope of work and schedule with the RCN Metro project. | 78% Design | 14 | Contractor (Regular Award) | Amy Bi | | NA |

Attachment B2

| | | | | | | | | | | | | | |
|----|---|------|--|---------------|---|--|--|-----------------------|--------------------------------------|----------------------------|-------------------|--|-----------------------------|
| 26 | Burbank Blvd & Hayvenhurst Ave Intersection Impr | M575 | This project will narrow the existing median island to provide a second left turn lane on the westbound Burbank Blvd for additional queue capacity required during peak hours to access the US 101 FWY ramps. It will also provide a dedicated right turn lane on eastbound Burbank Blvd. The traffic signal will also be modified to accommodate widening and relieve traffic congestion. | \$ 574,386 | PropC: \$463,558.00 SAFTLU: \$589,019.00 Total funding: \$1,052,577.00 | | Aug/25 The draft Acceptance Board Report is in review. | 98% Post-Construction | 4, 6 | Contractor (Regular Award) | Kayla Peji | Bureau of Street Lighting', Dept of Transportation' | HPLUL - 5006(643) |
| 27 | Central Avenue Pedestrian Improvements (Call for Projects) | M870 | Formal Project Title: Central Avenue Historic Corridor Streetscape (FTIP ID: LAF3656) Along Central Ave between 21St to 58th St there will be enhancements which include a new traffic signal, curb access ramps, striping (including continental crosswalk), bump outs, pedestrian lighting, bus benches, flashing beacons at crosswalks, speed feedback signs, and utility relocation. | \$ 6,454,738 | CMAQ: \$1,940,766.00 Deadline - LAF3656 CMAQ - (\$1,941,000 CON, \$647,000 PE) - 4/30/2026 (pending) CTIEP: \$6,600,000.00 Deadline - No Desc - 7/1/2027 (pending) TGF: \$647,000.00 Deadline - LAF3656 Match Funds - (\$668,000 CON, \$223,000 PE) - 12/31/2025 (pending) Total funding: \$9,187,766.00 | | Aug/25 Revisions to final cost estimate and DBE calcs. Indexing still in processing. | 99% Design | 9 | Contractor (Regular Award) | Fadi Abboud | | CML-5006(896) and LAF3656 |
| 28 | Central Avenue Streetscape (SAFETEA-LU) | M871 | Along Central Ave between 22St to Vernon Ave there will be enhancements which include a new traffic signal, curb access ramps, striping (including continental crosswalk), bump outs, pedestrian lighting, bus benches, flashing beacons at crosswalks, speed feedback signs, and utility relocation. | \$ 1,520,896 | CTIEP: \$1,500,000.00 Deadline - No Desc - 7/1/2026 (pending) SAFTLU: \$1,656,000.00 Deadline - LAE2279 SAFETEA-LU - (\$1,356,000 CON, \$300,000 PE) - 4/1/2026 (overdue) Total funding: \$3,156,000.00 | | Aug/25 Revisions to final cost estimate and DBE calcs. Indexing still in processing. | 99% Design | 9 | Contractor (Regular Award) | Fadi Abboud | | HPLUL-5006(797) and LAE2279 |
| 29 | Century Blvd Extension / Grape St to Alameda St. | M660 | The Century Blvd Extension project is the initial phase of the Jordan Downs Redevelopment Project being coordinated by the Housing Authority of Los Angeles and the Mayor's Office. The Century Blvd Extension project will extend Century Blvd from Grape Street to Alameda St, a distance of approximately 2,600 feet. This project will include design and construction of the new roadway, sidewalks, curb & gutter, street lights, traffic signals, striping & signs, drainage pipes & catch basins, sewer lines, waterlines, landscaping, and green street elements. | \$ 13,562,123 | Oth: \$4,880,627.00 PropC: \$350,000.00 RSTP: \$5,898,366.00 Total funding: \$11,128,993.00 | | Aug/25 Project Closeout pending Caltrans close-out package and final invoice. | 98% Post-Construction | 15 | Contractor (Regular Award) | Kayla Peji | | CML-5006(810) |
| 30 | Cesar Chavez Ave/Lorena St/Indiana St - Roundabout | M326 | This project proposes to reconstruct the existing five-legged signal/stop sign controlled intersection of Cesar Chavez Avenue / Lorena Street / Indiana Street into a modern roundabout with center median. The project will reduce the complexity of the intersection and improve traffic flow and safety. The oval shape center median will be approximately 145 feet long and 115 feet wide and provide space to house the Veteran's Memorial. Right-of-Way takes will be required. | \$ 8,000,000 | FCD: \$1,000,000.00 FHWA: \$7,107,000.00 Deadline - Grant, locally funded - 6/30/2025 (overdue) MeasR: \$8,000,000.00 Deadline - LOA was signed with Metro for SR-710 Mobility Improvement fund - 6/30/2026 PropC: \$3,826,000.00 Deadline - Prop C local return funds - 6/30/2026 Total funding: \$19,933,000.00 | | Aug/25 Project design is in progress | 91% Design | 14 | Contractor (Regular Award) | Michael Haddadin | | CML-5006(939), LA0C8075 |
| 31 | Community Development Block Grant: Council District 1 Pedestrian Improvements Phase 1 | M859 | Installation of 18 curb ramps spread over 5 intersections: 1) Pico Boulevard & Berendo Street 2) Avenue 35 and Eagle Rock Boulevard 3) Avenue 41 & Eagle Rock Blvd 4) Avenue 60 & Figueroa Street 5) Bonnie Brae Street & Venice Boulevard. These improvements including 3 bump-outs at the intersection of Pico Blvd and Berendo St, traffic signal and street lighting improvements, continental crosswalks, and pedestrian warning devices. | \$ 913,144 | CDBG: \$630,200.00 Deadline Total funding: \$630,200.00 | | Aug/25 Acceptance Board Report is in progress | 99% Post-Construction | 1, 10 | Contractor (Regular Award) | Fadi Abboud | Bureau of Contract Administration', Bureau of Street Lighting', Bureau of Street Services' | NA |
| 32 | Exposition - West Bikeway - Northvale Segment | M806 | This project will construct two segments of bike facilities: a 0.28-mile bike path just north of the I-10 freeway from Motor Avenue to 500 feet east of Dunleer Drive and bike lane from Dunleer Drive to Overland Ave. The Project is part of an overall effort to construct a continuous bike-way path from Exposition Park to Santa Monica Beach. The project includes lighting, signage, striping, landscaping, grading, retaining wall, and a traffic signal at Motor Avenue, south of Walavista Road. | \$ 28,000,000 | CMAQ: \$4,415,463.00 LT: \$1,103,866.00 Oth: \$17,178,000.00 Total funding: \$22,697,329.00 | | Aug/25 Encroachment permit is submitted to Caltrans. PM signed the SWPPP and encroachment permit. | 92% Design | 5 | Contractor (Regular Award) | Michael Haddadin | | LAF3514 |
| 33 | HSIP 6 Olympic Blvd Between Lorena St and Soto St Pedestrian Crossing Safety Enhancements | M864 | This contract contains pedestrian improvements at 2 intersections: 1.) Olympic Blvd. at Camulos St., 2.) Olympic Blvd. at Dacotah St. The improvements include: sidewalk repairs, street restoration, curb ramps, curb extensions, street lighting, traffic signals and striping, and continental crosswalks. | \$ 623,149 | HSIP: \$964,800.00 PropC: \$107,200.00 Total funding: \$1,072,000.00 | | Aug/25 BCA is working on admin work to close the project | 85% Post-Construction | 14 | Contractor (Regular Award) | Zemamu Gebrewold | Bureau of Contract Administration' | HSIP6-07-017 |
| 34 | HSIP 7 Left Turn Phasing - 17 locations citywide | M892 | Install left turn phasing at multiple existing signalized intersections. Construction includes curb ramp upgrades. 9 locations. CD 2: (Coldwater Canyon Ave. and Victory Blvd.) CD 8: (Manchester Ave. and Normandie Ave.), (Manchester Ave. and Vermont Ave.), (Stocker St and Crenshaw Blvd.), (Figueroa St. and Imperial Highway), (Hoover St. and Manchester Ave.), CD 8 & 9: (Broadway and Manchester Ave.) CD 8 & 10: (Crenshaw Blvd. and Stocker St.) CD 11: (Centinela Ave. and Ocean Park Blvd.) | \$ 4,845,041 | CTIEP: \$627,700.00 HSIP: \$4,845,041.41 Total funding: \$5,472,741.41 | 1.) LADOT is the grant applicant for the Highway Safety Improvement Program - Cycle 7. 2.) Supplemental Funding is LADOT Vision Zero Funding. | Aug/25 Construction is in progress Upcoming activation/grand opening ceremony coordination for (1) Whittier & Fresno (2) James Wood & Bonnie Brae (3) Pico & Kenmore | 70% Construction | 2, 8, 9, 10, 11, VR | Contractor (Regular Award) | Katherine Mendoza | Bureau of Contract Administration', Bureau of Street Lighting', Dept of Transportation' | HSIP 5006(844) |
| 35 | HSIP 7 RRFB Ramps and Median Islands - 28 locations | M891 | Construction at multiple locations with RRFB's, access ramp upgrades, median island improvements, and sign & striping modifications at 24 locations. CD 1: (Bonnie Brae St. and James M. Wood Blvd.), (Kenmore Ave. and Pico Blvd.), CD 2: (Clybourn Ave. and Riverside Dr.), CD 4: (Franklin Ave. and Kenmore Ave.) CD 5: (Mississippi Ave. and Westwood Blvd.) CD 6: (Stagg St. and Woodman Ave.) CD 8: (97th St. and Avalon Blvd.), (106th St. and Avalon Blvd.), (10th Ave. and Florence Ave.), (71st St. and Hoover St.) CD 9: (90th St. and Avalon Blvd.), (38th St. and Broadway PL.) (50th St. and Compton Ave.), (53rd St. and Figueroa St.), (27th St. and Grand Ave.), (28th St. and Grand Ave.), (46th St. and Hooper Ave.), (52nd St. and Compton Ave.), CD 8 & 9: (62nd St. and Normandie Ave.) CD 11: (Grand View Ave., Meade PL. and Venice Blvd.) CD 13: (Fountain Ave. and Lyman PL.) CD 14: (14th St. and Broadway.) (Fresno St. and Whittier Blvd.) CD 15: (105th St. and Wilmington Ave.) | \$ 6,500,385 | CTIEP: \$968,047.00 HSIP: \$6,500,384.94 Total funding: \$7,468,431.94 | 1.) LADOT is the grant applicant for the Highway Safety Improvement Program - Cycle 7. 2.) Supplemental Funding is LADOT Vision Zero Funding. | Aug/25 Upcoming activation/grand opening ceremony coordination for (1) Whittier & Fresno (2) James Wood & Bonnie Brae (3) Pico & Kenmore | 70% Construction | 1, 2, 4, 6, 8, 9, 11, 13, 14, 15, VR | Contractor (Regular Award) | Katherine Mendoza | | HSIP 5006(843) |

Attachment B2

| | | | | | | | | | | | | |
|----|--|-------|--|----------------|---|---|-----------------------|------|----------------------------|------------------|--|-------------------------|
| 36 | HSIP 8 Left Turn Signal Modification and Median Islands (13 locations) | M916 | The scope of the project is to design and re-construct ADA compliant curb ramp, sidewalk, curb & gutter and improvement of median island. The scope also include installation of Rectangular Rapid Flash Bacon (RRFB's), traffic sign & striping modifications. The project located at the following locations. Alla Rd and Jefferson Blvd; Plummer St and Tampa Ave; Balboa and Parthenia; Sherman way and Lindley; Foothill Blvd and Osborne St; Tjunga and Ventura; Imperial Hwy and Compton Ave; Tampa and Victory; The following locations were originally included in the scope of work but were later removed by LADOT: Florence and Van Ness; Western Ave and 62nd St; Sunset and El Medio; Van Ness and Keswick; Sepulveda Blvd and Lassen St; Washington Blvd and Union Ave; | \$ 7,145,283 | HSIP: \$5,244,400.00 Deadline - Project end date per financial letter - 6/30/2026 (pending) LT: \$1,899,969.00 Deadline - Project end date per UPRS update date - 1/27/2027 (pending) Total funding: \$7,144,369.00 | Aug/25 Construction is progress | 45% Construction | VR | Contractor (Regular Award) | Zemamu Gebrewold | Bureau of Contract Administration' | H8-07-025 |
| 37 | HSIP 8 New Signal Access Ramps (10 Intersections) | M998 | Design only of ADA compliant access ramps for DOT signal upgrade projects at the following intersections: 1) 42nd Pl & Central Ave 2) Parthenia St & Willis Ave 3) Olympic Blvd & Serrano Ave 4) 84th Pl, 84th St & Figueroa St 5) 6th Ave & Jefferson Blvd 6) Florence Ave & St. Andrews Pl 7) Genesee Ave & Melrose Ave 8) Saticoy St & Shirley Ave The following locations were originally included in the scope of work but were later removed by LADOT: 9) Sunnyslope Ave & Vanowen Ave 10) 106th St & Compton Ave | \$ 5,340,262 | HSIP: \$4,755,600.00 Deadline TGF: \$1,580,097.00 Deadline - deadline for Project end date is per UPRS schedule date - 5/31/2026 (pending) Total funding: \$6,335,697.00 | Aug/25 The project has entered into its final phase of completion. | 87% Construction | VR | Contractor (Regular Award) | Zemamu Gebrewold | Bureau of Contract Administration' | HSIP8 |
| 38 | I-110 Grand Av - Flower Av Revitalization, ExpressLanes Toll Grant Project | M905 | Located along Flower Street and Grand Avenue between Gage Avenue and Manchester Avenue, the proposed project will include: 1. Installing bike lanes along Flower Street and Grand Avenue from Gage Avenue down south to West 83rd Street. 2. Installing bike lanes along with sidewalk and curb improvements easterly along West 83rd Street from Flower Street to Grand Avenue; then southerly along Grand Avenue from West 83rd Street to West 84th Place, then easterly along West 84th Place to Olive Street, then southerly along Olive Street to West Manchester Avenue, then westerly along Manchester Avenue to the 110 Freeway. | \$ 1,204,816 | MeasR: \$350,000.00 MTA: \$1,231,000.00 Deadline Total funding: \$1,581,000.00 | Aug/25 Construction is on hold until the Metro Board approves an extension to the funding agreement expected to be heard at Metro Board on March 2026. | 76% Construction | 8, 9 | Street Services Forces | Armando Medina | | MX201434 (FTIP pending) |
| 39 | Olympic Blvd and Mateo Street Improvements | M676 | The project will widen westbound Olympic Boulevard between Mateo Street and Santa Fe Avenue for right turn lane, and Northbound Mateo Street between Olympic Boulevard and Porter Street for increased curb return to improve freeway access. The project improvements include removal and reconstruction of asphalt concrete pavement and concrete curb and gutter, modification of the storm drain system, modification of street lighting and traffic lighting, and utility relocation. | \$ 2,636,643 | LT: \$1,547,000.00 TGF: \$2,874,000.00 Total funding: \$4,421,000.00 | Aug/25 Project is awaiting Acceptance Board Report | 89% Post-Construction | 14 | Contractor (Regular Award) | Mina Grais | | LAF1205 |
| 40 | Slater Ave Rail Grade Crossing Improvements | M1076 | This project will construct approximately 300 LF of sidewalk, curb and gutter, signage and striping surrounding the railroad crossing on Slater Ave, between 110th St and 111th St. Chain link fence and gates will be installed adjacent to the railroad crossing and an additional street light for illumination. Union Pacific Railroad will remove and reconstruct the existing railroad precast concrete panels as well as install new vehicular devices with gate arms, a signal house and conduit. | \$ 856,331 | FHWA: \$523,125.00 Deadline - Deadline for Entire Project Funding (including post-const) - 12/31/2028 (pending) Total funding: \$523,125.00 | Aug/25 Construction in progress. | 41% Construction | 15 | Contractor (Regular Award) | Lisa Thamiz | Bureau of Contract Administration', Bureau of Street Lighting', Bureau of Street Services' | STPLR-7500(252) |
| 41 | SRTS 3 Menlo Ave Elementary School Pedestrian Improvements (DOT Proj) | M927 | This project will implement a road diet on Hoover Street to accommodate bike lanes and center channelization. The project limits are on Hoover Street from Martin Luther King Jr. Boulevard to Vernon Avenue. The project will also construct median islands to provide a refuge area for pedestrians crossing the street. | \$ 331,741 | SafeRt: \$548,000.00 Total funding: \$548,000.00 | Aug/25 The drafting of the Acceptance Board Report is pending BCA's conclusion of the investigation into subcontractor's wage payment. | 99% Post-Construction | 9 | Contractor (Regular Award) | Deysi Carrillo | | SRTSL-5006(732) |
| 42 | VALENCIA TRIANGLE LANDSCAPE BEAUTIFICATION PLAZA | M1099 | The Valencia Triangle Streetscape Improvement Project is a Federal Grant Project located on 8th Street between Valencia Street and Green Street. The improvements consist of replacing 6,000 SFT of frontage street into an enhanced pedestrian friendly oasis, streetscape improvements, and enhanced sidewalks/curb ramps. | \$ 1,019,947 | PropC: \$298,000.00 RSTP: \$553,000.00 Total funding: \$851,000.00 | Aug/25 DOT/BOE are working together to finalize the plans, estimates, and specs. PM is working on R/W cert. and re-validating the NOE document. Monthly meetings are being conducted to go over progress. | 87% Design | 1 | Contractor (Regular Award) | Mina Grais | Bureau of Engineering', Bureau of Contract Administration', Dept of Transportation' | LAF5821 |
| 42 | Total | | | \$ 287,968,872 | | | | | | | | |

| Fund Source | Total Amount | Deadlines | Deadlines Met | Deadlines Overdue | Deadlines Next 12 Months |
|--|----------------|-----------|---------------|-------------------|--------------------------|
| AHSC - Affordable Housing and Sustainable Communities | \$ 36,649,938 | 8 | 1 | 0 | 4 |
| ASMT - Assessment | \$ 7,970,689 | 0 | 0 | 0 | 0 |
| ATP - Active Transportation Program | \$ 126,938,064 | 15 | 1 | 0 | 1 |
| CDBG - Community Development Block Grant | \$ 630,200 | 1 | 0 | 1 | 0 |
| CMAQ - Congestion Mitigation and Air Quality | \$ 7,089,229 | 2 | 0 | 0 | 2 |
| CTIEP - Capital and Technology Improvement Expenditure Pro | \$ 25,907,002 | 5 | 0 | 0 | 2 |
| FCD - LA County Flood Control District | \$ 1,000,000 | 0 | 0 | 0 | 0 |
| FHWA - Federal Highway Administration | \$ 7,630,125 | 2 | 0 | 1 | 0 |
| HSIP - Highway Safety Improvement Program | \$ 22,310,226 | 3 | 0 | 0 | 1 |
| LT - Local Transportation Fund | \$ 4,550,835 | 1 | 0 | 0 | 0 |
| MeasR - Measure R | \$ 8,386,248 | 2 | 0 | 0 | 0 |
| MMLRF - Measure M Local Return Fund | \$ 180,562 | 1 | 0 | 0 | 1 |
| MTA - Metropolitan Transportation Authority | \$ 1,231,000 | 1 | 0 | 0 | 0 |
| Oth - Other | \$ 27,762,866 | 1 | 1 | 0 | 0 |
| PHHH - Prop HHH | \$ 1,552,140 | 0 | 0 | 0 | 0 |
| PropC - Proposition C | \$ 24,154,695 | 10 | 0 | 0 | 1 |
| PVT - Private or other agency | \$ 7,000,000 | 0 | 0 | 0 | 0 |
| RSTP - Regional Surface Transportation Project | \$ 6,451,366 | 1 | 0 | 0 | 0 |
| SafeRT - Safe Routes to School (Federal) | \$ 548,000 | 1 | 0 | 0 | 0 |
| SAFTLU - SAFETEA-LU (Federal) | \$ 2,245,019 | 1 | 0 | 0 | 0 |
| SB1 - Road Rehabilitation and Maintenance Fund | \$ 9,915,702 | 0 | 0 | 0 | 0 |
| ST - State Fund | \$ 220,815 | 1 | 0 | 0 | 1 |
| TGF - Transportation Grant Fund | \$ 6,818,097 | 5 | 0 | 0 | 2 |
| Total | \$ 337,142,817 | 61 | 3 | 0 | 15 |

| Bureau of Engineering - Non-Grant Project - Street Improvement | | | | | | | | | | | | | |
|--|---|-----------------|--|---------------|---|----------------|--|-----------------------|---------------------|------------------------------|------------------------|--|-------------------|
| Project Title | Dept Proj. ID | Scope (Summary) | Estimated Const Cost | Funding | Authorization | Project Status | Current Status | CD(s) | Construction Method | Project Manager | Supporting Departments | Federal Aid ID | |
| 2 | 41st Dr Street Improvement Project | M1171 | As approved by Street Transportation Projects Oversight Committee (STPOC) on 6/7/2018, the project will reconstruct deteriorated and damaged concrete pavement, replace broken concrete (curbs, sidewalks, driveways) and construct ADA curb ramps at 41st Dr. from Figueroa St to Hoover St. | \$ 1,500,000 | CTIEP: \$438,750.00 Deadline MMLRF: \$200,000.00 Total funding: \$638,750.00 | | Aug/25 Design on hold, due to project being deferred | 67% Design | 9 | Contractor (Regular Award) | Michael Haddadin | NA | |
| 3 | 67th Street Improvement Project | M1172 | The project will reconstruct deteriorated concrete pavement, improve broken curbs, sidewalks, driveways, and construct ADA curb ramps at 67th Street from 8th Ave to 11th Ave. This project is approved by Street Transportation Projects Oversight Committee (STPOC) on 6/7/2018. | \$ 1,500,000 | CTIEP: \$438,750.00 Deadline - FY 23/24 - 5/25/2023 (overdue) MMLRF: \$200,000.00 Total funding: \$638,750.00 | | Aug/25, Design on hold, due to project being deferred | 69% Design | 8 | Contractor (Regular Award) | Michael Haddadin | NA | |
| 4 | 7260- 7280 and 7332 Pacific View Drive | M1159 | The scope of the project is to remove the existing AC pavement, AC curb and aggregate base for the entire width of the street (excluding portion of wooden bulkhead segment so that the structural integrity is not compromised. Remove the soil and debris that has encroached onto the public right-of-way. Remove subgrade material within the settled and distressed areas and recompact it. Construct new AC curb and AC pavement with new aggregate base | \$ 852,113 | SB1: \$219,949.00 Deadline - CTIEP 22-23, deadline is based on the UPRS scheduled project completion date. Fund will re-appropriate in the future - 6/30/2030 (pending) Total funding: \$219,949.00 | | Aug/25 Design on hold, due to project being deferred. | 44% Design | 4 | Contractor (Regular Award) | Zemamu Gebrewold | Bureau of Contract Administration' | NA |
| 5 | 7th Street Streetscape Segment 3 | M1165 | The Proposed Project would transform 7th Street between San Pedro Street to Alameda Street into a multi-modal corridor that prioritizes the pedestrian, bicycle, and transit enhancements. The Project would either upgrade existing or construct new eastbound and westbound bicycle lanes with a protected cycle track positioned adjacent to the curb with protection from raised medians and transit platforms. It includes new curb ramps at every intersection, transit islands, bus pads, corner islands, new catch basin adjacent to raised cycle track, striping and signal upgrades. | \$ 11,732,281 | AHSC: \$3,579,948.47 CDBG: \$1,300,000.00 CRA: \$200,000.00 MTA: \$3,500,000.00 Total funding: \$8,579,948.47 | | Aug/25 Design in progress. | 24% Design | 14 | Contractor (Regular Award) | Kayla Peji | Bureau of Street Lighting' | NA |
| 6 | Alameda St. Widening (South) from Harry Bridges Blvd. to Anaheim St. | M750 | The project will widen 6,700 linear feet (1.3 miles) of Alameda Street by 27' to 32' on the west side and 7' to 12' feet on the east side of the street. After the widening, Alameda Street will have a total roadway width of 80' to 86' (106' to 110' from property line to property line). The project will remove and reconstruct the street pavement, curb and gutter, concrete sidewalk, and curb ramps; modify traffic striping with 1 additional northbound and southbound vehicular thru lane (3 lanes in each direction); upgrade traffic signal systems, street lighting, railroad crossing signals; construct a 12' wide shared Class I bike path and pedestrian walk, storm drain system including catch basins and plant 137 street trees. | \$ 42,000,000 | Harbor: \$8,600,000.00 MeasR: \$35,000,000.00 Total funding: \$43,600,000.00 | | Aug/25 Design in progress. | 88% Design | 15 | Contractor (Regular Award) | George Huang | Bureau of Engineering',Bureau of Contract Administration',Bureau of Accounting',Board of Public Works',Bureau of Street Lighting',Bureau of Street Services',Dept of Transportation',Harbor Department',Council/CLA' | NA |
| 7 | Anaheim Street Widening from Farragut Ave. to Dominguez Channel | M851 | This Project will upgrade 0.32-mile section of Anaheim Street from Farragut Avenue to Dominguez Channel to a Major Highway Standards, widening from 78 to 84 feet, increasing lanes from four to six. | \$ 5,400,000 | MeasR: \$3,141,450.00 PropC: \$3,423,753.00 Total funding: \$6,565,203.00 | | Aug/25 Design in progress | 79% Design | 15 | Contractor (Regular Award) | Michael Haddadin | LAF7207 | |
| 8 | Avalon Blvd. Improvements, 56th St. to Manchester Ave. (Complete Streets Program) | CS0006 | Avalon Bl., 56th St. to Manchester Ave. Street Reconstruction work: Resurfacing Install missing ADA compliant access ramps Vision Zero work: Curb extensions, Leading pedestrian intervals, Intersection tightening, New traffic signals, Bus stop relocation. Sidewalk repair work: Repair severely damaged sidewalk Repair severely damaged curb and gutter, Green Street Improvements Bioswales | \$ 13,799,000 | MMLRF: \$4,980,000.00 SB1: \$19,920,000.00 Total funding: \$24,900,000.00 | | Aug/25 Baseline adjustment of project schedule has been complete. Utility coordination with LADWP Power to be held to discuss scope of work not included in the original scope. SID is working with GSD to perform a pavement design study/report in efforts to reduce scope/cost. | 92% Design (Active) | 9 | Contractor (Regular Award) | Armando Medina | | N/A |
| 9 | Avalon Boulevard Improvements, 90th St. to 120th St. | MVZ0006 | The project scope consists of vision zero elements by installing curb extensions, pedestrian islands, bus boarding islands, and protected bike lanes. | \$ 6,720,000 | MMLRF: \$1,820,000.00 Deadline - CTIEP Approved Budgets / No Deadlines - 8/13/2025 (overdue) SB1: \$7,280,000.00 Total funding: \$9,100,000.00 | | Aug/25 LADWP has recently provided feedback to relocate power poles not included in the original design. Meeting will be held to discuss options not to relocate. Tree removal permit is on-going. | 88% Design | 8, 9, 15 | Not Specified | Armando Medina | | NA |
| 10 | Avalon Boulevard Improvements, Martin Luther King Jr. Blvd. to 56th St. | MVZ0006 | The project scope consists of vision zero elements by installing curb extensions, pedestrian islands, bus boarding islands, and protected bike lanes. | \$ 5,325,000 | MMLRF: \$900,000.00 SB1: \$5,200,000.00 Total funding: \$6,100,000.00 | | Aug/25 - LADWP Power has provided comments to relocate power poles not included in the original design. Meeting will be help to discuss options to not relocate. | 88% Design | 9 | Not Specified | Armando Medina | | N/A |
| 11 | Berenice Place (3933) | M1100 | The Berenice Place street repair project is located between East Avenue 39 and East Avenue 43. This project will reconstruct approximately 225 feet of the existing damaged street, and construct new concrete curb and gutter to provide proper drainage for the street. | \$ 435,000 | GT: \$219,678.00 Deadline - CIEP 20-21 Budget (No deadline) - 7/31/2026 (pending) SDRF: \$562,322.00 Deadline - CIEP 22-23 Budget (No deadline) - 7/31/2026 (pending) Total funding: \$782,000.00 | | Aug/25 Plans are being reviewed by the supervisor. Staff is preparing estimate and specifications.(AB 8/1/25) | 82% Design | 1 | Contractor (Regular Award) | Amy Bi | | N/A |
| 13 | Browning Blvd. (1700) Pedestrian Tunnel Closure | M1154 | The project is to demolish the pedestrian tunnel entrance at both ends and install a metal decking poured with concrete to seal the existing stairwells. The surrounding improvements include constructing an ADA compliant sidewalk to provide full width access to pedestrians, and replacement of curbs, gutters, sidewalks and driveway(s), and asphalt as needed. | \$ 316,832 | GF: \$518,359.00 Deadline - Construction end date - 3/28/2026 (pending) Total funding: \$518,359.00 | | Aug/25 Construction is in progress | 61% Construction | 8 | General Services Dept Forces | Zemamu Gebrewold | Council/CLA' | NA |
| 14 | Burbank Blvd & Woodley Ave Intersection Impr | M571 | This project will modify the existing median to add a left turn pocket on eastbound Burbank Boulevard to northbound Woodley Avenue. New trees will be planted in the median and additional street lights will be provided. | \$ 393,370 | LT: \$200,000.00 PropC: \$227,295.00 SAFTLU: \$268,223.00 Total funding: \$695,518.00 | | Aug/25 The draft Acceptance Board Report is in review. | 98% Post-Construction | 6 | Contractor (Regular Award) | Kayla Peji | Bureau of Street Lighting',Dept of Transportation' | HPLUL - 5006(638) |
| 15 | Bushwick Street Between Estara Ave and Ave 36 | M1155 | The project is located at Bushwick Street from Estara Avenue to Avenue 36th. Due to settlement and subgrade issues, the roadway and sidewalk are damaged. The project will include reconstruction of the roadway, sidewalk, curb ramp, curb and gutter. | \$ 2,766,082 | CTIEP: \$1,475,990.00 SB1: \$1,723,343.00 SDRF: \$792,305.00 Total funding: \$3,991,638.00 | | Aug/25 Design plans around 60%, review feedback in progress. Draft of Environmental document under PM review. | 74% Design | 1 | Contractor (Regular Award) | Katherine Mendoza | Dept of Transportation' | NA |

Attachment B2

| | | | | | | | | | | | | |
|----|--|-------|--|---------------|--|--|-----------------------|----|------------------------------|-------------------|---|--------------|
| 17 | Degnan Blvd Street Improvement Project | M1009 | Civil Scope: This project will provide for street improvements and reconstruction of the east and west sidewalks along Degnan Blvd between 43rd St and 43rd Pl. Architectural Scope: Additional proposed design elements to highlight the cultural and historical significance of the Leimert Park Village include metal plaques that will be inset into the sidewalks to replace existing deteriorated plaques, sidewalk repair, curb & gutter reconstruction and replacement of deteriorated and damaged concrete pavement . | \$ 4,646,188 | CRA: \$1,561,876.00 Deadline - Crenshaw Blvd prop 1c Grant - 6/30/2025 CTIEP: \$2,600,979.00 MMLRF: \$333,333.00 Oth: \$150,000.00 Total funding: \$4,646,188.00 | Aug/25 - Installation of furniture benches, bike racks, trash cans is ongoing and expected to be completed in a few weeks. - Change Order for additional paver installation is ongoing. | 93% Construction | 10 | Contractor (Regular Award) | Armando Medina | | NA |
| 20 | Fletcher Drive and La Clede Ave | M1101 | This project is to install handrails along Fletcher Drive through the underpass on both sides of the roadway. The handrail will compliment Sanitation's major pigeon mitigation project and LADOT's safety improvement project in the same overpass. The project also construct curb extensions at northeast and southeast corner of Fletcher Drive and La Clede Avenue intersection, and a curb ramps on Fletcher Dr at the end of the sidewalk south of San Fernando Road to provide access to pedestrian coming from under pass. Curb extension and curb ramp design and construction will be at the end of by Vision Zero Project | \$ 2,539,096 | SB1: \$1,825,928.00 Deadline - 2020-21 and 2023-24 SB1 fund, deadline is based on the UPRS scheduled project completion date - 11/30/2029 (pending) Total funding: \$1,825,928.00 | Aug/25 Project is in design prgress, but has been on hold since it was on the Mayor's deferred list | 89% Design | 13 | Contractor (Regular Award) | Zemamu Gebrewold | Dept of Transportation' | N/A |
| 21 | Foothill Blvd. (12061) and Pierce Street Tunnel | M1156 | The project will close the Pierce Street Tunnel on both sides due to safety concerns for the surrounding community. The scope includes removal of trash within the tunnel prior to construction, removal of sidewalk and the existing fence and sidewalk and construction of tubular steel fence/gate. The existing light fixtures are broken and need to be replaced by BSL. The existing fence will be replaced with stronger metal fencing. | \$ 160,839 | GF: \$64,433.00 Total funding: \$64,433.00 | Aug/25 Project is in Mayor's deferred list and on hold | 67% Design | 7 | General Services Dept Forces | Zemamu Gebrewold | Council/CLA' | NA |
| 22 | Gage Ave Public Safety Median Improvements - Avalon Blvd to Central Ave | M909 | This project will rehabilitate three (3) deteriorated center median islands along Gage Avenue between Avalon Boulevard and Central Avenue in the City of Los Angeles. The existing medians were unpaved with broken curb segments. The existing location includes only two (2) trees, which are located on the far western median and will not be removed/relocated. The improvement includes but is not limited to the reconstruction of the median islands (curb and gutter), resurfacing of the street adjacent to the median islands, and the installation of landscaping and beautification elements including new irrigations system, asphalt concrete paving, and the addition of native and/or drought-tolerant plants and trees. | \$ 1,298,842 | MMLRF: \$2,442,000.00 Deadline - deadline for Project completion date - 6/30/2025 (Met) Total funding: \$2,442,000.00 | Aug/25 Project in closeout. Payment for the final change order was submitted to accounting. | 75% Post-Construction | 9 | Contractor (Regular Award) | Zemamu Gebrewold | Bureau of Contract Administration' | NOT FEDERAL |
| 23 | Glendale Clinton Staircase | M1157 | The Stairway is historical monument which is 80 to 90 years old. It show sign of crack on the wall, the concrete post is leaning to one side and slide soil shown on the foundation side. The scope is to repair the damaged section with out affecting its historical feature based on the Environmental Division and Cultural Resources' recommendation. The slope will also be required to be stabilized by using the most modern methods as suggested by the geotechnical engineer | \$ 1,014,000 | CTIEP: \$380,000.00 Total funding: \$380,000.00 | Aug/25 Project is in Mayor's deferred list and on hold | 82% Pre-Design | 13 | Contractor (Regular Award) | Zemamu Gebrewold | Bureau of Contract Administration' | N/A |
| 27 | HSIP Cycle 7 Great St. Crenshaw Blvd Improvements - Florence and 79th Street | M856 | This project will construct curb extensions and center median islands at selected locations between Florence and 78th Street | \$ 7,073,207 | CTIEP: \$2,825,515.00 HSIP: \$1,776,380.00 Deadline - DOT managed HSIP Cycle 7 grant - 3/1/2027 (pending) Oth: \$2,644,082.00 | Aug/25 PM and CM team are continuing to review and respond to Contractor RFIs and submittals. Pending remaining traffic control plan approval. | 47% Construction | 8 | Contractor (Regular Award) | Kayla Peji | Bureau of Contract Administration', 'Bureau of Street Lighting', 'Dept of Transportation' | HSIP7-07-015 |
| 28 | Kinney Street Improvements - Crestmoore Place to Kinney Circle | M1008 | Phase 1: Emergency work scope along Kinney St. near Kinney Circle consists of retaining structures, safety barriers, new curb & gutter for drainage control, widening of the roadway to 20 feet and relocation of utilities. Phase 2: Retaining walls and street improvement, including regrading street, retaining structures, new curb and gutter for drainage control along Kinney St. from Crestmoore Pl. to Knuckle. The Construction Cost shown is currently for Phase 1 only. | \$ 11,000,000 | SB1: \$3,517,239.00 Total funding: \$3,517,239.00 | Aug/25 Construction in progress,. Concrete barriers are to be poured this week. Roadway work to be completed in the next few weeks. Construction is schedule to be completed late September 2025. BOE PM is coordinating with Council District for opening event. | 92% Construction | 1 | Contractor (Regular Award) | Armando Medina | | NA |
| 29 | LANI West Blvd Community Linkages | M1094 | The Bureau of Engineering will provide design support to modify curb, ramps, gutters needed for the LADOT project named "LANI West Blvd. Community Linkages Project Access Ramps (4 Intersections) Access Ramps". BOE will also provide support during the construction phase of this project. LADOT will manage the construction. The 4 intersection locations are as follows: West Blvd. & 67th Street West Blvd. & Florence Ave Crenshaw Blvd. & 71th Street 71st Street & Victoria Ave. DOT requested additional sidewalk design for 6 bus shelter location. BOE completed the design. | \$ 1,059,745 | PropC: \$778,500.00 Deadline - Total funding: \$778,500.00 | Aug/25 Design is complete, and budget authorization is submitted to Caltrans | 97% Design | 8 | N/A - Design Project Only | Zemamu Gebrewold | Bureau of Contract Administration' | NA |
| 30 | Lankershim Boulevard Improvement Project | M1041 | This project will improve east side of Lankershim Boulevard between Vose Street and Vanowen Street by constructing the missing sidewalks, curb ramps, curb and gutter, driveways, and retaining curbs to enhance the experience and safety of pedestrians. | \$ 831,111 | ASMT: \$107,485.00 Deadline - \$107,485.40 will be provided by CD-2 - 3/11/2019 (overdue) CDD: \$95,156.00 Deadline - CRA/LA Excess Non-housing Bond Proceeds, Fund#57D, Account #22L9MT - 9/30/2024 (overdue) CRA: \$752,418.00 Deadline - CRA/LA Excess Non-housing Bond | Aug/25 BCA is working on the disputed funds. | 97% Post-Construction | 2 | Contractor (Regular Award) | Kayla Peji | | NA |
| 32 | Maclay Street Reconfiguration Project | M1091 | The project is located at the northwest side corner of Maclay and Gladstone fronting across the property with address of 13060 Maclay Street. The existing Maclay Street at this location is 72-foot wide with 30-foot half Right-of-Way on the northwest side. In order to conform with Standard Plan S-470 requirements, a 13-foot of right-of-way acquisition of the northwest lot on the corner of Maclay Street and Gladstone will be necessary to satisfy 43-foot half Right-of-Way requirement for Avenue II street classification. The scope of work includes the construction of approximately 250 linear feet of 10 foot wide concrete sidewalk, curb and gutter, retaining wall, curb ramps, AC pavement, installation of street light pole and relocation of existing power pole with guy wire and removal of 3 trees. | \$ 2,909,337 | CTIEP: \$1,700,000.00 SB1: \$666,022.00 Total funding: \$2,366,022.00 | Aug/25 Project is in the Bid & Award Phase, Board Adoption Date 8/13, Pre-Bid Meeting 8/21 and Bid Opening Date 9/24. | 18% Bid & Award | 7 | Contractor (Regular Award) | Katherine Mendoza | | NA |

Attachment B2

| | | | | | | | | | | | | |
|----|---|-------|--|--------------|--|--|-----------------------|----|------------------------------|------------------|------------------------------------|-----|
| 36 | Montana Street at Allesandro Street Sidewalk Improvement | M1102 | This project will construct a retaining wall along with sidewalk and curb ramps on the Northside of Montana street, which will connect the missing sidewalk between Allesandro Street and Mohawk Street. | \$ 811,000 | GT: \$1,014,555.00 ST: \$414,000.00 Total funding: \$1,428,555.00 | Aug 25 Project in Design Phase | 78% Design | 13 | Contractor (Regular Award) | Kitty Siu | | N/A |
| 37 | National Blvd Sidewalk between Clarington and Jasmine | M987 | This Project will construct the missing sidewalk on the North side of National Boulevard to provide the pedestrian connectivity between Clarington Avenue and Jasmine Avenue adjacent to the Metro Palms station. | \$ 954,036 | GF: \$629,629.00 GT: \$780,000.00 Total funding: \$1,409,629.00 | Aug/25 Project acceptance Board Report by BCA is pending completion of all necessary administrative processing (GH, 08/04/25). | 43% Post-Construction | 5 | Contractor (Regular Award) | George Huang | | N/A |
| 38 | Olympic Gateway Project | M1069 | Proposed an award-winning design of a twisting cable connecting between two 50-foot pole structures at the intersection of Normandie Avenue and Olympic Boulevard. To accommodate the new footings, we will reconstruction portion of the street, curb & gutter, sidewalk and utilities relocation. ADA curb ramps are pending to be added in the scope of work. | \$ 3,630,933 | CRA: \$2,135,621.00 Deadline - No Deadline - 1/31/2026 (pending) Quimby: \$1,500,000.00 Deadline - No Deadline - 6/30/2026 (pending) Total funding: \$3,635,621.00 | Aug/25 Council office would like the project to proceed forward and is looking for additional funding to award the construction contract (GH, 08/04/25). | 61% Bid & Award | 10 | Design-Build | George Huang | Council/CLA' | N/A |
| 39 | Paseo Miramar (361-431 & 767) | M1160 | The scope of work is to redesign about a 1000 linear feet stretch of Paseo Miramar to prevent water from crossing the road. The work include removing asphalt concrete, AC curb, berm and driveway, and constructing asphalt concrete pavement, curb and gutter, driveway, reinforced type C curb and 8" AC curb. There are 6 curb drains that will be adjusted to the proposed reinforced/curb and gutter. The scope also include remove and recompact a portion of the roadway along the east side of Paseo Miramar near 767 Paseo Miramar to a depth of 3-ft, reconstruct 6" AC pavement over 6" CMB and Type C Integral curb and gutter ; Length = 125 LF, Width = 11 ft. The street needs to be reprofiled for the flow line to eliminate ponding and to direct drainage to Resolano Drive. | \$ 1,474,894 | SDRF: \$291,000.00 Deadline - CTIEP 22-23 - deadline is based on the UPRS scheduled project completion date. Fund will be re-appropriate in the future - 6/30/2030 (pending) ST: \$76,574.00 Deadline - CTIEP 22-23 SB1 fund, deadline is based on the UPRS scheduled project completion date. Fund will be re-appropriate in the future - 6/30/2030 (pending) Total funding: \$367,574.00 | Aug 25 Proeject in Design Phase, Project is in Mayor's deferred list and on hold | 59% Design | 11 | Contractor (Regular Award) | Zemamu Gebrewold | Bureau of Contract Administration' | N/A |
| 40 | Pedestrian Tunnel Closure at Logan Elementary School (Logan Street and Montana Street) | M1144 | The project scope of work includes closure of the Pedestrian Tunnel located in front of Logan Elementary School on Montana Street between Logan Street and Lemoine Street. The project will demolish the entrance and exit of the pedestrian tunnel, providing a metal decking of the closure, seal the existing stairwells and provide sidewalks with full width access to pedestrians. | \$ 295,675 | GF: \$394,437.00 Deadline - Construction end date - 3/28/2026 (pending) Total funding: \$394,437.00 | Aug /25 Construction is in progress | 61% Construction | 13 | General Services Dept Forces | Zemamu Gebrewold | Council/CLA' | N/A |
| 41 | Pedestrian Tunnel Closure at Rosemont Elementary School (Rosemont Avenue and Temple Street) | M1145 | The project scope of work includes closure of the Pedestrian Tunnel located in front of Rosemont Elementary School at the intersection of Rosemont Avenue and Temple Street. The project will demolish the entrance and exit of the pedestrian tunnel, place metal decking to close the tunnel, seal the existing stairwells and provide sidewalks with full width access to pedestrians. The curb ramp located next to the southern entrance of the pedestrian tunnel will also be upgraded. | \$ 317,166 | GF: \$408,353.00 Deadline - Construction end date - 8/30/2026 (pending) Total funding: \$408,353.00 | Aug /25 Construction is in progress | 61% Construction | 13 | Contractor (Regular Award) | Zemamu Gebrewold | Council/CLA' | N/A |
| 42 | Safety Railing near 1780 Rotary Drive | M1162 | This project will install a handrail onto the curbing wall along the stairway currently connecting Rotary Drive to Redesdale Ave in a hillside area. The public stairway is built on top of an existing easement and the handrail will provide additional safety for users of this public facility. | \$ 75,000 | CTIEP: \$75,000.00 Total funding: \$75,000.00 | Aug /25 Project is deferred by Mayor's Office. | 60% Pre-Design | 13 | Contractor (Regular Award) | Kayla Peji | Bureau of Contract Administration' | NA |
| 44 | Sherman Way Great Street Improvement - Wilbur to Lindley | M1039 | The proposed Project consists of revitalizing the Sherman Way Corridor by making it more inviting to pedestrian and bicyclists, and to enhance multi-modal user experience. The proposed Project consists of pedestrian and traffic facilities, curb ramp repairs; street tree removal and replacement; intersection upgrades; crosswalk, traffic round-a-bouts and median installation, and restriping street lanes. The entire length of Sherman Way is 1 mile and the length of Hart Street is 0.9 mile. The roundabout would be located on Etiwanda Street. The intersection upgrades involve adding more visible continental crosswalks and a new crossing opportunity with a new pedestrian hybrid beacon at Sherman Way and Capps Avenue. | \$ 2,599,110 | CDD: \$580,000.00 Deadline - CRA/LA funds - 12/29/2019 (overdue) CRA: \$1,790,000.00 Deadline Oth: \$700,000.00 Deadline Total funding: \$3,070,000.00 | Aug/25 Acceptance Draft Board Report was submitted to the Board Unit and is currently in review by BCA | 99% Post-Construction | 3 | Contractor (Regular Award) | Carlos Cueva | | NA |
| 47 | South Bay MSP Crossing Upgrades | M1096 | BOE will provide support to prepare the TOS and perform QA/QC of the selected consultant's design work, manage the schedule and deliverables, and adherence to the terms and conditions of the TOS commitment. The locations included in this South Bay Multi-year Sub-regional Program (MSP) Crossing Upgrades are the following: 1. 9th Street between Grand Avenue and Pacific Ave (2 ramps) 2. Avalon Bl and R St (4 ramps) 3. Avalon Blvd and I St (4 ramps) 4. Vermont Ave and 253rd St (3 ramps) 5. Vermont Ave (east roadway) and Marine Ave (1 ramp) 6. Anaheim St and President Ave (3 ramps) 7. 7th St and Beacon St (4 ramps) 8. 25th St and Moray Ave (4 ramps) | \$ 2,415,126 | MMLRF: \$151,800.00 Total funding: \$151,800.00 | Aug/25 Design is completed. Awaiting construction | 0% Construction | 15 | N/A - Design Project Only | Michael Haddadin | | NA |
| 49 | Traffic Signal and Curb Ramp Access Upgrade Projects for FY 20-21(14 Intersections) | M1098 | The Bureau of Engineering will provide design support for curb ramp upgrades needed for the LADOT projects titled "Backlog Reduction Program (14 Intersections)". These intersections are located in CD Nos 1, 2, 3, 6, 7, 8, 9, 10, and 11. BOE will also provide support during the construction phase of this project. LADOT will manage the construction. Funding is provided by LADOT using Road Maintenance and Rehabilitation Program (RMRP) special funds and Measure R local Return (MRLR). Locations include: Figueroa St/ Gage Ave, Foothill Blvd/ Hubbard Ave, Normandie Ave/ Pico Blvd, Burbank Blvd/ Woodlake Ave, Cabrini Dr/ Glenoaks Blvd, Colfax Ave/ Riverside Dr, Culver Blvd/ Earldom Ave, Foothill Blvd/ Oro Vista, Glenoaks Blvd/ Lanark St, Lankershim Blvd/ Neenach St, Penfield Ave/ Ventura Blvd, Pershing Dr/ Rees St, Magnolia Bl & Hollywood Fwy SB Ramps, Magnolia Bl & Hollywood Fwy NB Ramps. | \$ 3,028,841 | MICLA: \$343,200.00 Total funding: \$343,200.00 | Apr/25 Project Design has been completed | 0% Construction | VR | N/A - Design Project Only | Michael Haddadin | | NA |

Attachment B2

| | | | | | | | | | | | | |
|----|--|-------|---|--------------|---|--|-----------------------|------|----------------------------|------------------|---|-----|
| 51 | Venice Beach Ocean Front Walk Crash-Ramps and Bollards | M1014 | Design and Construction of retractable crash-ramps and bollards at accessways leading to the Venice Beach Ocean Front Walk | \$ 3,573,979 | GF: \$515,000.00 Deadline - deadline is based on the UPRS scheduled project completion date. - 4/30/2029 (pending) MMLRF: \$3,190,000.00 Oth: \$35,000.00 - Total funding: \$3,740,000.00 | Aug /25 Construction Maintenance in progress. Only one remaining location (Washington and Ocean Front Walk) conduit work in need of repair. The installation of the conduit work is in progress. | 34% Post-Construction | 11 | Contractor (Regular Award) | Zemamu Gebrewold | Bureau of Contract Administration' | NA |
| 52 | Ventura Bl Sidewalk Improvements (Cahuenga Specific Plan Fee Funded) | M866 | New sidewalk installation and repair along with curb ramps and other improvement at various locations along Ventura Blvd. This project will improve sidewalk along Ventura Boulevard in the following locations: Ventura/ Fruitland east of 101 FWY, 11117 to 11119 Ventura Blvd, 11150 to 11152 Ventura Blvd, 11222 to 11268 Ventura Blvd, 11459 to 11460 Ventura Blvd, 11533 to 11537 Ventura Blvd, 11554 to 11556 Ventura Blvd, 11571 to 11647 Ventura Blvd and 12744 to 12548 Ventura Blvd., which is classified as a Major Highway Class II. The proposed project will include new sidewalk, driveway, curb ramp and trees along the above address. | \$ 1,263,941 | Oth: \$1,070,000.00 Total funding: \$1,070,000.00 | Aug/25 Pending Acceptance Board Report | 97% Post-Construction | 4 | Design-Build | Kayla Peji | Bureau of Street Services' | NA |
| 53 | Ventura Blvd and Woodman Ave Improvements (Ventura-Cahuenga Specific Plan Funds) | M855 | This project will add an additional northbound lane. There are presently two lanes northbound, one designated for a left-turn, and a second combination lane for a through or right-turn and one southbound lane. This project will designate a right-turn lane and will free up the through lane. New curb, gutter, asphalt, access ramps, traffic signal and catch basin relocation. The new project with the revised scope of work is under M2405. | \$ 1,099,700 | PVT: \$1,099,700.00 Total funding: \$1,099,700.00 | Aug/25 Final Closeout Change Order and Board Report are being processed. The new project with the revised scope of work is under M2405. | 86% Post-Construction | 4 | Contractor (Regular Award) | Kayla Peji | Bureau of Contract Administration', 'Bureau of Street Lighting', 'Dept of Transportation' | NA |
| 54 | Ventura Canyon Avenue and Strathern Street Improvement | M1103 | This project will widen the existing non standard road to Local Street standard level 60 foot right of way, 36 foot roadway width with curb and gutter and 12 foot sidewalk on each side of the road including installing new street light on Strathern Ave between Ventura Canyon and Allott Ave and constructing the missing sidewalk at both sides on Ventura Canyon to tie to the existing sidewalk. This improvement will provide safety to both vehicular and pedestrian traffic. | \$ 2,574,279 | GF: \$1,631,000.00 Deadline - CIEP 21-22 Budget, deadline is based on the UPRS scheduled project completion date Fund will be re-appropriate in the future - 6/30/2029 (pending) SB1: \$1,114,893.00 Deadline - CIEP 2020-21 Budget, deadline is based on the UPRS scheduled project completion date. Fund will be re-appropriate in the future - 6/30/2029 (pending) Total funding: \$2,745,893.00 | Jul/25 Project is in Mayor's deferred list and on hold | 90% Design | 6 | Contractor (Regular Award) | Zemamu Gebrewold | Bureau of Contract Administration' | NA |
| 55 | Via Marisol Street Reconstruction | M1007 | This project will replace damaged pavement, concrete curb, and sidewalk along Via Marisol approximately 700 feet east of Monterey Road. The damage appears to be caused by the underlying soil which appears to be fill material placed in the 1920s. Anticipated repair includes excavation of existing soil, installation of replacement soil, removal and replacement of damaged existing pavement, curb, and sidewalk, and restriping of the street. | \$ 1,603,639 | Oth: \$226,464.00 Deadline SB1: \$2,146,224.00 Deadline Total funding: \$2,372,688.00 | Jul/25 BCA is working on the administrative closeout work | 94% Post-Construction | 14 | Contractor (Regular Award) | Zemamu Gebrewold | Bureau of Contract Administration' | NA |
| 56 | Victory Boulevard and Encino Ave Intersection | M1104 | The scope of the work is to remove V-gutters located at the intersection of Victory Blvd and Encino Avenue, modify the grade and reconstruct the pavement to direct the flow to the existing catch basin located at the north corners of the intersection. The scope will also include reconstruction of the existing northern bus pad area and driveway entrance onto Army Corps private property, installation new ADA compliant curb ramps on the western side of the median island, midblock curb ramp on the south side of Victory Blvd, upgrade the curb ramps on northwest and north east corner of the intersection, and installation of traffic beacon. | \$ 2,137,000 | GT: \$2,077,734.00 Deadline - CIEP 20-21 Budget -SB1 fund, deadline is based on the UPRS scheduled project completion date. Fund will be re-appropriate in the future - 6/30/2029 (pending) Total funding: \$2,077,734.00 | Jul/25 Project is in Mayor's deferred list and on hold | 87% Design | 6 | Contractor (Regular Award) | Zemamu Gebrewold | Bureau of Contract Administration' | NA |
| 57 | Vision Zero (30 Intersections) | M1097 | The Bureau of Engineering will provide design support through TOS (task order solicitation) for curb ramps needed for the LADOT project titled "Vision Zero (30 Locations)". BOE will also provide support during the construction phase of this project. LADOT will manage the construction. Funding is provided by LADOT using Prop. C. Locations include: 52nd St/ Figueroa St, 80th St/ Hoover St, La Brea Blvd/ De Longpre Ave + (pedestrian refuge), Anaheim St/ Hawaiian, Temple St/ Occidental Ave, Main St/ 43rd St, Western Ave/ 15th St, Adams Blvd/ West View, Hobart/Hollywood Blvd, Hoover St/ 61st St, Burnet Ave/ Roscoe Blvd, Manchester Ave/ Kansas Ave, Estrella Ave/ Florence Ave, Fletcher Ave/ Perilita Ave, Florence Ave/ Harvard Blvd, Normandie Ave/ 257th St, Anaheim St/ Island Ave, Manchester Ave/ St Andrews Pl, Adams Blvd/ Burnside Ave, Adams Blvd/ Thurman St, Lankershim Bl/Emelita St, N Figueroa St/ Piedmont Ave, Roscoe Blvd/ Kester Ave, Venice Blvd/ Ardmore Ave, Roscoe Blvd/ Hazeltine Ave/ Ranchito, Venice Blvd/ Toberman St, Broadway/102nd, Hoover Street and 84th Street, Main St/ 102nd St, Reseda Blvd/ Gault St, Roscoe Blvd/ Cedros St, Western Ave/ 52nd St. | \$ 3,364,900 | SB1: \$647,449.00 Deadline - Road Maintenance and Rehabilitation Program (RMRP) Special Fund, Fund No. 59V, Department No. 50, Appropriation Unit Nos. 50TKTS and 50SKTS Total funding: \$647,449.00 | Jul/25 PM to issue the final payment, Consultant claims that more drafting work is adding cost to the project. | 100% Design | VR | N/A - Design Project Only | Michael Haddadin | | NA |
| 58 | Vision Zero Fiscal Year 22/23 | M1153 | The Bureau of Engineering will provide design support to modify sidewalks, curb ramps, curb and gutters needed for the LADOT project named "Vision Zero Fiscal Year 22/23" which includes 5 intersections list below. Hoover and Florence (CD 8), Avalon Blvd and 42nd St (CD 9), Avalon Blvd and 109th Place (CD 8), Avalon Blvd and 111th St (CD 8) and Avalon Blvd and 95th St (CD 8 & 9) BOE will also provide support during the construction phase of this project. LADOT will manage the construction and Streets LA will construct the project. Design and construction phase will be simultaneous. | \$ 1,240,875 | MeasR: \$1,606,502.00 Deadline - 22/23 CIEP Appropriation (\$365,627 Design and \$1,240,875 Construction) - 6/30/2026 (pending) Total funding: \$1,606,502.00 | Jul/25 As-Builts on hold until staff has availability. | 69% Post-Construction | 8, 9 | Street Services Forces | Deysi Carrillo | | N/A |

Attachment B2

| | | | | | | | | | | | | |
|----|---|-------|---|----------------|---|--|-----------------------|---------------------|--|-------------------|---|-----|
| 59 | Vision Zero Refuge Island Round 4 Projects | M1111 | The Bureau of Engineering will provide design support to modify sidewalks, curb ramps, curb and gutters needed for the LADOT project named "Vision Zero Round 4 Projects" which includes 10 intersections. BOE will also provide support during the construction phase of this project. LADOT will manage the construction. The 10 intersection locations are as follows: 1. Fletcher Dr and Avenue 32 (South Leg) 2. Adams Blvd and Portland St 3. Adams Blvd and Severance St 4. Culver Blvd and Pershing Dr 5. Vermont Ave and 52nd St 6. Adams Blvd and Marvin 7. Adams Blvd and Wellington 8. Washington and 12th 9. Adams and Palm Grove 10. Avenue 41 and Figueroa St | \$ 2,434,394 | MeasR: \$711,201.00 Deadline - Design: \$356,216 FY 20/21 and \$354,985 FY 21/22 (Yearly Funded) - 6/30/2026 (pending) MMLRF: \$2,434,394.00 Deadline - Construction: \$1,222,818 FY 20/21 and \$1,211,576 FY 21/22 (Construction Fund Expires each FY) - 7/31/2022 (Met) Total funding: \$3,145,595.00 | Jul/25 As-Built on hold until staff has availability. | 77% Post-Construction | 1, 8, 9, 10, 11, 14 | Street Services Forces | Deysi Carrillo | N/A | |
| 60 | Wade Street (3640) Reconfiguration Project | M1124 | This project will remediate the ponding on the east side of the street. The water is coming from a drainage culvert that was designed to flow north to the existing catch basin at the corner of Marco Place. The excessive overlay created a sump in front of the properties halfway down the block and causing stagnant water to puddle. This is also exacerbated by irrigation water from other properties. This project will complete clearing and grubbing in the culvert to remove obstructions. The scope of work includes reconstructing the culvert outlet structure, curb & gutter, roadway, driveway, and adjacent sidewalk to ADA compliant. | \$ 4,065,980 | GF: \$105,000.00 GT: \$811,500.00 SB1: \$2,167,168.00 Total funding: \$3,083,668.00 | Aug/25 The drilling and laboratory testing for the geotechnical investigation for this project complete, week of August 4. Geotechnical report will be issued within 2 weeks. | 70% Design | 11 | Contractor (Regular Award) | Katherine Mendoza | N/A | |
| 61 | Western Gage Median Park Project | M1116 | The Project is a median island located on the NW corner of the Western Ave and Gage Ave intersection. The Project consists of creating a buffer area between traffic and the Western Gage Median by constructing corner bump outs, creating a one-way street, and recessing the sidewalk area to accommodate for eleven (11) newly proposed angled parking on the Northern section of the median island. In addition, this project will include the closure of two (2) unused driveway aprons, vacation of a paper street, construction of ADA compliant curb ramps at two corners of the median, reconstruction of sidewalk area with pavers, removal of two (2) existing trees and tree wells, placement of landscaping, irrigation, and trees. | \$ 265,000 | EBP: \$436,075.00 Deadline - EBP Fund No. 57D, Account Nos. 22L9RT and 22S9RT, Western Slauson Taxable Series 2006-A + interest - Total funding: \$436,075.00 | Aug/25 Bids are higher than available EBP funds. Council office would like the project to proceed forward and is looking for additional funding to award the construction contract (GH, 08/04/25). | 18% Construction | 8 | Other (Explain in Project Description) | George Huang | Council/CLA' | N/A |
| 62 | Wilcox (1718 N) Settlement Repair | M1163 | The project is located in the Hollywood commercial area, approximately half a mile east of the Hollywood and Highland intersection. The existing concrete roadway and sidewalk pavement are damaged due to settlement and drainage issues. The proposed project will reconstruct approximately 100-foot linear length of damaged roadway and sidewalk pavement along with the curb and gutter. | \$ 196,861 | CTIEP: \$155,000.00 Total funding: \$155,000.00 | Aug/25 The pre-design report is being prepared. | 92% Pre-Design | 13 | Contractor (Regular Award) | Kayla Peji | Bureau of Contract Administration' | N/A |
| 64 | Zelzah Ave. Improvements Ridgeway Rd. to Newcastle Ave. | M1015 | This project will improve Zelzah Ave between Ridgeway Rd and Newcastle Ave and construct storm drain pipe between Ridgeway Rd and Lerdo Ave. The street is currently unpaved. In order to improve this non-standard street to a Hillside Collector street standards, some dedication will be required from adjacent property owners. | \$ 11,019,523 | Oth: \$7,500,000.00 Total funding: \$7,500,000.00 | Aug/25 Project is awaiting direction from Council Office | 75% Design | 12 | Contractor (Regular Award) | Zohra Abassy | Bureau of Engineering',Bureau of Contract Administration',Dept of General Services',Bureau of Accounting',Bureau of Street Lighting',Dept of Recreation and Parks',Bureau of Street Services',Dept of Transportation' | NA |
| 64 | Total | | | \$ 306,026,117 | | | | | | | | |

| Fund Source | Total Amount | Deadlines | Deadlines Met | Deadlines Overdue | Deadlines Next 12 Months |
|--|-----------------------|-----------|---------------|-------------------|--------------------------|
| AHSC - Affordable Housing and Sustainable Communities | \$ 3,579,948 | 0 | 0 | 0 | 0 |
| ASMT - Assessment | \$ 107,485 | 1 | 0 | 0 | 0 |
| CDBG - Community Development Block Grant | \$ 1,300,000 | 0 | 1 | 0 | 0 |
| CDD - Community Development Department | \$ 675,156 | 2 | 0 | 0 | 0 |
| CMAQ - Congestion Mitigation and Air Quality | \$ 240,000 | 0 | 0 | 0 | 0 |
| CRA - Community Redevelopment Agency | \$ 12,143,045 | 7 | 0 | 0 | 1 |
| CTIEP - Capital and Technology Improvement Expenditure Pro | \$ 10,089,984 | 2 | 0 | 0 | 0 |
| EBP - Excess Bond Proceed | \$ 436,075 | 1 | 0 | 0 | 0 |
| GF - General Fund | \$ 4,366,211 | 5 | 0 | 0 | 2 |
| GT - Gas Tax Fund | \$ 5,642,584 | 3 | 0 | 0 | 1 |
| Harbor - Harbor Department | \$ 8,600,000 | 0 | 0 | 0 | 0 |
| HSIP - Highway Safety Improvement Program | \$ 1,776,380 | 1 | 0 | 0 | 0 |
| LT - Local Transportation Fund | \$ 3,425,000 | 0 | 0 | 0 | 0 |
| MeasR - Measure R | \$ 40,759,153 | 3 | 0 | 0 | 2 |
| MICLA - Municipal Improvement Corp of Los Angeles | \$ 343,200 | 1 | 0 | 0 | 0 |
| MMLRF - Measure M Local Return Fund | \$ 18,304,152 | 5 | 0 | 0 | 0 |
| MTA - Metropolitan Transportation Authority | \$ 10,695,402 | 1 | 0 | 0 | 1 |
| Oth - Other | \$ 13,064,019 | 4 | 0 | 0 | 0 |
| PropC - Proposition C | \$ 4,429,548 | 1 | 0 | 0 | 0 |
| PVT - Private or other agency | \$ 1,099,700 | 0 | 0 | 0 | 0 |
| Quimby - Quimby | \$ 1,500,000 | 1 | 0 | 0 | 1 |
| SAFTLU - SAFETEA-LU (Federal) | \$ 268,223 | 0 | 0 | 0 | 0 |
| SB1 - Road Rehabilitation and Maintenance Fund | \$ 46,428,215 | 5 | 0 | 0 | 0 |
| SDRF - Street Damage Restoration Fund | \$ 1,645,627 | 2 | 0 | 0 | 1 |
| SR2S - Safe Routes 2 School (State) | \$ 686,000 | 0 | 0 | 0 | 0 |
| ST - State Fund | \$ 3,256,356 | 1 | 0 | 0 | 0 |
| TBD - Anticipated funds | \$ 2,006,000 | 0 | 0 | 0 | 0 |
| TGF - Transportation Grant Fund | \$ 5,987,000 | 0 | 0 | 0 | 0 |
| Total | \$ 202,854,464 | 46 | 1 | 0 | 9 |

Attachment B2

| Fund Source | Total Amount | Deadlines | Deadlines Met | Deadlines Overdue | Deadlines Next 12 Months |
|--|----------------|-----------|---------------|-------------------|--------------------------|
| AHSC - Affordable Housing and Sustainable Communities | \$ 40,229,886 | 8 | 1 | 0 | 4 |
| ASMT - Assessment | \$ 8,078,174 | 1 | 0 | 0 | 0 |
| ATP - Active Transportation Program | \$ 126,938,064 | 15 | 0 | 0 | 1 |
| CDBG - Community Development Block Grant | \$ 1,930,200 | 1 | 0 | 0 | 0 |
| CDD - Community Development Department | \$ 675,156 | 2 | 0 | 0 | 0 |
| CMAQ - Congestion Mitigation and Air Quality | \$ 18,890,398 | 6 | 0 | 0 | 3 |
| CRA - Community Redevelopment Agency | \$ 12,143,045 | 7 | 0 | 0 | 1 |
| CTIEP - Capital and Technology Improvement Expenditure Pro | \$ 46,661,152 | 8 | 0 | 0 | 2 |
| EBP - Excess Bond Proceed | \$ 436,075 | 1 | 0 | 0 | 0 |
| FCD - LA County Flood Control District | \$ 1,000,000 | 0 | 0 | 0 | 0 |
| FHWA - Federal Highway Administration | \$ 8,838,125 | 3 | 0 | 0 | 1 |
| GF - General Fund | \$ 6,007,981 | 5 | 0 | 0 | 2 |
| GT - Gas Tax Fund | \$ 7,181,976 | 3 | 0 | 0 | 1 |
| Harbor - Harbor Department | \$ 8,600,000 | 0 | 0 | 0 | 0 |
| HSIP - Highway Safety Improvement Program | \$ 24,086,606 | 4 | 0 | 0 | 1 |
| LT - Local Transportation Fund | \$ 9,250,372 | 1 | 0 | 0 | 0 |
| MeasR - Measure R | \$ 56,282,636 | 5 | 0 | 0 | 2 |
| MICLA - Municipal Improvement Corp of Los Angeles | \$ 343,200 | 1 | 0 | 0 | 0 |
| MMLRF - Measure M Local Return Fund | \$ 23,508,714 | 6 | 2 | 0 | 1 |
| MTA - Metropolitan Transportaion Authority | \$ 20,172,112 | 4 | 0 | 0 | 1 |
| Oth - Other | \$ 51,111,194 | 6 | 1 | 0 | 0 |
| PHHH - Prop HHH | \$ 1,552,140 | 0 | 0 | 0 | 0 |
| PropC - Proposition C | \$ 35,654,952 | 13 | 0 | 0 | 1 |
| PVT - Private or other agency | \$ 8,099,700 | 0 | 0 | 0 | 0 |
| Quimby - Quimby | \$ 1,500,000 | 1 | 0 | 0 | 1 |
| RSTP - Regional Surface Transportation Project | \$ 17,786,430 | 3 | 0 | 0 | 0 |
| SafeRt - Safe Routes to School (Federal) | \$ 548,000 | 1 | 0 | 0 | 0 |
| SAFTLU - SAFETEA-LU (Federal) | \$ 2,513,242 | 1 | 0 | 0 | 0 |
| SB1 - Road Rehabilitation and Maintenance Fund | \$ 80,293,917 | 7 | 0 | 0 | 0 |
| SDRF - Street Damage Restoration Fund | \$ 1,645,627 | 2 | 0 | 0 | 1 |
| SR2S - Safe Routes 2 School (State) | \$ 686,000 | 0 | 0 | 0 | 0 |
| ST - State Fund | \$ 5,377,171 | 3 | 0 | 0 | 1 |
| TBD - Anticipated funds | \$ 2,006,000 | 0 | 0 | 0 | 0 |
| TGF - Transportation Grant Fund | \$ 12,805,097 | 5 | 0 | 0 | 2 |
| Total | \$ 642,833,341 | 123 | 4 | 0 | 26 |

NOTE : To avoid confusion , please disregard the progress bar shown for the projects below. Due to technical issues, when running the Master Schedule. all progress bars are depicted as reaching the end of their respective phase, however, per UPRS, all projects are re-baselined so that the progress bar reaches the current date of August 2025

| Complete Streets, Street Improvement | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|--------------------------------------|-------------|--------|---|-----------|----------------------------|--------------|--------------|--------------|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|
| # | CD | CIP #s | Project Title | PM | Construction Vehicle | Const Cost | Start | Finish | 2025 | | | | | | | | | | | | 2026 | | | | | | | | | | | | 2027 | | | | | | | | | | | |
| | | | | | | | | | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J |
| 103 | 4 | M866 | Ventura BI Sidewalk Improvements (Cahuenga Specific Plan Fee Funded) | Peji | Design-Build | \$1,263,941 | Sat 2/20/16 | Tue 6/30/26 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 87 | 15 | M660 | Century Blvd Extension / Grape St to Alameda St. | Peji | Contractor (Regular Award) | \$13,562,123 | Fri 8/6/10 | Tue 6/30/26 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 86 | 4, 6 | M575 | Burbank Blvd & Hayvenhurst Ave Intersection Impr | Peji | Contractor (Regular Award) | \$574,386 | Wed 1/2/08 | Tue 6/30/26 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 85 | 6 | M571 | Burbank Blvd & Woodley Ave Intersection Impr | Peji | Contractor (Regular Award) | \$393,370 | Sun 3/1/09 | Tue 6/30/26 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 94 | 14 | M833 | ATP Little Tokyo Pedestrian Safety | Cueva | Contractor (Regular Award) | \$4,262,952 | Sat 2/28/15 | Tue 6/30/26 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 92 | 9 | M830 | ATP SRTS Menlo Ave ES & Vernon Ave. ES | Masuda | Contractor (Regular Award) | \$4,694,550 | Sun 3/1/15 | Tue 6/30/26 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 93 | 9 | M831 | ATP SRTS Dolores Huerta ES, 28th St ES, & Quincy Jones ES | Masuda | Contractor (Regular Award) | \$5,305,131 | Sun 3/1/15 | Tue 6/30/26 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 95 | 14 | M835 | ATP SRTS Sheridan ES & Breed St. ES | Cueva | Contractor (Regular Award) | \$4,999,161 | Sun 3/1/15 | Tue 6/30/26 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 118 | 9 | M927 | SRTS 3 Menlo Ave Elementary School Pedestrian Improvements (DOT Proj) | Masuda | Contractor (Regular Award) | \$331,741 | Sun 3/1/15 | Tue 6/30/26 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1 | 6 | CS0001 | Roscoe Blvd., Reconstruction, Between I-405 Fwy. and Woodman Ave. | Medina | Street Services Forces | \$5,531,900 | Fri 12/1/17 | Tue 6/30/26 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2 | 1, 9, 10 | CS0002 | Venice Blvd., Reconstruction, Between Arlington Ave. and Figueroa St. | Medina | Street Services Forces | \$9,462,200 | Sun 12/3/17 | Tue 6/30/26 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 4 | 1, 13 | CS0004 | Temple St., Reconstruction, Between Beverly Blvd. and Beaudry Ave. | Medina | Street Services Forces | \$5,462,922 | Mon 2/19/18 | Tue 6/30/26 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 3 | 8, 9, 15 | CS0003 | Main St., Reconstruction, Between Martin Luther King Jr. Blvd. and Imperial Hwy. | Medina | Contractor (Regular Award) | \$9,819,048 | Thu 1/11/18 | Tue 6/30/26 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 18 | 2 | M1041 | Lankershim Boulevard Improvement Project | Peji | Contractor (Regular Award) | \$831,111 | Mon 7/1/19 | Tue 6/30/26 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 102 | 1, 10 | M859 | Community Development Block Grant: Council District 1 Pedestrian Improvements Phase 1 | Abboud | Contractor (Regular Award) | \$913,144 | Fri 8/5/16 | Tue 6/30/26 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 17 | 3 | M1039 | Sherman Way Great Street Improvement - Wilbur to Lindley | Cueva | Contractor (Regular Award) | \$2,599,110 | Sat 9/1/18 | Tue 6/30/26 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 5 | 3, 4, 12 | CS0005 | Reseda Blvd Improvements from Parthenia St. to Victory Blvd. (Complete Streets Program) | Medina | Street Services Forces | \$19,524,000 | Mon 2/19/18 | Fri 1/30/26 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 13 | 11 | M1014 | Venice Beach Ocean Front Walk Crash-Ramps and Bollards | Gebrewold | Contractor (Regular Award) | \$3,573,979 | Wed 1/2/19 | Mon 4/30/29 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 99 | 4 | M855 | Ventura Blvd and Woodman Ave Improvements (Ventura-Cahuenga Specific Plan Funds) | Peji | Contractor (Regular Award) | \$1,099,700 | Tue 2/21/17 | Wed 12/31/25 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 88 | 14 | M676 | Olympic Blvd and Mateo Street Improvements | Grais | Contractor (Regular Award) | \$2,636,643 | Thu 5/5/11 | Tue 6/30/26 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 115 | 9 | M909 | Gage Ave Public Safety Median Improvements - Avalon Blvd to Central Ave | Gebrewold | Contractor (Regular Award) | \$1,298,842 | Sun 1/1/17 | Tue 6/30/26 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 110 | 14 | M890 | Cesar Chavez between Evergreen Av and Lorena St - 2014 Express Lane (DOT Proj) | Bi | General Services Vendor(s) | \$325,000 | Fri 7/1/16 | Tue 6/30/26 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 116 | 14 | M915 | 7th Street Streetscape, Segments 1 and 2 | Peji | Contractor (Regular Award) | \$11,498,431 | Mon 2/12/18 | Sat 7/31/27 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 10 | 14 | M1007 | Via Marisol Street Reconstruction | Gebrewold | Contractor (Regular Award) | \$1,603,639 | Thu 8/6/20 | Tue 6/30/26 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 41 | 10, 11 | M1111 | Vision Zero Refuge Island Round 4 Projects | Carrillo | Street Services Forces | \$2,434,394 | Thu 10/15/20 | Tue 6/30/26 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 122 | 14 | X202A | ATP Cycle 2- Boyle Heights Pedestrian Linkage | Abboud | Contractor (Regular Award) | \$3,611,252 | Sun 1/8/17 | Wed 9/30/26 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 117 | 8 | M926 | Active Transportation Program Cycle 3: Jefferson Boulevard Complete Streets | Malik | Contractor (Regular Award) | \$10,664,617 | Fri 2/2/18 | Sat 7/31/27 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 104 | 5, 7, 9, 14 | M868 | ATP Cycle 2 - Pedestrian and Bicycle Neighborhood Intersection Enhancements | Bi | Contractor (Regular Award) | \$1,682,969 | Tue 5/31/16 | Tue 6/30/26 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 111 | 11, | M891 | HSIP 7 RRFB Ramps and Median Islands - 28 locations | Mendoza | Contractor (Regular Award) | \$6,500,385 | Fri 1/27/17 | Sat 4/1/28 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 112 | 10, | M892 | HSIP 7 Left Turn Phasing - 17 locations citywide | Mendoza | Contractor (Regular Award) | \$4,845,041 | Thu 7/27/17 | Sat 4/1/28 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Project: Master Schedule (UPRS)
Date: Wed 8/20/25

| | | | | | | | | | |
|-----------|--|--------------------|--|--------------------|--|-----------------------|--|--------------------|--|
| Task | | BidAward | | Deadline | | Manual Task | | Finish-only | |
| Split | | Cons | | Inactive Task | | Duration-only | | External Tasks | |
| Milestone | | PostCons | | Inactive Milestone | | Manual Summary Rollup | | External Milestone | |
| PreDesign | | RightOfWay | | Inactive Milestone | | Manual Summary | | Progress | |
| Design | | External Milestone | | Inactive Summary | | Start-only | | External Milestone | |

NOTE : To avoid confusion , please disregard the progress bar shown for the projects below. Due to technical issues, when running the Master Schedule. all progress bars are depicted as reaching the end of their respective phase, however, per UPRS, all projects are re-baselined so that the progress bar reaches the current date of August 2025

| Complete Streets, Street Improvement | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|--------------------------------------|--------|--------|---|-----------|--------------------------------------|--------------|--------------|--------------|--|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|
| # | CD | CIP #s | Project Title | PM | Construction Vehicle | Const Cost | Start | Finish | 2025 | | | | | | | | | | | | 2026 | | | | | | | | | | | | 2027 | | | | | | | | | | | |
| | | | | | | | | | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J |
| 113 | 12 | M896 | Balboa BI Widening at Devonshire Street | Elton | Contractor (Regular Award) | \$2,299,671 | Thu 8/3/17 | Wed 9/30/26 | [Gantt bar: PreDesign, Design, BidAward, Progress] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 54 | 8, 9 | M1153 | Vision Zero Fiscal Year 22/23 | Carrillo | Street Services Forces | \$1,240,875 | Fri 7/1/22 | Tue 6/30/26 | [Gantt bar: PreDesign, Design, BidAward, Progress] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 12 | 10 | M1009 | Degnan Blvd Street Improvement Project | Medina | Contractor (Regular Award) | \$4,646,188 | Wed 6/13/18 | Thu 12/31/26 | [Gantt bar: PreDesign, Design, BidAward, Progress] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 114 | 8, 9 | M905 | I-110 Grand Av - Flower Av Revitalization, ExpressLanes Toll Grant Project | Medina | Street Services Forces | \$1,204,816 | Sun 2/5/17 | Thu 9/30/27 | [Gantt bar: PreDesign, Design, BidAward, Progress] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 123 | 14 | X202B | ATP Cycle 3- Downtown Los Angeles Arts District Pedestrian and Cyclist Safety Project | Linn | Contractor (Regular Award) | \$12,972,544 | Fri 9/1/17 | Sun 11/1/26 | [Gantt bar: PreDesign, Design, BidAward, Progress] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 119 | 5 | M987 | National Blvd Sidewalk between Clarington and Jasmine | Huang | Contractor (Regular Award) | \$954,036 | Sun 9/24/17 | Fri 2/27/26 | [Gantt bar: PreDesign, Design, BidAward, Progress] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 70 | 5, 9, | M1196 | Vision Zero Fiscal Year 23/24 | Carrillo | General Services Dept Forces | \$1,200,000 | Tue 8/1/23 | Tue 6/30/26 | [Gantt bar: PreDesign, Design, BidAward, Progress] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 11 | 1 | M1008 | Kinney Street Improvements - Crestmoore Place to Kinney Circle | Medina | Contractor (Regular Award) | \$11,000,000 | Fri 12/6/19 | Sat 7/31/27 | [Gantt bar: PreDesign, Design, BidAward, Progress] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 100 | 8 | M856 | HSIP Cycle 7 Great St. Crenshaw Blvd Improvements - Florence and 79th Street | Peji | Contractor (Regular Award) | \$7,073,207 | Sat 2/25/17 | Sat 7/31/27 | [Gantt bar: PreDesign, Design, BidAward, Progress] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 23 | 5 | M1071 | Mid-City Low Stress Bicycle Enhancement Corridors | Gebrewold | Contractor (Regular Award) | \$2,929,186 | Wed 1/1/20 | Sun 10/31/27 | [Gantt bar: PreDesign, Design, BidAward, Progress] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 52 | 13 | M1144 | Pedestrian Tunnel Closure at Logan Elementary School (Logan Street and Montana Street) | Gebrewold | General Services Dept Forces | \$295,675 | Thu 9/1/22 | Sat 3/28/26 | [Gantt bar: PreDesign, Design, BidAward, Progress] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 53 | 13 | M1145 | Pedestrian Tunnel Closure at Rosemont Elementary School (Rosemont Avenue and Temple Street) | Gebrewold | Contractor (Regular Award) | \$317,166 | Thu 9/1/22 | Sun 8/30/26 | [Gantt bar: PreDesign, Design, BidAward, Progress] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 26 | 15 | M1076 | Slater Ave Rail Grade Crossing Improvements | Thamiz | Contractor (Regular Award) | \$856,331 | Tue 10/1/19 | Thu 7/1/27 | [Gantt bar: PreDesign, Design, BidAward, Progress] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 105 | 14 | M869 | Boyle Heights/Cesar Chavez Great Streets -Brittania St. to Evergreen Ave. (DOT Proj) | Bi | Contractor (Regular Award) | \$12,976,965 | Thu 4/28/16 | Tue 8/3/27 | [Gantt bar: PreDesign, Design, BidAward, Progress] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 55 | 8 | M1154 | Browning Blvd. (1700) Pedestrian Tunnel Closure | Gebrewold | General Services Dept Forces | \$316,832 | Sat 10/1/22 | Sat 3/28/26 | [Gantt bar: PreDesign, Design, BidAward, Progress] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 34 | 15 | M1096 | South Bay MSP Crossing Upgrades | Haddadin | N/A - Design Project Only | \$2,415,126 | Wed 11/13/19 | Mon 5/31/27 | [Gantt bar: PreDesign, Design, BidAward, Progress] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 43 | 8 | M1116 | Western Gage Median Park Project | Huang | Other (Explain in Project Descriptio | \$265,000 | Thu 12/30/21 | Wed 9/30/26 | [Gantt bar: PreDesign, Design, BidAward, Progress] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 15 | 1 | M1024 | AHSC Round 3 - Elden Elms STI & TRA Improvements | Elton | Contractor (Regular Award) | \$3,800,893 | Fri 5/7/21 | Tue 8/31/27 | [Gantt bar: PreDesign, Design, BidAward, Progress] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 28 | 15 | M1079 | AHSC Round 4 - Jordan Downs S3 STI & TRA Improvements | Grais | Contractor (Regular Award) | \$3,820,265 | Mon 6/20/22 | Thu 12/31/26 | [Gantt bar: PreDesign, Design, BidAward, Progress] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 27 | 13 | M1078 | AHSC Round 4 - Hollywood Arts Collective STI & TRA Improvements | Grais | Contractor (Regular Award) | \$3,196,957 | Wed 6/15/22 | Thu 12/31/26 | [Gantt bar: PreDesign, Design, BidAward, Progress] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 83 | 12 | M286 | San Fernando Road Widening at Balboa Road | Peji | Contractor (Regular Award) | \$4,104,660 | Fri 4/19/13 | Fri 12/31/27 | [Gantt bar: PreDesign, Design, BidAward, Progress] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 16 | 13 | M1025 | AHSC Round 3 - PATH Villas Hollywood STI and TRA Improvements | Elton | Contractor (Regular Award) | \$3,297,007 | Wed 8/30/23 | Tue 8/17/27 | [Gantt bar: PreDesign, Design, BidAward, Progress] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 22 | 10 | M1069 | Olympic Gateway Project | Huang | Design-Build | \$3,630,933 | Mon 7/18/22 | Mon 5/31/27 | [Gantt bar: PreDesign, Design, BidAward, Progress] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 24 | 2, 4 | M1072 | Chandler Cycletrack Gap Closure | Mendoza | Contractor (Regular Award) | \$4,045,845 | Thu 4/2/20 | Fri 6/30/28 | [Gantt bar: PreDesign, Design, BidAward, Progress] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 32 | 7 | M1091 | Maclay Street Reconfiguration Project | Mendoza | Contractor (Regular Award) | \$2,909,337 | Tue 11/2/21 | Mon 1/31/28 | [Gantt bar: PreDesign, Design, BidAward, Progress] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 20 | 15 | M1067 | ATP Cycle 4: 112th Street and Flournoy Elementary Schools Safety Improvements Project | Linn | Contractor (Regular Award) | \$4,366,000 | Sun 11/1/20 | Fri 3/30/29 | [Gantt bar: PreDesign, Design, BidAward, Progress] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 25 | 10 | M1073 | Bicycle Friendly Streets (4th Street at New Hampshire) | Thamiz | Contractor (Regular Award) | \$422,985 | Tue 10/22/19 | Fri 3/31/28 | [Gantt bar: PreDesign, Design, BidAward, Progress] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 21 | 10, 13 | M1068 | ATP Cycle 4: Alexandria Avenue ES Neighborhood Safety Improvements Project | Abboud | Contractor (Regular Award) | \$5,600,000 | Tue 9/3/19 | Wed 3/28/29 | [Gantt bar: PreDesign, Design, BidAward, Progress] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 19 | 1 | M1066 | ATP Cycle 4: Liechty Middle and Neighborhood Elementary Schools Safety Improvement Project | Rodriguez | Contractor (Regular Award) | \$23,021,375 | Mon 4/1/19 | Mon 4/30/29 | [Gantt bar: PreDesign, Design, BidAward, Progress] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 106 | 9 | M870 | Central Avenue Pedestrian Improvements (Call for Projects) | Abboud | Contractor (Regular Award) | \$6,454,738 | Sun 6/30/19 | Sat 7/1/28 | [Gantt bar: PreDesign, Design, BidAward, Progress] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 107 | 9 | M871 | Central Avenue Streetscape (SAFETEA-LU) | Abboud | Contractor (Regular Award) | \$1,520,896 | Sun 6/30/19 | Sat 7/1/28 | [Gantt bar: PreDesign, Design, BidAward, Progress] | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| | | | | | | | | | | |
|--|-----------|--|--------------------|--|--------------------|--|-----------------------|--|--------------------|--|
| Project: Master Schedule (UPRS) Date: Wed 8/20/25 | Task | | BidAward | | Deadline | | Manual Task | | Finish-only | |
| | Split | | Cons | | Inactive Task | | Duration-only | | External Tasks | |
| | Milestone | | PostCons | | Inactive Milestone | | Manual Summary Rollup | | External Milestone | |
| | PreDesign | | RightOfWay | | Inactive Milestone | | Manual Summary | | Progress | |
| | Design | | External Milestone | | Inactive Summary | | Start-only | | External Milestone | |

NOTE : To avoid confusion , please disregard the progress bar shown for the projects below. Due to technical issues, when running the Master Schedule. all progress bars are depicted as reaching the end of their respective phase, however, per UPRS, all projects are re-baselined so that the progress bar reaches the current date of August 2025

| Complete Streets, Street Improvement | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|--------------------------------------|------|--------|---|-----------|----------------------------|--------------|--------------|--------------|---------------------------------|--|--|--|--|--|--|--|--|--|--|--|---------------------------------|--|--|--|--|--|--|--|--|--|--|--|---------------------------------|--|--|--|--|--|--|--|--|--|--|--|
| # | CD | CIP #s | Project Title | PM | Construction Vehicle | Const Cost | Start | Finish | 2025 J A S O N D J F M A M J | | | | | | | | | | | | 2026 J A S O N D J F M A M J | | | | | | | | | | | | 2027 J A S O N D J F M A M J | | | | | | | | | | | |
| 33 | 8 | M1094 | LANI West Blvd Community Linkages | Gebrewold | N/A - Design Project Only | \$1,059,745 | Fri 8/7/20 | Thu 12/30/27 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 44 | 11 | M1124 | Wade Street (3640) Reconfiguration Project | Mendoza | Contractor (Regular Award) | \$4,065,980 | Thu 6/1/23 | Sat 7/1/28 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 48 | 14 | M1140 | AHSC Round 5 - Rose Hill Courts STI & TRA Improvements | Chen | Contractor (Regular Award) | \$6,523,248 | Fri 9/30/22 | Sun 7/9/28 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 29 | 8 | M1080 | AHSC Round 4 - Manchester Urban Homes STI & TRA Improvements | Grais | Contractor (Regular Award) | \$3,936,419 | Fri 9/1/23 | Sun 7/30/28 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 30 | 8 | M1081 | AHSC Round 4 - Vermont and Manchester STI & TRA Improvements | Grais | Contractor (Regular Award) | \$5,565,084 | Sat 11/26/22 | Mon 7/31/28 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 31 | 14 | M1082 | AHSC Round 4 - Weingart Tower STI&TRA Improvements | Grais | Contractor (Regular Award) | \$4,429,079 | Tue 7/5/22 | Mon 7/31/28 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 45 | 1 | M1137 | AHSC Round 5 - 619 Westlake STI & TRA Improvements | Chen | Contractor (Regular Award) | \$3,710,363 | Fri 8/12/22 | Tue 2/1/28 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 46 | 6 | M1138 | AHSC Round 5 - Corazon Del Valle STI & TRA Improvements | Chen | Contractor (Regular Award) | \$4,845,303 | Mon 1/2/23 | Tue 2/1/28 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 47 | 9 | M1139 | AHSC Round 5 - Parkview STI & TRA Improvements | Chen | Contractor (Regular Award) | \$6,701,339 | Mon 11/14/22 | Wed 1/31/29 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 91 | 5 | M806 | Exposition - West Bikeway - Northvale Segment | Haddadin | Contractor (Regular Award) | \$28,000,000 | Sat 10/28/17 | Sun 7/1/29 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 96 | 2 | M847 | Magnolia Blvd (North) - Cahuenga Blvd to Vineland Ave | Peji | Contractor (Regular Award) | \$12,127,390 | Tue 12/29/15 | Tue 7/31/29 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 50 | 10 | M1142 | AHSC Round 5 - Washington Arts Collective STI & TRA Improvements | Chen | Contractor (Regular Award) | \$2,021,010 | Mon 5/15/23 | Sun 1/2/28 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 38 | 13 | M1102 | Montana Street at Allesandro Street Sidewalk Improvement | Siu | Contractor (Regular Award) | \$811,000 | Tue 8/25/20 | Sat 2/3/29 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 9 | 13 | G2035 | Metro Active Transportation-Hollywood/Highland Station Improvements | Malhis | Contractor (Regular Award) | \$3,200,000 | Sat 1/1/22 | Thu 3/30/28 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 8 | 13 | G2034 | Metro Active Transportation-Hollywood /Vine Station Improvements | Malhis | Contractor (Regular Award) | \$3,200,000 | Thu 12/30/21 | Fri 3/31/28 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 6 | 9 | CS0006 | Avalon Blvd. Improvements, 56th St. to Manchester Ave. (Complete Streets Program) | Medina | Contractor (Regular Award) | \$13,799,000 | Sun 7/8/18 | Sat 6/30/29 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 51 | 13 | M1143 | AHSC Round 5 - Santa Monica & Vermont STI & TRA Improvements | Chen | Contractor (Regular Award) | \$8,052,807 | Sat 4/8/23 | Thu 3/8/29 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 49 | 11 | M1141 | AHSC Round 5 - Thatcher Yard Housing STI & TRA Improvements | Chen | Contractor (Regular Award) | \$3,605,316 | Mon 4/3/23 | Fri 3/3/28 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 120 | 9 | VZ0006 | Avalon Boulevard Improvements, Martin Luther King Jr. Blvd. to 56th St. | Medina | Not Specified | \$5,325,000 | Sun 7/8/18 | Wed 5/2/29 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 121 | 9, 1 | VZ0006 | Avalon Boulevard Improvements, 90th St. to 120th St. | Medina | Not Specified | \$6,720,000 | Sun 7/8/18 | Wed 5/2/29 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 35 | 1 | M1099 | VALENCIA TRIANGLE LANDSCAPE BEAUTIFICATION PLAZA | Grais | Contractor (Regular Award) | \$1,019,947 | Fri 11/30/18 | Sun 10/1/28 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 79 | 4 | M2402 | Western Ave and Los Feliz Blvd Site Improvements | Haddadin | Contractor (Regular Award) | \$600,000 | Fri 3/29/24 | Sat 9/30/28 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 90 | 15 | M750 | Alameda St. Widening (South) from Harry Bridges Blvd. to Anaheim St. | Huang | Contractor (Regular Award) | \$42,000,000 | Tue 2/5/13 | Fri 2/28/31 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 97 | 15 | M851 | Anaheim Street Widening from Farragut Ave. to Dominguez Channel | Haddadin | Contractor (Regular Award) | \$5,400,000 | Mon 7/30/18 | Thu 9/28/28 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 36 | 1 | M1100 | Berenice Place (3933) | Bi | Contractor (Regular Award) | \$435,000 | Fri 1/1/21 | Sun 12/31/28 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 42 | 15 | M1112 | Connecting San Pedro Pedestrian Improvements and Multimodal Access | Abboud | Contractor (Regular Award) | \$9,022,704 | Fri 1/29/21 | Mon 12/31/29 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 76 | 9 | M1229 | Gage Avenue Public Safety Median Island Improvements - Pt | Gebrewold | Contractor (Regular Award) | \$1,700,000 | Sun 7/16/23 | Sun 12/31/28 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 63 | 13 | M1163 | Wilcox (1718 N) Settlement Repair | Peji | Contractor (Regular Award) | \$196,861 | Sun 1/1/23 | Thu 5/31/29 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7 | 10 | CS0018 | La Brea Ave Street Improvements, Complete Streets | Medina | Contractor (Regular Award) | \$11,532,000 | Wed 10/30/19 | Sun 6/30/30 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 14 | 12 | M1015 | Zelzah Ave. Improvements Ridgeway Rd. to Newcastle Ave. | Abassy | Contractor (Regular Award) | \$11,019,523 | Wed 10/31/18 | Mon 12/31/29 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| | | | | | | | | | | |
|--|-----------|--|--------------------|--|--------------------|--|-----------------------|--|--------------------|--|
| Project: Master Schedule (UPRS) Date: Wed 8/20/25 | Task | | BidAward | | Deadline | | Manual Task | | Finish-only | |
| | Split | | Cons | | Inactive Task | | Duration-only | | External Tasks | |
| | Milestone | | PostCons | | Inactive Milestone | | Manual Summary Rollup | | External Milestone | |
| | PreDesign | | RightOfWay | | Inactive Milestone | | Manual Summary | | Progress | |
| | Design | | External Milestone | | Inactive Summary | | Start-only | | External Milestone | |

NOTE : To avoid confusion , please disregard the progress bar shown for the projects below. Due to technical issues, when running the Master Schedule. all progress bars are depicted as reaching the end of their respective phase, however, per UPRS, all projects are re-baselined so that the progress bar reaches the current date of August 2025

| Complete Streets, Street Improvement | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|--------------------------------------|-----------|--------|--|------------------|------------------------------|--------------|--------------|--------------|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|
| # | CD | CIP #s | Project Title | PM | Construction Vehicle | Const Cost | Start | Finish | 2025 | | | | | | | | | | | | 2026 | | | | | | | | | | | | 2027 | | | | | | | | | | | |
| | | | | | | | | | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J |
| 37 | 13 | M1101 | Fletcher Drive and La Clede Ave | Gebrewold | Contractor (Regular Award) | \$2,539,096 | Tue 6/1/21 | Fri 11/30/29 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 39 | 6 | M1103 | Ventura Canyon Avenue and Strathern Street Improvement | Gebrewold | Contractor (Regular Award) | \$2,574,279 | Thu 7/1/21 | Sat 6/30/29 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 40 | 6 | M1104 | Victory Boulevard and Encino Ave Intersection | Gebrewold | Contractor (Regular Award) | \$2,137,000 | Fri 10/1/21 | Sat 6/30/29 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 67 | 9 | M1171 | 41st Dr Street Improvement Project | Haddadin | Contractor (Regular Award) | \$1,500,000 | Thu 1/20/22 | Sat 6/30/29 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 68 | 8 | M1172 | 67th Street Improvement Project | Haddadin | Contractor (Regular Award) | \$1,500,000 | Fri 6/18/21 | Sat 6/30/29 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 98 | 8 | M852 | Slauson Ave. Street Improvements from Western to 5th Avenue | Gebrewold | Contractor (Regular Award) | \$3,077,373 | Fri 7/1/22 | Sun 6/30/30 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 101 | 14 | M858 | Broadway Historic Theater District Pedestrian Improvements - 4th St. to 6th St. | Malik | Contractor (Regular Award) | \$10,346,316 | Sun 12/4/16 | Sun 6/30/30 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 108 | 14 | M886 | Broadway Streetscape Implementation (8th-9th) | Bi | Contractor (Regular Award) | \$2,500,000 | Mon 7/25/16 | Sun 6/30/30 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 109 | 14 | M887 | Broadway Streetscape Implementation (1st-4th, 6th-8th, and 9th-12th Streets) | Bi | Contractor (Regular Award) | \$25,000,000 | Sun 9/1/19 | Sun 6/30/30 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 80 | 6 | M2403 | Victory Boulevard at Blucher Avenue | Mendoza | Contractor (Regular Award) | \$1,381,000 | Mon 1/1/24 | Thu 12/28/28 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 56 | 1 | M1155 | Bushwick Street Between Estara Ave and Ave 36 | Mendoza | Contractor (Regular Award) | \$2,766,082 | Wed 8/30/23 | Tue 7/31/29 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 59 | 6 | M1158 | High Priority Sidewalk Gap Closures and Pedestrian Safety Improvements | Mendoza | Contractor (Regular Award) | \$1,650,000 | Tue 4/4/23 | Sat 9/29/29 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 81 | 6 | M2404 | Victory Blvd at Firmament Ave and Langdon Ave | Mendoza | Contractor (Regular Award) | \$4,419,000 | Sun 6/30/24 | Sat 9/29/29 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 82 | 4 | M2405 | Ventura Boulevard and Woodman Avenue Mobility Safety | Peji | Contractor (Regular Award) | \$1,274,387 | Sun 4/13/25 | Sat 3/31/29 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 64 | 14 | M1165 | 7th Street Streetscape Segment 3 | Peji | Contractor (Regular Award) | \$11,732,281 | Sun 12/4/22 | Fri 10/25/30 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 65 | 9 | M1166 | ATP Cycle 5: SRTS Carver Middle and Ascot Avenue and Harmony Elementary Schools Pr | Abboud | Contractor (Regular Award) | \$6,030,000 | Sat 1/1/22 | Tue 12/31/30 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 66 | 6 | M1167 | ATP Cycle 5: SRTS Panorama City Elementary School Project | Abboud | Contractor (Regular Award) | \$6,149,000 | Sat 1/1/22 | Tue 12/31/30 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 62 | 13 | M1162 | Safety Railing near 1780 Rotary Drive | Peji | Contractor (Regular Award) | \$75,000 | Mon 1/29/24 | Fri 2/1/30 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 69 | 14 | M1180 | AHSC Round 6 - Crocker Umeya Apartments STI & TRA Improvements | Elton | Contractor (Regular Award) | \$5,339,576 | Wed 10/23/24 | Fri 3/1/30 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 73 | 1 | M1202 | AHSC Round 6 - Grandview Apartments STI & TRA Improver | Elton | Contractor (Regular Award) | \$2,276,973 | Tue 9/24/24 | Fri 3/1/30 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 89 | 15 | M717 | Alameda St. Widening (North) from Anaheim St. to 300' South of Pacific Coast Hwy | Huang | Contractor (Regular Award) | \$40,100,000 | Fri 7/22/16 | Fri 2/28/31 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 84 | 14 | M326 | Cesar Chavez Ave/Lorena St/Indiana St - Roundabout | Haddadin | Contractor (Regular Award) | \$8,000,000 | Tue 3/25/03 | Wed 5/29/30 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 57 | 7 | M1156 | Foothill Blvd. (12061) and Pierce Street Tunnel | Gebrewold | General Services Dept Forces | \$160,839 | Sat 10/1/22 | Sun 6/30/30 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 58 | 13 | M1157 | Glendale Clinton Staircase | Gebrewold | Contractor (Regular Award) | \$1,014,000 | Fri 9/1/23 | Sun 6/30/30 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 60 | 4 | M1159 | 7260- 7280 and 7332 Pacific View Drive | Gebrewold | Contractor (Regular Award) | \$852,113 | Mon 5/1/23 | Sun 6/30/30 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 61 | 11 | M1160 | Paseo Miramar (361-431 & 767) | Gebrewold | Contractor (Regular Award) | \$1,474,894 | Thu 3/9/23 | Sun 6/30/30 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 78 | 8 | M2401 | Cimarron St. East Alley Reconstruction | To Be Determined | Contractor (Regular Award) | \$1,466,088 | Sun 6/30/24 | Fri 7/5/30 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 77 | 1, 10, 12 | M1230 | ATP 6: SRTS Center City Schools Neighborhood Safety and Climate Resilience Project | Linn | Contractor (Regular Award) | \$29,767,000 | Thu 12/7/23 | Wed 7/30/31 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 71 | 6 | M1198 | AHSC Round 6 - Vista Terrace STI & TRA Improvements | Elton | Contractor (Regular Award) | \$3,370,482 | Sat 11/23/24 | Sat 8/24/30 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 72 | 13 | M1199 | AHSC Round 6 - Locke Village STI & TRA Improvements | Elton | Contractor (Regular Award) | \$5,842,720 | Tue 10/1/24 | Fri 8/23/30 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 74 | 1 | M1203 | AHSC Round 6 - Menlo Avenue Apartments STI & TRA Impro | Elton | Contractor (Regular Award) | \$4,551,133 | Tue 10/1/24 | Sat 8/24/30 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 75 | 15 | M1204 | AHSC Round 6 - Jordan Downs H2B STI & TRA Improvement | Elton | Contractor (Regular Award) | \$2,228,167 | Tue 10/1/24 | Sat 8/24/30 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Project: Master Schedule (UPRS)
Date: Wed 8/20/25

| | | | | | | | | | |
|-----------|--|--------------------|--|--------------------|--|-----------------------|--|--------------------|--|
| Task | | BidAward | | Deadline | | Manual Task | | Finish-only | |
| Split | | Cons | | Inactive Task | | Duration-only | | External Tasks | |
| Milestone | | PostCons | | Inactive Milestone | | Manual Summary Rollup | | External Milestone | |
| PreDesign | | RightOfWay | | Inactive Milestone | | Manual Summary | | Progress | |
| Design | | External Milestone | | Inactive Summary | | Start-only | | External Milestone | |