

CITY OF LOS ANGELES
INTER-DEPARTMENTAL CORRESPONDENCE

0220-05151-0578

Date: June 21, 2024

To: Proposition HHH Citizens Oversight Committee

From: Office of the City Administrative Officer
Los Angeles Housing Department

Subject: **PROPOSITION HHH QUARTERLY REPORT – FIRST, SECOND, AND THIRD QUARTERS OF FISCAL YEAR 2023-24 (JULY 1, 2023 – MARCH 31, 2024)**

RECOMMENDATION

That the Proposition HHH Citizens Oversight Committee review and forward the Quarterly Report for the first, second, and third quarters of Fiscal Year 2023-24, July 1, 2023 through March 31, 2024, to the Proposition HHH Administrative Oversight Committee.

SUMMARY

This quarterly report provides Proposition (Prop) HHH expenditures for the Project Expenditure Plans (PEPs) for FY 2017-18, 2018-19, 2019-20, and 2020-21, through the third quarter of FY 2023-24, July 1, 2023 through March 31, 2024.

Since the Prop HHH Program inception, there have been four (4) bond issuances totaling \$963,985,000 and funding commitments for 117 permanent supportive housing (PSH) and affordable housing projects with 7,861 units and 24 facilities. As of March 31, 2024, a total of \$861,924,715 had been expended for the PSH Loan and Facilities Programs, including \$4,969,314 in Los Angeles Housing Department (LAHD) and City Attorney staff costs. The remaining bond authority of the \$1.2 billion Prop HHH bond authorization is \$236,015,000. The next bond issuance for \$150,000,000 is scheduled to be issued on June 24, 2024.

This report describes items of note for Prop HHH projects approved in the four Prop HHH PEPs. Attachment A of this report provide the following information for each Prop HHH project:

- Project Information:
 - Project name, developer, address, council district, and population served;
 - Total number of units, number of PSH units, units for chronically homeless, affordable units, manager units, and non-HHH funded units (PSH Loan Program projects only); and,
 - Project type (Facilities Program projects only).
- Prop HHH Project Award Amount;
- Total Development Cost, including original and actual costs;
- Loan Agreement Execution Date (PSH Loan Program projects only) and Contract

- Execution Date (Facilities Program projects only);
- Commitment Date (PSH Loan Program projects only);
- Cost Per Unit (PSH Loan Program projects only);
- Construction Start Date, including original and actual dates;
- Construction Completion Date, including original and actual dates;
- Permanent Loan Conversion Date (PSH Loan Program projects only);
- Prop HHH Quarterly Expenditures and Fiscal Year Totals; and,
- Notes (e.g., outlining delays, concerns).

PROPOSITION HHH STATUS REPORT – ITEMS OF NOTE

PROPOSITION HHH PERMANENT SUPPORTIVE HOUSING LOAN PROGRAM

Of the \$871,599,284 allocated to the PSH Loan Program, \$861,924,715 has been expended through the third quarter of FY 2023-24. Of the total amount expended, \$57,726,581 was expended in the first quarter; \$55,266,986 in the second quarter; and \$45,580,125 in the third quarter of FY 2023-24.

The Table 1 below outlines expenditures for projects that are 100 percent complete and operational. Fifty projects with 3,229 units are 100 percent complete and operational, 29 of which are pending conversion of construction loans to permanent loans.

Table 1: Expenditures for Projects 100 Percent Complete and Operational

PEP	Total Commitment	Total Allocation	Total Expended to Date	Expenditures in Quarters 1-3	Total # of Projects	Total # of Units
2017-18	\$61,157,162	\$61,157,162	\$65,828,116	\$0	8	515
2018-19	\$190,907,854	\$190,457,466	\$180,665,238	\$14,835,210	19	1156
2019-20	\$106,789,618	\$97,206,560	\$86,755,238	\$11,406,620	11	711
2020-21	\$101,895,560	\$81,538,526	\$49,016,149	\$18,492,590	12	847
Total	\$460,750,194	\$430,359,714	\$382,264,741	\$44,734,420	50	3,229

The Table 2 below provides the expenditure activity for 67 incomplete projects with 4,632 units. The table also includes projects that have yet to begin construction and projects that were newly added to a PEP. Forty-six projects are over 50 percent complete and 21 are under 50 percent complete.

Table 2: Expenditures for Incomplete Projects

PEP	Total Commitment	Total Allocation	Total Expended to Date	Expenditures in Quarter 1-3	Projects Over 50% Complete	Projects Under 50% Complete	Total # of Projects	Total # of Units
2017-18	\$12,000,000	\$7,740,481	\$7,187,000	\$ 0	1	0	1	100
2018-19	\$35,523,480	\$35,623,480	\$31,753,480	\$1,952,000	4	0	4	221
2019-20	\$165,786,083	\$143,877,328	\$143,533,219	\$60,916,188	17	1	18	1,196
2020-21	\$330,063,724	\$253,998,282	\$297,186,275	\$50,971,083	24	20	44	3,115
Total	\$543,373,287	\$441,239,571	\$479,659,974	\$113,839,271	46	21	67	4,632

PROPOSITION HHH FACILITIES PROGRAM

A total of \$71,948,108 was allocated to the Prop HHH Facilities Program. Through March 31, 2024, a total of \$48,318,048 has been expended, including \$69,976 for the Prop HHH Fee Study. Of the total amount expended, \$18,572,717 was expended in the first quarter and \$68,283 was expended in the second quarter of FY 2023-24. There were no expenditures in the third quarter of FY 2023-24. Attachment A provides the project details.

Eighteen projects (18) are complete and operational and five (5) projects are under construction as shown in Table 3 below. These projects include City Navigation Centers, domestic violence shelters, health clinics, bridge housing sites, service centers, and transitional and youth housing shelters. The Mayfair Hotel, which received an allocation of \$18 million in Prop HHH funds and was acquired on August 18, 2023, has been added to the facilities PEP. The 294-room site will provide interim housing to homeless households. The site started operations on May 1, 2024. The contract for the Veteran Opportunity Center is pending the resolution of the contract recording with the Los Angeles County Registrar-Recorder Office.

Table 3: Expenditures for Facilities Program

PEP	Total Commitment and Allocation	Total Expended to Date	Expenditures in Quarter 1-3	Total # of Projects	Projects 100% Complete and Operational	Incomplete Projects
2017-18	\$11,563,271	\$10,967,044	\$0	4	4	0
2018-19	\$42,384,836	\$37,351,004	\$641,000	19	13	6
2020-21	\$18,000,000	\$18,000,000	\$18,000,000	1	1	0
Total	\$71,948,108	\$48,318,048	\$18,641,000	24	18	6

Attachment A – Proposition HHH FY 2023-24 Quarterly Report Q1-3 by Project Expenditure Plan (PEP) from July 1, 2023 through March 31, 2024

Proposition HHH Permanent Supportive Housing (PSH) Loan Program		Project Name		Funding Source		Contract Information		Construction Dates		Units		Status		Financials		Notes		
Project ID	Project Name	Funding Source	Contract #	Start Date	End Date	Units	Construction Start	Construction End	Units	Units	Units	Units	Units	Units	Units	Units	Units	Notes
0000-01	Highland Villa Apartments	Highland Villa Apartments LLC	1218 W HIGHWAY 101 CA 94012	5/30/2018	12/20/2018	100	5/30/2018	12/20/2018	100	45	30	15	1	5/30/2018	12/20/2018	100	Contract Number: C-12038. Construction completion: 100%. Construction completion date changed from 12/20/2018 to 12/20/2018. Estimated payment from construction date changed from 12/20/2018 to 12/20/2018.	
0000-02	Midway City	Midway City Housing Corporation	2005 S MIDWAY AVE CA 94024	5/30/2018	12/20/2018	100	5/30/2018	12/20/2018	100	20	10	10	1	5/30/2018	12/20/2018	100	Contract Number: C-12039. Construction completion: 100%. Construction completion date changed from 12/20/2018 to 12/20/2018. Estimated payment from construction date changed from 12/20/2018 to 12/20/2018.	
0000-03	13241 Wilman Lake The Market	13241 Wilman Lake The Market	13241 WILMAN LAKE THE MARKET CA 94024	5/30/2018	12/20/2018	100	5/30/2018	12/20/2018	100	40	20	20	1	5/30/2018	12/20/2018	100	Contract Number: C-12040. Construction completion: 100%. Construction completion date changed from 12/20/2018 to 12/20/2018. Estimated payment from construction date changed from 12/20/2018 to 12/20/2018.	
0000-04	Debra's Place (Formerly Veterans Supportive Housing)	Debra's Place (Formerly Veterans Supportive Housing)	3005 S DEBRA'S PLACE CA 94024	5/30/2018	12/20/2018	100	5/30/2018	12/20/2018	100	45	23	0	1	5/30/2018	12/20/2018	100	Contract Number: C-12041. Construction completion: 100%. Construction completion date changed from 12/20/2018 to 12/20/2018. Estimated payment from construction date changed from 12/20/2018 to 12/20/2018.	
0000-05	1000 40th Avenue	1000 40th Avenue	1000 40TH AVENUE CA 94024	5/30/2018	12/20/2018	100	5/30/2018	12/20/2018	100	40	20	20	1	5/30/2018	12/20/2018	100	Contract Number: C-12042. Construction completion: 100%. Construction completion date changed from 12/20/2018 to 12/20/2018. Estimated payment from construction date changed from 12/20/2018 to 12/20/2018.	
0000-06	1000 Santa Monica	1000 Santa Monica	1000 SANTA MONICA CA 94024	5/30/2018	12/20/2018	100	5/30/2018	12/20/2018	100	50	0	0	1	5/30/2018	12/20/2018	100	Contract Number: C-12043. Construction completion: 100%. Construction completion date changed from 12/20/2018 to 12/20/2018. Estimated payment from construction date changed from 12/20/2018 to 12/20/2018.	
0000-07	Alhambra Apartments (Pac PCC)	Alhambra Apartments (Pac PCC)	4300 W PACIFIC BLVD CA 94024	5/30/2018	12/20/2018	100	5/30/2018	12/20/2018	100	50	27	0	1	5/30/2018	12/20/2018	100	Contract Number: C-12044. Construction completion: 100%. Construction completion date changed from 12/20/2018 to 12/20/2018. Estimated payment from construction date changed from 12/20/2018 to 12/20/2018.	
0000-08	Mid-Creek Apartments	Mid-Creek Apartments	2800 N MID-CREEK CA 94024	5/30/2018	12/20/2018	100	5/30/2018	12/20/2018	100	40	21	38	34	5/30/2018	12/20/2018	100	Contract Number: C-12045. Construction completion: 100%. Construction completion date changed from 12/20/2018 to 12/20/2018. Estimated payment from construction date changed from 12/20/2018 to 12/20/2018.	
0000-09	Chesapeake 4710 (Formerly)	Chesapeake 4710 (Formerly)	4710 S CHESAPEAKE CA 94024	5/30/2018	12/20/2018	100	5/30/2018	12/20/2018	100	40	21	0	1	5/30/2018	12/20/2018	100	Contract Number: C-12046. Construction completion: 100%. Construction completion date changed from 12/20/2018 to 12/20/2018. Estimated payment from construction date changed from 12/20/2018 to 12/20/2018.	
0000-10	Hope on Broadway	Hope on Broadway	1100 S BROADWAY CA 94024	5/30/2018	12/20/2018	100	5/30/2018	12/20/2018	100	40	24	0	1	5/30/2018	12/20/2018	100	Contract Number: C-12047. Construction completion: 100%. Construction completion date changed from 12/20/2018 to 12/20/2018. Estimated payment from construction date changed from 12/20/2018 to 12/20/2018.	
0000-11	Hope on Hyde Park	Hope on Hyde Park	1000 S HYDE PARK CA 94024	5/30/2018	12/20/2018	100	5/30/2018	12/20/2018	100	40	20	0	1	5/30/2018	12/20/2018	100	Contract Number: C-12048. Construction completion: 100%. Construction completion date changed from 12/20/2018 to 12/20/2018. Estimated payment from construction date changed from 12/20/2018 to 12/20/2018.	

Proposition HHH Permanent Supportive Housing		FTE/ Loan Program		Project Description		Funding Source		Contract Information		Performance Metrics		Financial Data		Operational Data		Compliance		Notes			
Project ID	Project Name	FTE	Loan	Contract No.	Contract Title	FY 2023	FY 2024	Start Date	End Date	Contract Value	Contract Type	Contract Status	Contract Value	Contract Value	Contract Value	Contract Value	Contract Value	Contract Value	Contract Value	Contract Value	
100	Veterans Village (The Montezuma)	13		1815/0208	1815/0208	1,940,000	1,940,000	01/01/2018	01/01/2023	1,940,000	Construction	Completed	1,940,000	1,940,000	1,940,000	1,940,000	1,940,000	1,940,000	1,940,000	1,940,000	Contract Number: C-14888. Construction completion is 100%. Information Agreement Execution Date: 01/01/2023 to 01/01/2023 (Actual). Construction start date changed from 01/01/2018 to 01/01/2018 (Actual).
101	Andros	8		1236/2019	1236/2019	1,200,000	1,200,000	07/01/2019	07/01/2024	1,200,000	Construction	In Progress	1,200,000	1,200,000	1,200,000	1,200,000	1,200,000	1,200,000	1,200,000	1,200,000	Contract Number: C-14888. Construction completion is 100%. Information Agreement Execution Date: 01/01/2023 to 01/01/2023 (Actual). Construction start date changed from 01/01/2019 to 01/01/2019 (Actual).
102	Veterans Village (The Carlton)	2		1815/0208	1815/0208	1,940,000	1,940,000	01/01/2018	01/01/2023	1,940,000	Construction	Completed	1,940,000	1,940,000	1,940,000	1,940,000	1,940,000	1,940,000	1,940,000	1,940,000	Contract Number: C-14888. Construction completion is 100%. Information Agreement Execution Date: 01/01/2023 to 01/01/2023 (Actual). Construction start date changed from 01/01/2018 to 01/01/2018 (Actual).
103	7639 VAN NUYE	6		1729/2019	1729/2019	2,773,000	2,773,000	07/01/2019	07/01/2024	2,773,000	Construction	In Progress	2,773,000	2,773,000	2,773,000	2,773,000	2,773,000	2,773,000	2,773,000	2,773,000	Contract Number: C-14888. Construction completion is 100%. Information Agreement Execution Date: 01/01/2023 to 01/01/2023 (Actual). Construction start date changed from 07/01/2019 to 07/01/2019 (Actual).
104	1654 W FLORENCE	8		1708/2019	1708/2019	3,000,000	3,000,000	07/01/2019	07/01/2024	3,000,000	Construction	In Progress	3,000,000	3,000,000	3,000,000	3,000,000	3,000,000	3,000,000	3,000,000	3,000,000	Contract Number: C-14888. Construction completion is 100%. Information Agreement Execution Date: 01/01/2023 to 01/01/2023 (Actual). Construction start date changed from 07/01/2019 to 07/01/2019 (Actual).
105	2812 TAMPA / 156 ALVARADO	11		1712/2019	1712/2019	3,147,427	3,147,427	07/01/2019	07/01/2024	3,147,427	Construction	In Progress	3,147,427	3,147,427	3,147,427	3,147,427	3,147,427	3,147,427	3,147,427	3,147,427	Contract Number: C-14888. Construction completion is 100%. Information Agreement Execution Date: 01/01/2023 to 01/01/2023 (Actual). Construction start date changed from 07/01/2019 to 07/01/2019 (Actual).
106	8131 S PULVERA	11		1712/2019	1712/2019	3,147,427	3,147,427	07/01/2019	07/01/2024	3,147,427	Construction	In Progress	3,147,427	3,147,427	3,147,427	3,147,427	3,147,427	3,147,427	3,147,427	3,147,427	Contract Number: C-14888. Construction completion is 100%. Information Agreement Execution Date: 01/01/2023 to 01/01/2023 (Actual). Construction start date changed from 07/01/2019 to 07/01/2019 (Actual).
107	1682 S VERMONT	11		1712/2019	1712/2019	3,147,427	3,147,427	07/01/2019	07/01/2024	3,147,427	Construction	In Progress	3,147,427	3,147,427	3,147,427	3,147,427	3,147,427	3,147,427	3,147,427	3,147,427	Contract Number: C-14888. Construction completion is 100%. Information Agreement Execution Date: 01/01/2023 to 01/01/2023 (Actual). Construction start date changed from 07/01/2019 to 07/01/2019 (Actual).
108	2025 MONTANA	8		1712/2019	1712/2019	3,147,427	3,147,427	07/01/2019	07/01/2024	3,147,427	Construction	In Progress	3,147,427	3,147,427	3,147,427	3,147,427	3,147,427	3,147,427	3,147,427	3,147,427	Contract Number: C-14888. Construction completion is 100%. Information Agreement Execution Date: 01/01/2023 to 01/01/2023 (Actual). Construction start date changed from 07/01/2019 to 07/01/2019 (Actual).
109	1625 SONDREUS	11		1712/2019	1712/2019	3,147,427	3,147,427	07/01/2019	07/01/2024	3,147,427	Construction	In Progress	3,147,427	3,147,427	3,147,427	3,147,427	3,147,427	3,147,427	3,147,427	3,147,427	Contract Number: C-14888. Construction completion is 100%. Information Agreement Execution Date: 01/01/2023 to 01/01/2023 (Actual). Construction start date changed from 07/01/2019 to 07/01/2019 (Actual).

