

**PEP PROJECTS
As of 6/12/2020**

#	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	
	PSH Project Name	CD	HCID Staff Assigned? Y/N	Sub Stage (Predevelopment, Loan Close, In Construction)	PEP	Homeless Population Served	HHH Project Award	Total Development Cost Approved in PEP	Updated Total Development Cost	TDC Per Unit	HHH Per Unit	Total Units	Total PSH Units	Construction Start Date Approved in PEP	Updated Constr. Start Date	NTP Issued	Est. Constr. Completion Date	Percent Complete	Received HHH Extension? Y/N	HHH Commitment Expiration	
1	Whittier PSH	14	N	Predevelopment	N/A	Individuals experiencing homelessness	\$6.125 million	N/A	N/A	\$423,904	\$97,222	64	63	N/A	N/A	N/A	4/1/2023	N/A	N/A	Within 12 months of the date of the funding award	
2	Beacon PSH	15	N	Predevelopment	N/A	Individuals experiencing homelessness or chronic homelessness	\$8.75 million	N/A	N/A	\$433,303	\$97,222	91	90	N/A	N/A	N/A	4/1/2023	N/A	N/A	Within 12 months of the date of the funding award	
3	Lankershim PSH	2	N	Predevelopment	N/A	Individuals experiencing homelessness or chronic homelessness	\$7 million	N/A	N/A	\$401,677	\$97,222	73	72	N/A	N/A	N/A	8/1/2023	N/A	N/A	Within 12 months of the date of the funding award	
4	New Hampshire PSH	10	N	Predevelopment	N/A	Individuals, families, and transition-aged youth experiencing homelessness	\$19.7 million	N/A	N/A	\$584,842	\$140,714	142	140	N/A	N/A	N/A	12/1/2022	N/A	N/A	Within 12 months of the date of the funding award	
5	South San Pedro PSH	9	N	Predevelopment	N/A	Individuals experiencing homelessness or chronic homelessness	\$4.1 million	N/A	N/A	\$360,199	\$100,000	42	41	N/A	N/A	N/A	3rd Quarter 2020	N/A	N/A	Within 12 months of the date of the funding award	
6	West Anaheim PSH	15	N	Predevelopment	N/A	Individuals experiencing homelessness or chronic homelessness	\$4.9 million	N/A	N/A	\$344,945	\$100,000	50	49	N/A	N/A	N/A	3rd Quarter 2020	N/A	N/A	Within 12 months of the date of the funding award	
7			N	Predevelopment	N/A			N/A	N/A					N/A	N/A	N/A			N/A	N/A	
8			N	Predevelopment	N/A			N/A	N/A					N/A	N/A	N/A			N/A	N/A	
9			N	Predevelopment	N/A			N/A	N/A					N/A	N/A	N/A			N/A	N/A	
SubTOTAL (PEP)							\$50,575,000	\$0	\$0	n/a	n/a	462	455								
AVERAGE							\$ 109,470	\$ -	\$ -	\$ 457,372	\$ 109,470	77	76								