

CITY OF LOS ANGELES
INTERDEPARTMENTAL CORRESPONDENCE

Date: January 2, 2025

To: Street and Transportation Projects Oversight Committee

From: *NM*
Nur Malhis, Principal Civil Engineer
Street Improvement Division
Bureau of Engineering

Subject: **BUREAU OF ENGINEERING FISCAL YEAR (FY) 2024-2025 STREET IMPROVEMENT DIVISION MASTER SCHEDULE AND PROJECT STATUS REPORT**

RECOMMENDATIONS

1. Receive and File the attached December 2024 Master Schedule Gantt Chart
2. Receive and File the attached December 2024 Project Status Report
3. Approve the attached December 2024 Prioritized List of Projects sorted by Priority Category and Numerical Ranking
4. Approve eleven (11) 2028 Olympic Games LADOT lead projects, as part of the Street Improvement Division's workplan.

TRANSMITTALS

1. FY 2024-25 December 2024 Master Schedule Gantt Chart
2. FY 2024-25 December 2024 Project Status Report Table
3. FY 2024-25 December 2024 Prioritized List of Projects sorted by Project Category and Numerical Ranking

DISCUSSION**Street Improvement Division Staffing Challenges**

On September 5, 2024, the Street Improvement Division (SID) submitted to the Street and Transportation Projects Oversight Committee (STPOC) a master schedule of both Street Improvement and Complete Streets projects and indicated it would return at a future meeting to submit a revised master schedule which prioritizes projects and modify the project schedules due to: 1) lack of staffing resources, 2) priority projects for the 2028 Olympic Games, and 3) the potential reassignment of projects to other departments for implementation.

SID currently has one hundred twenty-one (121) active projects that are in various phases of project delivery, including: sixty-seven (67) in Pre-Design/Design, fourteen (14) in Bid and Award, seventeen (15) in Construction, and twenty-two (25) in Post-Construction. Furthermore, SID currently has an additional fifteen (15) future projects that have yet to be added to the Master Schedule.

SID has a limited number of staff that can manage the projects and without additional staff, there are a group of projects that will need to be put on hold, until staff become available or additional staff is provided to work on the projects. In addition, SID receives requests from Council Offices for unprogrammed work, which also need to be put on hold, and be submitted through a formal project intake process, which is currently being finalized. In FY 24/25, SID requested ten (10) new Design positions, but none were granted. For FY 25/26, SID has requested twelve (12) new positions, including Project Managers, Design staff, and an Administration Analyst.

The large number of active projects cannot be completed with the current staff levels in the Division. In order to match the number of projects SID can work on given the available resources, BOE has prepared a Prioritized list of projects, with a designation of Priority 1, Priority 2, and Priority 3, as well as, a Project Ranking System for consideration by the STPOC. The following is a description of the Priorities and the Ranking Criteria.

- **Priority 1:** Projects that are: a) mostly in the Design, Bid & Award, or Construction phase of project delivery, and b) mainly related to safety improvements, have funding deadlines, and/or are Council Office priorities. These are active projects for which SID has staff to work on.
- **Priority 2:** Projects that are: a) in the Predesign or lower levels of the Design phase, and b) are not urgent safety improvement projects, do not have risk of losing funding, and/or are future projects. These projects have been put on hold until SID staff becomes available or additional staff is provided, or when Priority 1 projects are completed.
- **Priority 3:** Projects that are in the Post-Construction phase. The remaining closeout work entails administrative items such completion of the as-built drawings, processing of closeout change orders, and/or pending acceptance by the Board of Public Works. Although these projects have completed construction, they still require some staff time to monitor the progress.
- **Ranking System:** The projects were evaluated and ranked numerically in descending order based on criteria such as project construction start date, safety resolution, funding source deadline, Council Office priorities, and projects with agreements.

After reviewing all one-hundred and thirty-six (136) projects and the resources available, seventy-four (79) projects were categorized as Priority 1, forty (33) projects were categorized as Priority 2, and twenty-five (25) projects were categorized as Priority 3, as noted in Table 1, below. Additionally, Transmittal No. 2 depicts the prioritized list of projects, as of December 2024. This list will be updated quarterly and be presented at future STPOC meetings.

Table 1: SID Projects	
Priority 1 Projects (Active)	79 Projects
Priority 2 Projects (On-hold)	18 Projects
Priority 2 Projects (Future)	15 Projects
Priority 3 Projects (Active)	25 Projects
Total	136 Projects

Construction Management Division Staffing Challenges

Once a project goes into construction, the project gets assigned to BOE's Construction Management Division (CMD). However, CMD does not currently have enough staff to manage the construction of all SID's projects.

Within FY 24/25, SID has awarded seven (7) projects with approximately fifteen (15) more to be awarded before September 30, 2025. The intent was for the construction of these twenty-two (22) projects to be managed by CMD, however, only five (5) of the twenty-two (22) projects have been assigned to CMD due to their staff shortage. As part of the FY 24/25 budget, CMD received six (6) positions for the Affordable Housing and Sustainable Communities Grant Program, but has not been able to fill the positions due to challenges related to the Priority Critical Hiring (PCH) process. If these positions are filled, then CMD will be able to take on eight (8) more projects for a total of thirteen (13).

Given CMD's staffing challenges, SID has looked for alternate resources to manage the projects, including assigning construction management duties to: 1) Bridge Improvement Division (BID), 2) other City departments such as the Department of General Services (GSD), the Bureau of Street Services (BSS), LADOT, 3) consultant staff augmentation, or 4) SID staff reassignment. The option of reassigning SID staff and utilizing them to manage projects in construction is the least desirable since it would only further delay the Priority 1 projects. Currently, fourteen (14) construction projects that cannot be managed by CMD have been re-assigned to BID and GSD, leaving eight (8) projects with no construction management support.

In FY 25/26, SID is anticipated to award twenty-seven (27) projects, but only four (4) projects have been assigned to CMD, with the others needing to be assigned a construction manager. CMD has requested additional staff as part of the FY 25/26 budget to take on more projects. SID will do its best to identify CMs through the alternatives described. If additional CM support cannot be identified, then the completed design projects will need to be shelved until CMs can be provided.

Olympic Games Projects to be Added to the Master Schedule

SID has been assigned to take on Design Support and Construction Implementation responsibilities for eleven (11) LADOT lead transportation projects to be constructed for the 2028 Olympic Games. Pre-Design for all the projects is anticipated to start in early 2025. In order to accommodate these Olympic Games projects, SID will need to reprioritize its current list of projects and move some projects, from Priority 1 to Priority 2, and place those projects on hold,

unless additional staff is provided. Since during the Design Phase, these Olympic Projects only involve BOE in a design support role, including review of plans, and not actual design implementation, the reprioritization effort may not be a one-for-one project reallocation.

2028 Olympic Games Projects	
Project Title	Status
MLK Blvd East -Martin Luther King Jr Blvd to Broadway Pl	Pre-Design Start anticipated in early 2025
MLK Blvd West from Crenshaw Blvd to Vermont Ave.	Pre-Design Start anticipated in early 2025
Broadway from Martin Luther King Jr Blvd to Manchester Ave	Pre-Design Start anticipated in early 2025
Hoover St from Vernon Ave to Manchester Ave	Pre-Design Start anticipated in early 2025
Sunset Blvd East from Vin Skully Ave to Mission Road	Pre-Design Start anticipated in early 2025
Sunset Blvd West from Foundation Avenue to Vin Skully Ave	Pre-Design Start anticipated in early 2025
Pico Blvd form 4 th Ave to Figueroa St	Pre-Design Start anticipated in early 2025
Venie Blvd East from La Cienega Blvd to Arlington Ave.	Pre-Design Start anticipated in early 2025
Westwood Blvd from Le Conte Ave to Palms Blvd	Pre-Design Start anticipated in early 2025
North Spring St Alameda from Spring Street to Los Angeles Street	Pre-Design Start anticipated in early 2025
Central City to South LA NEN route	Pre-Design Start anticipated in early 2025

If you have any questions or require additional information, please contact me at (213) 485-4737.

NDM/nm
Enclosures

cc: David Hirano, City Administrative Office
Daisy Bonilla, City Administrative Office
Maria Souza-Rountree, City Legislative Office
Jose Fuentes, Bureau of Engineering

As Of 12/26/2024

Current Status		Summary	
		Construction Vehicle	
1 - Pre-Design - Active	15	Contractor (Regular Award)	110
2 - Design - Active	52	Design-Build	2
4 - Bid & Award - Active	14	General Services Dept Forces	3
5 - Construction - Active	15	N/A - Design Project Only	8
6 - Post-Construction - Active	25	Not Specified	5
		Street Services	7
7. Future Projects	15	Other (Explain in Project Description)	1
Total 136		Total 136	

Project Title	Dept Proj. ID	Scope (Summary)	Estimated Const Cost	Funding	Authorization	Project Status	Current Status	CD(s)	Construction Method	Project Manager	Supporting Departments	Federal Aid ID
Alameda St. Widening (North) from Anaheim St. to 300' South of Pacific Coast Hwy	M717	This Project will upgrade a 0.68-mile section of Alameda Street from Anaheim Street to 300 feet south of Pacific Coast Highway to a modified Boulevard II (Major Highway Class II), increasing the number of lanes in each direction from two to three.	\$ 40,100,000	OP: \$1,091,770.00 MeasR: \$7,137,235.00 Oth: \$1,284,308.00 PropC: \$1,385,730.00 RSTP: \$5,873,415.00 Deadline - obligation (E76) must be before lapsing date - 6/30/2023 (overdue) Total funding: \$17,322,458.00		Dec/24 NTP 3 was issued to the design consultant, JM Diaz on 11/13/24 which would bring the PS&E to the 90% completion level.	72% Design (Active)	15	Contractor (Regular Award)	George Huang	Bureau of Contract Administration, Bureau of Street Lighting, Council/LA	STPL-5006(821), LAF7205
Balboa Bl Widening at Devonshire Street	M896	This Project will widen the east side of Balboa Boulevard for approximately 0.1 mile south of the Balboa Boulevard and Devonshire Street intersection. This will be achieved by narrowing the existing sidewalk on the eastside of Balboa Boulevard from 13 feet to 10 feet, and restriping the roadway to accommodate dual left-turn lanes in the northbound and southbound directions of Balboa Boulevard. The widening will require the relocation of one traffic signal and the removal of 7 street trees. Improvements will include construction of new asphalt concrete pavement, concrete curb, gutter, sidewalks, curb ramps, driveways, and storm drains. Removed street trees will be replanted in accordance with City policies.	\$ 2,299,671	FHWA: \$1,208,000.00 Deadline - LADOT managed grant; Account #: 94PT82, Fund #: 655, Dept #: 94 - 6/30/2026 (pending) GT: \$739,392.00 PropC: \$650,629.00 Total funding: \$2,598,021.00		Dec/24 The phase 1 traffic control on the east side of Balboa Blvd has been removed. Phase 2 traffic control at the west corners has been implemented. (AE - 12.18.24)	90% Construction (Active)	12	Contractor (Regular Award)	Amber Elton	Bureau of Engineering, Bureau of Contract Administration, Bureau of Street Lighting, Bureau of Street Services, Dept of Transportation	STPL-5006(840), LAF5121
Broadway Streetscape Implementation (8th-9th)	M886	This Project will improve pedestrian safety by installing curb extensions, widening sidewalks, improving pedestrian lighting, enhancing crosswalks, and provide pedestrian amenities: benches, street trees, landscaped buffers from traffic and bike racks.	\$ 2,500,000	CMAQ: \$2,384,000.00 Deadline - obligation (E76) by - 8/1/2019 (overdue) PropC: \$597,000.00 Deadline - local match - 8/1/2019 (overdue) Total funding: \$2,981,000.00		Dec/24 MGE submitted the 100% Civil design plans for blocks 8th-9th. (AB 12/12/24)	91% Design (Active)	14	Contractor (Regular Award)	Amy Bi	Bureau of Contract Administration, Bureau of Accounting, Bureau of Street Lighting, Dept of Transportation	CML-5006(874)
Chandler Cycletrack Gap Closure	M1072	This Project will construct a low-stress bikeway connection to close 3.1 mile gap between Orange Line and Chandler Bike paths. This Project will remove existing small wedge islands, restrip street parking, and add transit islands.	\$ 4,045,845	CMAQ: \$3,177,000.00 LT: \$795,000.00 ST: \$1,800,000.00 Deadline - No Desc - 11/10/2022 (overdue) Total funding: \$5,872,000.00		Dec/24 SID and DOT working on finalizing necessary documents for RTA package pertinent to Caltrans approval.	64% Bid & Award (Active)	2, 4	Contractor (Regular Award)	Katherine Mendoza		LAF9527, CML-5006(904)
Connecting San Pedro Pedestrian Improvements and Multimodal Access	M1112	The scope of the Project work includes ADA compliant curb ramps, cross walks, curb extensions designed to shorten crossing distances, pedestrian security lighting, and bicycle racks.	\$ 9,022,704	MTA: \$7,245,710.00 Deadline - No Desc - 6/30/2025 (pending) Total funding: \$7,245,710.00		Dec/24 Ready to Advertise checklist being finalized. PE utility cert submitted. (FA)	99% Design (Active)	15	Contractor (Regular Award)	Fadi Abboud	Bureau of Contract Administration, Bureau of Street Lighting, Bureau of Street Services	N/A
Magnolia Blvd (North) - Cahuenga Blvd to Vineland Ave	M847	This Project is a pedestrian safety improvement on the Magnolia Boulevard between Cahuenga Boulevard and Vineland Avenue. Two new crossings with pedestrian hybrid beacons will be added to increase pedestrian safety at Cartwright Ave and Satsuma Ave. Improvements include construction of bump-outs, concrete curb, gutter, and sidewalk; AC pavement; extension of storm drain; street trees; street lighting and traffic signals. No Right of Way will be acquired.	\$ 12,127,390	CTIEP: \$1,429,691.25 PropC: \$2,940,888.00 RSTP: \$5,461,000.00 Deadline - Metro funding - 6/30/2025 (pending) Total funding: \$9,831,579.25	Metro Call for Projects 2013	Dec/24 Finalizing civil plans. BSL and LADOT are reviewing plans. Pending environmental report.	96% Design (Active)	2	Contractor (Regular Award)	Kayla Peji	Bureau of Contract Administration, Bureau of Street Lighting, Bureau of Street Services, Dept of Transportation, Community Development Dept	LAF7123
Mid-City Low Stress Bicycle Enhancement Corridors	M1071	The Project proposes 4.5 miles of bicycle promoting and traffic calming treatments along two strategic neighborhood corridors that promote low stress bicycle connections from Mid-City to Hollywood. The northbound/southbound paths will connect to the Metro Hollywood and Highland Red Line station to the future La Brea Metro Purple Line Station on the eastbound/westbound proposed bike path. The Project will construct a new mini-roundabout, bicycle accessible diverters, curb ramps, mountable curbs, curb extensions, landscaping, installation of street lights, traffic signals, striping.	\$ 2,929,186	CMAQ: \$1,807,000.00 Deadline - No Desc - 4/15/2022 (overdue) LT: \$1,800,000.00 Deadline - No Desc - 4/15/2022 (overdue) Total funding: \$3,607,000.00		Dec/24 The Project was awarded to Access Pacific, Inc. on November 13, 2024. NTP is not yet issued, waiting City's Attorney approval.	51% Bid & Award (Active)	5	Contractor (Regular Award)	Zemamu Gebrewold		LAF9520 Or 5006(903)
San Fernando Road Widening at Balboa Road	M286	This Project will widen the west side of San Fernando Road to provide an additional southbound right turn lane at Balboa Road to reduce queuing and long delays for southbound traffic. Improvements include construction of retaining wall, concrete curb, gutter and sidewalk; AC pavement; storm drain; street trees; street lighting and traffic signals.	\$ 4,104,660	CMAQ: \$905,000.00 Deadline - Caltrans reversal date is 6/30/2026 - 6/30/2026 (pending) CTIEP: \$1,409,698.00 MTA: \$1,000,000.00 Deadline - Metro PC25 - 2/28/2025 (pending) PropC: \$996,462.00 Total funding: \$3,315,160.00	Metro Call for Project 2007	Dec/24 The PM team is addressing Project Award and Control's comments on the bid package.	73% Bid & Award (Active)	12	Contractor (Regular Award)	Kayla Peji	Dept of General Services	LAF1129
Stauson Ave. Street Improvements from Western to 5th Avenue	M852	The Project will improve 0.8 miles section of Stauson Avenue by installing ADA compliant curb ramps. The Project includes reconstructing curb and gutter, replacing deteriorated section of pavement, sidewalk, driveways, grind and overlay portion of the pavement and restriping the street.	\$ 3,077,373	CMAQ: \$500,000.00 Deadline - the deadline is not met but extension already requested. This 2015 Metro call for Project - 6/30/2022 (overdue) PropC: \$500,000.00 SB1: \$2,000,000.00 Total funding: \$4,410,000.00		Dec/24 Bid documents sent to PAC for processing	34% Bid & Award (Active)	8	Contractor (Regular Award)	Zemamu Gebrewold	Bureau of Contract Administration	CML-5006(931), LAF9204
Total			\$ 80,206,829									

Fund Source	Total Amount	Deadlines	Deadlines Met	Deadlines Overdue	Deadlines Next 12 Months
CMAQ - Congestion Mitigation and Air Quality	\$ 10,187,000	4	0	3	0
CTIEP - Capital and Technology Improvement Expenditure Pro	\$ 2,839,389	0	0	0	0
FHWA - Federal Highway Administration	\$ 1,208,000	1	0	0	0
GF - General Fund	\$ 1,841,770	0	0	0	0
GT - Gas Tax Fund	\$ 739,392	0	0	0	0
LT - Local Transportation Fund	\$ 2,595,000	1	0	1	0
MeasR - Measure R	\$ 7,137,235	0	0	0	0
MTA - Metropolitan Transportation Authority	\$ 8,245,710	2	0	0	2
Oth - Other	\$ 1,284,308	0	0	0	0
PropC - Proposition C	\$ 7,070,709	1	0	1	0

RSTP - Regional Surface Transportation Project	\$ 11,334,415	2	0	1	1
SB1 - Road Rehabilitation and Maintenance Fund	\$ 2,000,000	0	0	0	0
ST - State Fund	\$ 1,900,000	1	0	1	0
Total	\$ 58,182,928	12	0	7	3

Project Title	Dept Proj. ID	Scope (Summary)	Estimated Const Cost	Funding	Authorization	Project Status	Current Status	CD(s)	Construction Method	Project Manager	Supporting Departments	Federal Aid ID
7th Street Streetscape, Segments 1 and 2	M915	This Project would transform 7th Street between Figueroa Street and Alameda Street into a multi-modal corridor that prioritizes the pedestrian, bicycle, and transit enhancements. The Project would either upgrade existing or construct new eastbound and westbound bicycle lanes with a protected cycle track positioned adjacent to the curb with protection from raised medians and transit platforms. The first phase of construction is from Figueroa Street to San Pedro Street. It includes new curb ramps at every intersection, transit islands, bus pads, corner islands, new catch basin adjacent to raised cycle track, striping and signal upgrades. The rest of the design is pending future fundings.	\$ 16,000,000	AHSC: \$881,583.59 Deadline - AHSC (Reimbursement billing deadline) - 4/1/2024 (Met) ASMT: \$7,970,689.00 CTIEP: \$6,223,109.00 Total funding: \$15,075,381.59		Dec/24 Contractor, LAE completed Phases 1-7 from San Pedro to Hills St. Due to lack of funding demobilized after completion of Phase 7, and additional contingency will be needed in order to move forward with Phases 8-11 from Olive St to Figueroa St. The PM team has sent a request to CAO for additional contingency to complete the Project, but due to budget cutbacks, CAO indicated that the Project may not receive additional funds.	85% Construction (Active)	14	Contractor (Regular Award)	Kayla Peji	Bureau of Street Lighting	NOT FEDERAL
Active Transportation Program Cycle 3, Jefferson Boulevard Complete Streets	M926	This Project will implement complete street treatments to improve Jefferson Boulevard between Vermont Avenue and Western Avenue, which includes buffered Class II and Class IV bicycle facilities, curb extensions, pedestrian refuge areas, path improvements, pedestrian lighting, and additional shade trees with Road Re-Configuration from 4 to 2 lanes.	\$ 10,664,617	ATP: \$5,061,000.00 Deadline - ATP Cycle 3 grant - 12/31/2022 (overdue) City: \$350,000.00 SB1: \$6,423,672.00 Total funding: \$11,834,672.00		Dec/24 Construction management team and Contractor continue to negotiate remobilization date of Project. The items being discussed is the emergency change order for the DWP Water meter relocations and the BSL copper wiring change order replacement work.	84% Construction (Active)	8	Contractor (Regular Award)	Jose Rodriguez	Bureau of Engineering; Bureau of Contract Administration; Bureau of Sanitation; Board of Public Works; Bureau of Street Lighting; Bureau of Street Services; Council/CLA	ATPSB11-5006(875)
AHSC Round 3 - Elden Elms STI & TRA Improvements	M1024	This Project is part of the Affordable Housing and Sustainable Communities (AHSC) state grant, Round 3. The Project will reduce greenhouse gas emissions and improve mobility by providing Sustainable Transportation Infrastructure (STI) and Transit Related Amenities (TRA) within a half mile radius of the affordable housing development located at 1255 S Elden Ave, Los Angeles, 90006. Improvements will include sidewalks and curb ramp reconstruction, curb extensions, high visibility crosswalks, street tree planting, and lighting upgrades.	\$ 3,800,893	AHSC: \$5,166,766.00 Deadline - Grant deadline to complete construction: 7/30/2025; a one time extension was granted by HCD - 7/30/2025 (pending) Total funding: \$5,166,766.00		Dec /24 Bids were received on 10/16/24 and are being reviewed.	53% Bid & Award (Active)	1	Contractor (Regular Award)	Amber Elton	Bureau of Contract Administration; Board of Public Works; Bureau of Street Lighting; Bureau of Street Services; Dept of Transportation; City Administrative Officer	NOT FEDERAL
AHSC Round 3 - PATH Villas Hollywood STI and TRA Improvements	M1025	This Project will upgrade and replace Sidewalk and Curb Ramp, see Project Area Map for locations) Pedestrian Recommendations: Crosswalks/High Visibility Crosswalks (see Project Area Map for locations) Bicycle Friendly Street/Traffic Calming/Crossing Enhancements on: Lexington Ave (Vine St to St Andrews Pl) St. Andrews Pl (Lexington Ave to Hollywood Blvd) Serrano Ave (Santa Monica Blvd to Hollywood Blvd) Hobart Blvd (Hollywood Blvd to Santa Monica Blvd) Parkway Enhancements: Street Trees (see Project Area Map for locations) Lighting Installation/Upgrades Bus Shelter/Bench Installation	\$ 3,297,007	AHSC: \$3,297,007.00 Deadline - AHSC State Grant Reimbursement through LAHCID report to Council - 4/30/24; Grant Deadline to complete construction is 7/30/2025 - 7/30/2025 (pending) Total funding: \$3,297,007.00		Dec/24 Plans, Specifications and Cost Estimate are being reviewed. The Ready to Advertise Checklist and attachments are being compiled for submission to PAC	90% Design (Active)	13	Contractor (Regular Award)	Amber Elton	Bureau of Contract Administration; Board of Public Works; Bureau of Street Lighting; Bureau of Street Services; Dept of Transportation	NOT FEDERAL
AHSC Round 4 - Hollywood Arts Collective STI & TRA Improvements	M1078	This Project is part of the Affordable Housing and Sustainable Communities (AHSC) grant, Cycle 4. The City of Los Angeles is responsible for implementing the Sustainable Transportation Infrastructure (STI) and Transit Related Amenities (TRA) scope of the grant. The STI/TRA scope includes the following: Sidewalk and curb ramp replacement/upgrades, curb extensions, new or upgraded high visibility crosswalks, bicycle boulevard treatments including Class III pavement markings, traffic calming and crossing enhancements, bike racks, parkway enhancements, new street trees, bus stop enhancements including lighting installation and upgrades, a new bus shelter and bus benches, and the upgrade from diesel to electric engine of a replacement LADOT DASH Transit bus.	\$ 3,196,957	ST: \$4,200,000.00 Deadline - AHSC Round 4 STI/TRA Grant Funds with deadline to complete construction by July 30, 2025 - 7/30/2025 (pending) Total funding: \$4,200,000.00		Dec/24 Bids have been received and posted on BOE's website. PM is working with DWP on utility conflicts. LAHD is preparing scope change letters to the State.	55% Bid & Award (Active)	13	Contractor (Regular Award)	Mina Grais	Bureau of Engineering; Bureau of Contract Administration; Bureau of Street Lighting; Bureau of Street Services; Dept of Transportation; City Administrative Officer	
AHSC Round 4 - Jordan Downs S3 STI & TRA Improvements	M1079	This Project is part of the Affordable Housing and Sustainable Communities (AHSC) State grant, Cycle 4. The City of Los Angeles is responsible for implementing the Sustainable Transportation Infrastructure (STI) and Transit Related Amenities (TRA) scope of the grant. The STI/TRA scope includes the following: Sidewalk and curb ramp replacement/upgrades, high visibility crosswalks, High-Intensity Activated Crosswalk Beacon (HAWK), protected bicycle lanes (Class IV), bicycle boulevard treatments, parkway enhancements, new street trees, and new or upgraded lighting at 4 bus stops.	\$ 3,820,265	ST: \$3,360,000.00 Deadline - AHSC Round 4 STI/TRA Grant Funds with deadline to complete construction by July 30, 2025 - 7/30/2025 (pending) Total funding: \$3,360,000.00		Dec/24 Bids have been received and posted on BOE's website. PM is working with DWP on utility conflicts. LAHD is preparing scope change letters to the State.	55% Bid & Award (Active)	15	Contractor (Regular Award)	Mina Grais	Bureau of Engineering; Bureau of Contract Administration; Bureau of Street Lighting; Bureau of Street Services; Dept of Transportation; City Administrative Officer	Not Federal
AHSC Round 4 - Manchester Urban Homes STI & TRA Improvements	M1080	This Project is part of the Affordable Housing and Sustainable Communities (AHSC) grant, Cycle 4. The City of Los Angeles is responsible for implementing the Sustainable Transportation Infrastructure (STI) and Transit Related Amenities (TRA) scope of the grant. The STI/TRA scope includes the following: Sidewalk and curb ramp replacement/upgrades, bicycle boulevard treatments, bike racks, parkway enhancements, new street trees, bus stop enhancements including lighting installation, new or upgraded bus shelters and bus benches, and the upgrade from diesel to electric engine of a replacement LADOT DASH Transit bus.	\$ 3,936,419	ST: \$6,000,000.00 Deadline - AHSC Round 4 STI/TRA Grant Funds with deadline to complete by July 30, 2024 - 7/30/2024 (overdue) Total funding: \$6,000,000.00		Dec/24 PM is working with different City offices to resolve scope conflicts including bus shelters, sidewalks, street lights, and trees. (MG-11/14/24)	90% Pre-Design (Active)	8	Contractor (Regular Award)	Mina Grais	Bureau of Engineering; Bureau of Contract Administration; Bureau of Street Lighting; Bureau of Street Services; Dept of Transportation; City Administrative Officer	

AHSC Round 4 - Vermont and Manchester STI & TRA Improvements	M1081	This Project is part of the Affordable Housing and Sustainable Communities (AHSC) grant, Cycle 4. The City of Los Angeles is responsible for implementing the Sustainable Transportation Infrastructure (STI) and Transit Related Amenities (TRA) scope of the grant. The STI/TRA scope includes the following: Sidewalk and curb ramp replacement/upgrades, curb extensions, high visibility crosswalks, accessible pedestrian signals and Leading Pedestrian Intervals (LPI&T), bicycle boulevards street treatments, new traffic signals, parkway enhancements, new street trees, bus stop enhancements including lighting installation and 5 new or upgraded bus shelters.	\$ 5,565,084	ST: \$6,000,000.00 Deadline - AHSC Round 4 STI/TRA Grant Funds with deadline to complete by July 30,2024 - 7/30/2024 (overdue) Total funding: \$6,000,000.00	Dec/24 Bids have been received and posted on BOE's website. PM is working with DWP on utility conflicts. LAHD is preparing scope change letters to the State.(MG-11/14/24)	43% Bid & Award (Active)	8	Contractor (Regular Award)	Mina Grais	Bureau of Engineering',Bureau of Contract Administration',Bureau of Street Lighting',Bureau of Street Services',Dept of Transportation',City Administrative Officer'
AHSC Round 4 - Weingart Tower STI&TRA Improvements	M1082	This Project is part of the Affordable Housing and Sustainable Communities (AHSC) grant, Cycle 4. The City of Los Angeles is responsible for implementing the Sustainable Transportation Infrastructure (STI) and Transit Related Amenities (TRA) scope of the grant. The STI/TRA scope includes the following: Sidewalk and curb ramp replacement/upgrades, new or upgraded high visibility crosswalks, High-Intensity Activated Crosswalk Beacons (HAWK), bicycle lanes (combination of Class II and Class IV), bike repair stations, parkway enhancements, new street trees, and installation or upgrade of pedestrian-scale street lighting.	\$ 4,429,079	ST: \$6,000,000.00 Deadline - AHSC Round 4 STI/TRA Grant Funds with deadline to complete construction by July 30,2025- 7/30/2025 (pending) Total funding: \$6,000,000.00	Dec/24 Bids have been received posted on BOE's website. PM is working with DWP on utility conflicts. LAHD is preparing scope change letters to the State.(MG-11/14/24)	43% Bid & Award (Active)	14	Contractor (Regular Award)	Mina Grais	Bureau of Engineering',Bureau of Contract Administration',Bureau of Street Lighting',Bureau of Street Services',Dept of Transportation',City Administrative Officer'
ATP 4: 112th Street and Flournoy Elementary Schools Safety Improvements Project	M1067	This Project will implement complete street treatments which includes bicycle facilities, curb extensions, upgrade curb ramps to ADA standards, pedestrian refuge islands, landscaped median island, pedestrian lighting, continental crosswalks, signal and striping modifications, and tree planting/landscaping.	\$ 4,800,000	ATP: \$5,600,000.00 Deadline - The deadline of 6/30/23 is our funding deadline for the use of our design funds and it will have to be extended 12 months to 6/30/24 - 6/30/2023 (overdue) PropC: \$1,399,000.00 Deadline - The deadline of 6/30/23 is our funding deadline for the use of our design funds and it will have to be extended 12 months to 6/30/24 - 6/30/2023 (overdue)	Dec/24 Bid Documents are near 100% completion	96% Design (Active)	15	Contractor (Regular Award)	German Paniagua	Bureau of Contract Administration',Bureau of Street Lighting',Bureau of Street Services'
ATP 4: Alexandria Avenue ES Neighborhood Safety Improvement Project	M1068	This Project will implement complete street treatments which includes bicycle facilities, curb extensions, upgrade curb ramps to ADA standards, pedestrian refuge islands, landscaped median island, pedestrian lighting, continental crosswalks, signal and striping modifications, and tree planting/landscaping.	\$ 5,600,000	ATP: \$4,480,000.00 Deadline - No Desc - 6/30/2023 (overdue) PropC: \$1,120,000.00 Deadline - No Desc - 6/30/2023 (overdue) Total funding: \$5,600,000.00	Dec/24 Bid Documents are near 100% Completion	99% Design (Active)	10, 13	Contractor (Regular Award)	Fadi Abboud	Bureau of Contract Administration',Bureau of Street Lighting',Bureau of Street Services'
ATP 4: Lichthy Middle and Neighborhood Elementary Schools Safety Improvement Project	M1066	This Project will implement complete street treatments which includes bicycle facilities, curb extensions, upgrade curb ramps to ADA standards, pedestrian refuge islands, landscaped median island, pedestrian lighting, continental crosswalks, signal and striping modifications, and tree planting/landscaping.	\$ 23,021,375	ATP: \$23,199,000.00 Deadline - The deadline of 6/30/23 is our funding deadline for the use of our design funds and it will have to be extended 12 months to 6/30/24 - 6/30/2023 (overdue) PropC: \$5,802,000.00 Deadline - The deadline of 6/30/23 is our funding deadline for the use of our design funds and it will have to be extended 12 months to 6/30/24 - 6/30/2023 (overdue) Total funding: \$29,000,000.00	Dec/24 Bid Documents are at 90% Completion	96% Design (Active)	1	Contractor (Regular Award)	Jose Rodriguez	ATPL-5006(893)
ATP Cycle 2 - Pedestrian and Bicycle Neighborhood Intersection Enhancements	M868	The Project will include installing new traffic calming treatments which include curb ramps, sidewalk repairs, and 4 roundabouts at various locations. The four roundabout locations are: McKinley Avenue / 88th Place; Meridian Street / Avenue 50; Rosewood Avenue / Martel Avenue; and Telfair Avenue / Montague Street.	\$ 1,682,969	ATP: \$1,506,000.00 Deadline - ATP Cycle 2 grant managed by DOT - 3/31/2019 (overdue) CMAQ: \$733,000.00 Deadline - Project Completion Date - 6/30/2023 (overdue) PropC: \$377,000.00 Total funding: \$2,616,000.00	Dec/24 All punchlist items are complete. An Statement of Completion will be issued once the maintenance and establishment period has been complete. (AB 12/12/24)	99% Construction (Active)	5, 7, 9, 14	Contractor (Regular Award)	Amy Bi	Bureau of Contract Administration',Bureau of Street Lighting',Bureau of Street Services',Dept of Transportation'
ATP Cycle 2- Boyle Heights Pedestrian Linkage	X202A	This Project is to improve pedestrian infrastructure including sidewalk repairs, new sidewalk, pedestrian lighting, continental crosswalks, and curb ramps to improve connectivity within community and Sixth Street Viaduct Replacement Project.	\$ 3,611,252	ATP: \$4,994,063.63 Deadline - No Desc - 10/23/2024 (overdue) MMLRF: \$180,562.00 Deadline - No Desc - 1/1/2025 (pending) ST: \$220,815.00 Deadline - SB1 funds - 1/1/2025 (pending) Total funding: \$5,395,440.63	Dec/24 The Contractor continues to address punch list items to achieve a statement of completion. The Contractor anticipates to be completed with punch list item in December 2024. (FA)	97% Construction (Active)	14	Contractor (Regular Award)	Jose Rodriguez	Bureau of Contract Administration',Bureau of Street Lighting',Bureau of Street Services'
ATP Cycle 3- Downtown Los Angeles Arts District Pedestrian and Cyclist Safety Project	X202B	The Project will provide pedestrian/cyclist improvements including new bike lanes/bike routes, new and widened sidewalks with curb extensions, pedestrian lights, trees, new traffic controlled intersections, and a slow street design for the popular Molino Street.	\$ 12,972,544	ATP: \$14,850,000.00 Oth: \$150,000.00 Total funding: \$15,000,000.00	Nov/24 The Contractor demolished and re-constructed driveways and sidewalk on the westerly side of Mateo St. The contractor also demolished sidewalk at the n/e corner of Mateo St and Willow St.	72% Construction (Active)	14	Contractor (Regular Award)	German Paniagua	Bureau of Contract Administration',Bureau of Sanitation',Bureau of Street Lighting',Bureau of Street Services'
ATP Cycle 5: SRTS Carver Middle and Ascot Avenue and Harmony Elementary Schools Pr	M1166	The SRTS Plan Project scope includes improvements to enhance walking and cycling experiences for students and the school community. Specific treatments include accessible pedestrian push buttons, curb extensions, raised crosswalks, striped crosswalks, ramps, speed feedback signs, stop signs, sign relocations, turn radius reductions, and pedestrian flashing beacons.	\$ 6,030,000	ATP: \$6,030,000.00 Deadline - Design deadline - 6/30/2024, Construction deadline - 6/30/2026 - 6/30/2026 (pending) PropC: \$670,000.00 Deadline - Design deadline - 6/30/2024, Construction deadline - 6/30/2026 - 6/30/2026 (pending) Total funding: \$6,700,000.00	Dec/24 In house design team continues pre-design work.	39% Design (Active)	9	Contractor (Regular Award)	Fadi Abboud	
ATP Cycle 5: SRTS Panorama City Elementary School Project	M1167	The SRTS Plan Project scope includes improvements to enhance walking experience for students including accessible pedestrian signals, bike loop detectors, bus bulbs, curb extensions, signal timing adjustments, pedestrian scale lighting, bike boxes, bike paths, bike lanes (Class II), pedestrian-activated flashing beacons, pedestrian spaces, ramps, traffic control signage, sidewalks, street bollard removal, and traffic circles.	\$ 6,149,000	ATP: \$6,149,000.00 Deadline - The deadline of 6/30/23 is our funding deadline for the use of our design funds and it will have to be extended 12 months to 6/30/24 - 6/30/2023 (overdue) Total funding: \$6,149,000.00	Dec/24 TOS has been sent out for advertising on RAMP. Pre-proposal meeting was held on 12/20/24.	39% Design (Active)	6	Contractor (Regular Award)	Fadi Abboud	
ATP Little Tokyo Pedestrian Safety	M833	In the Little Tokyo area, this Project will improve existing mid-block pedestrian crossings and construct new mid-block pedestrian crossings. Continental crosswalks will be installed at intersections. A new full signal will be installed at the T-intersection of 3rd & Omar Streets. A slip lane will be closed at 2nd & Alameda Streets. Pedestrian walkway and bus stop lighting will be improved. Damaged and off-grade sidewalk will be replaced. Benches and street trees will be installed throughout the Project area	\$ 4,262,952	ATP: \$3,316,000.00 Deadline - ATP funding deadline adopted by California Transportation Commission (CTC). 12/31/2019 is the construction completion deadline unless an extension request is submitted to the CTC. - 12/31/2019 (overdue) TGF: \$1,123,000.00 Deadline - Provides the City match for the ATP funding and other non-participating ATP construction items. - 12/31/2019 (overdue) Total funding: \$4,439,000.00	Dec/24 Awaiting on LADOT to finish their As-Built plans. The drafting of the Acceptance Report is pending BCA's conclusion of the investigation into subcontractor's Elecon Belco Electric's wage payments.	99% Post-Construction (Active)	14	Contractor (Regular Award)	Carlos Cueva	ATPL 5006(807), F3646

ATP SRTS Dolores Huerta ES, 28th St ES, & Quincy Jones ES	M831	This Project will create low-stress neighborhood-friendly pedestrian and bicycle linkages along several streets serving Maple St, 30th Street, Jefferson Blvd, and Griffith Ave in the City of Los Angeles. Network-level improvements will be focused within 1/4 mile of each school on the following 2010 Bike Plan streets designated as Bicycle Friendly Streets (BFS): E 30th St, E 29th St, Maple Ave, and Griffith Ave. Additional focus includes locations where Project priority streets cross or adjacent major arterials including: S San Pedro St and Jefferson Blvd. Additional attention is given to school frontages along E 33rd St to address school-specific concerns.	\$ 5,305,131	ATP: \$4,292,000.00 Deadline - ATP Cycle 1 funding deadline adopted by California Transportation Commission (CTC). 12/31/2019 is the construction completion deadline unless an extension request is submitted to the CTC. - 12/31/2020 (overdue) ProcC: \$1,013,131.00 Deadline - Deadline is contingent upon completion of the ATP Cycle 1 grant. - 12/31/2020 (overdue) Total funding: \$5,305,131.00	Dec/24 The drafting of the Acceptance Board Report is pending BCA's conclusion of the investigation into subcontractor's Elecnor Belco Electric's wage payments	90% Post-Construction (Active)	9	Contractor (Regular Award)	Matthew Masuda		ATPL5006(804),S14C010 (LASRTS)
ATP SRTS Menlo Ave ES & Vernon Ave. ES	M830	This Project will create low-stress neighborhood-friendly pedestrian and bicycle linkages along several streets serving Menlo Ave ES and West Vernon ES in the City of Los Angeles. Network-level improvements will be focused within 1/4 mile of each school on the following 2010 Bike Plan streets designated as Bicycle Friendly Streets (BFS): 42nd St and Hoover Ave. Additional focus includes locations where Project priority streets cross or adjacent major arterials including: S Vermont Ave, S Figueroa St, and S Broadway. Additional attention is given to school frontages along Menlo Ave and S. Grand Ave.	\$ 4,694,560	ATP: \$4,742,000.00 Deadline - ATP Cycle 1 funding deadline adopted by California Transportation Commission (CTC). 12/31/2019 is the construction completion deadline unless an extension request is submitted to the CTC. - 12/31/2019 (overdue) Total funding: \$4,742,000.00	Dec/24 The drafting of the Acceptance Board Report is pending BCA's conclusion of the investigation into subcontractor's Elecnor Belco Electric's wage payments	90% Post-Construction (Active)	9	Contractor (Regular Award)	Matthew Masuda		ATP L5006(790),S14C011(LASRTS)
ATP SRTS Sheridan ES & Breed St. ES	M835	This Project will create low-stress neighborhood-friendly pedestrian and bicycle linkages serving Sheridan ES and Breed ES in the City of Los Angeles. Network-level improvements will be focused within 1/4 mile of each school on the following 2010 Bike Plan streets designated as Bicycle Friendly Streets (BFS): Michigan Ave, Saint Louis St, and Breed St. The Project will also implement a road diet with new bike lanes on a 2.0 mile segment of Soto St between Wabash Ave and 8th St. Additional focus is where Project priority streets adjacent major arterials including: E Cesar Chavez Ave, E 1st St, E 4th St, and Soto St.	\$ 4,999,161	ATP: \$5,092,000.00 Deadline - ATP Cycle 1 funding deadline adopted by California Transportation Commission (CTC). 12/31/2019 is the construction completion deadline unless an extension request is submitted to the CTC. - 12/31/2019 (overdue) Total funding: \$5,092,000.00	Dec/24 Awaiting on LADOT to finish their As-Built plans. The drafting of the Acceptance Board Report is pending BCA's conclusion of the investigation into subcontractor's Elecnor Belco Electric's wage payments.	90% Post-Construction (Active)	14	Contractor (Regular Award)	Carlos Cueva		ATPL 5006(800)
Bicycle Friendly Streets (4th Street at New Hampshire)	M1073	This Project will construct 8 ADA curb ramps and one mini-roundabout with irrigated landscaped area, mountable curbs. Project will also include street lighting and utility adjustments. This location of this Project is in the intersection of 4th Street and New Hampshire Ave.	\$ 422,985	MeasR: \$36,248.00 Deadline - 5/10/2023 (overdue) TGF: \$594,000.00 Deadline - Timely Use of Fund deadline for obligating Construction Phase funding - 6/30/2023 (overdue) Total funding: \$630,248.00	Dec/24 Design is complete. RFA for CON E76 is under Caltrans review.	98% Design (Active)	10	Contractor (Regular Award)	George Huang	Dept of Transportation	
Broadway Historic Theater District Pedestrian Improvements - 4th St. to 6th St.	M858	Improve pedestrian safety by installing curb extensions, widening sidewalks, improving pedestrian lighting, enhancing crosswalks, and provide pedestrian amenities: benches, street trees, landscaped buffers from traffic and bike racks. Federal Project ID: ATPL-5006(855)	\$ 10,346,316	ATP: \$10,346,316.00 Deadline - 12/31/2024 (overdue) CTIEP: \$1,337,384.80 Deadline - CTIEP 23/24 - 6/30/2024 (overdue) Oth: \$3,377,921.61 ProcC: \$628,000.00	Dec/24 CMD is continuing the construction coordination with the contractor. Consultant submitted the updated traffic and striping plans	36% Construction (Active)	14	Contractor (Regular Award)	Amy Bi		ATPL-5006(855)
Broadway Streetscape Implementation (1st-4th, 6th-8th, and 9th-12th Streets)	M887	Improve pedestrian safety by installing curb extensions, widening sidewalks, improving pedestrian lighting, enhancing crosswalks, and provide pedestrian amenities: benches, street trees, landscaped buffers from traffic and bike racks along the Broadway corridor, from 1st-4th, 6th-8th, and 9th-12th Streets.	\$ 25,000,000	Oth: \$1,034,539.00 Deadline - TFAR (Transfer of Floor Area Rights) - 11/1/2018 (Met) ProcC: \$1,745,806.00 Deadline - Federal Earmark. Requested for extension from Metro. - 6/30/2023 (overdue) PVT: \$7,000,000.00 Total funding: \$9,780,345.00	Dec/24 MGE submitted the 100% Civil design plans for blocks 6th-8th. (AB 12/12/24)	82% Design (Active)	14	Contractor (Regular Award)	Amy Bi		
Burbank Blvd & Hayvenhurst Ave Intersection Impr	M575	This Project will narrow the existing median island to provide a second left turn lane on the westbound Burbank Blvd for additional queue capacity required during peak hours to access the US 101 Fwy ramps. It will also provide a dedicated right turn lane on eastbound Burbank Blvd. The traffic signal will also be modified to accommodate widening and relieve traffic congestion.	\$ 574,386	ProcC: \$463,558.00 SAFTLU: \$589,019.00 Total funding: \$1,052,577.00	Dec/24 The draft Acceptance Board Report is in review.	82% Post-Construction (Active)	4, 6	Contractor (Regular Award)	Kayla Peji	Bureau of Street Lighting, Dept of Transportation	HPLUL - 5006(643)
Central Avenue Pedestrian Improvements (Call for Projects)	M870	Formal Project Title: Central Avenue Historic Corridor Streetscape (FTIP ID: LAF3656) Along Central Ave between 21st to 58th St there will be enhancements which include a new traffic signal, curb access ramps, striping (including continental crosswalk), bump outs, pedestrian lighting, bus benches, flashing beacons at crosswalks, speed feedback signs, and utility relocation.	\$ 6,454,738	CMAQ: \$1,940,766.00 Deadline - LAF3656 CMAQ - (\$1,941,000 CON, \$647,000 PE) - 4/30/2026 (pending) TGF: \$647,000.00 Deadline - LAF3656 Match Funds - (\$668,000 CON, \$223,000 PE) - 12/31/2024 (pending) Total funding: \$2,587,766.00	Dec/24 City finalizing the RTA checklist for advertising. Working with Real Estate division on finalizing ROW cert.	99% Design (Active)	9	Contractor (Regular Award)	Fadi Abboud		CML-5006(896) and LAF3656
Central Avenue Streetscape (SAFETEA-LU)	M871	Along Central Ave between 22St to Vernon Ave there will be enhancements which include a new traffic signal, curb access ramps, striping (including continental crosswalk), bump outs, pedestrian lighting, bus benches, flashing beacons at crosswalks, speed feedback signs, and utility relocation.	\$ 1,520,896	SAFTLU: \$1,656,000.00 Deadline - LAE2279 SAFETEA-LU - (\$1,356,000 CON, \$300,000 PE) - 4/1/2025 (pending) TGF: \$2,344,000.00 Deadline - LAE2279 City Match - (\$2,261,000 CON, \$83,000 PE) - 4/30/2026 (pending) Total funding: \$4,000,000.00	Dec/24 City finalizing the RTA checklist for advertising. Working with Real Estate division on finalizing ROW certification.	99% Design (Active)	9	Contractor (Regular Award)	Fadi Abboud		HPLUL-5006(797) and LAE2279
Century Blvd Extension / Grape St to Alameda St.	M660	The Century Blvd Extension Project is the initial phase of the Jordan Downs Redevelopment Project being coordinated by the Housing Authority of Los Angeles and the Mayor's Office. The Century Blvd Extension Project will extend Century Blvd from Grape Street to Alameda St, a distance of approximately 2,600 feet. This Project will include design and construction of the new roadway, sidewalks, curb & gutter, street lights, traffic signals, striping & signs, drainage pipes & catch basins, sewer lines, waterlines, landscaping, and green street elements.	\$ 13,562,123	Oth: \$4,890,627.00 ProcC: \$330,000.00 RSTP: \$5,998,366.00 Total funding: \$11,128,993.00	Dec/24 Pending Caltrans close-out package and final invoice.	93% Post-Construction (Active)	15	Contractor (Regular Award)	Kayla Peji		CML-5006(810)
Cesar Chavez Ave/Lorena St/Indiana St - Roundabout	M326	This Project proposes to reconstruct the existing five-legged signal/stop sign controlled intersection of Cesar Chavez Avenue / Lorena Street / Indiana Street into a modern roundabout with center median. The Project will reduce the complexity of the intersection and improve traffic flow and safety. The oval shape center median will be approximately 145 feet long and 115 feet wide and provide space to house the Veteran's Memorial. Right-of-Way takes will be required.	\$ 8,000,000	FCD: \$1,000,000.00 FHWA: \$7,107,000.00 Deadline - Grant, locally funded - 6/30/2025 (pending) MeasR: \$8,000,000.00 Deadline - LOA was signed with Metro for SR-710 Mobility Improvement fund - 6/30/2025 (pending) ProcC: \$3,526,000.00 Deadline - Prop C local return funds - 6/30/2025 (pending) Total funding: \$19,933,000.00	Dec/24 ROW transaction is underway. \$8M was received CMAQ funds to be used to settle ROW (\$2M) and for construction (\$6M)	86% Design (Active)	14	Contractor (Regular Award)	Michael Haddadin		CML-5006(939), LAOC8075
Community Development Block Grant: Council District 1 Pedestrian Improvements Phase 1	M859	Installation of 18 curb ramps spread over 5 intersections: 1) Pico Boulevard & Berendo Street 2) Avenue 35 and Eagle Rock Boulevard 3) Avenue 41 & Eagle Rock Blvd 4) Avenue 60 & Figueroa Street 5) Bonnie Brae Street & Venice Boulevard. These improvements including 3 bump-outs at the intersection of Pico Blvd and Berendo St, traffic signal and street lighting improvements, continental crosswalks, and pedestrian warning devices.	\$ 913,144	CDBG: \$630,200.00 Deadline - DOT managed grant - 3/27/2019 (overdue) Total funding: \$630,200.00	Dec/24 Finishing the Project close out process.	99% Post-Construction (Active)	1, 10	Contractor (Regular Award)	Fadi Abboud	Bureau of Contract Administration, Bureau of Street Lighting, Bureau of Street Services	

Exposition - West Bikeway - Northvale Segment	M806	This Project will construct two segments of bike facilities: a 0.28-mile bike path just north of the I-10 freeway from Motor Avenue to 500 feet east of Dunleer Drive and bike lane from Dunleer Drive to Overland Ave. The Project is part of an overall effort to construct a continuous bike-way path from Exposition Park to Santa Monica Beach. The Project includes lighting, signage, striping, landscaping, grading, retaining wall, and a traffic signal at Motor Avenue, south of Walavista Road.	\$ 28,000,000	CMAQ: \$4,415,463.00 LT: \$1,103,866.00 Oth: \$17,178,000.00 Total funding: \$22,697,329.00	Now/24 Design in progress.	85% Design (Active)	5	Contractor (Regular Award)	Michael Haddadin		LAF3514
HSIP 6 Olympic Blvd Between Lorena St and Soto St Pedestrian Crossing Safety Enhancements	M864	This contract contains pedestrian improvements at 2 intersections: 1.) Olympic Blvd. at Camulos St., 2.) Olympic Blvd. at Dacotah St. The improvements include: sidewalk repairs, street restoration, curb ramps, curb extensions, street lighting, traffic signals and striping, and continental crosswalks.	\$ 623,149	HSIP: \$864,800.00 Deadline - DOT managed HSIP Cycle 6 grant - 6/30/2023 (overdue) PropC: \$107,200.00 Total funding: \$1,072,000.00	Dec/24 BCA still working on closing the Project	99% Post-Construction (Active)	14	Contractor (Regular Award)	Zemamu Gebrewold	Bureau of Contract Administration'	HSIP6-07-017
HSIP 7 Left Turn Phasing - 17 locations citywide	M892	Install left turn phasing at multiple existing signalized intersections. Construction includes curb ramp upgrades. 9 locations. CD 2: (Coldwater Canyon Ave. and Victory Blvd.) CD 8: (Manchester Ave. and Normandie Ave.), (Manchester Ave. and Vermont Ave.), (Stocker St and Crenshaw Blvd.), (Figueroa St. and Imperial Highway), (Hoover St. and Manchester Ave.), CD 8 & 9: (Broadway and Manchester Ave.) CD 8 & 10: (Crenshaw Blvd. and Stocker St.) CD 11: (Centinela Ave. and Ocean Park Blvd.)	\$ 4,845,041	HSIP: \$4,496,900.00 PropC: \$508,961.00 TGF: \$1,697,211.40 Total funding: \$6,703,072.40	1.) LADOT is the grant applicant for the Highway Safety Improvement Program - Cycle 7. 2.) Supplemental Funding is LADOT Vision Zero Funding.	66% Construction (Active)	2, 8, 9, 10, 11, VR	Contractor (Regular Award)	Katherine Mendoza	Bureau of Contract Administration', Bureau of Street Lighting', Dept of Transportation'	HSIP 5006(844)
HSIP 7 RRFB Ramps and Median Islands - 28 locations	M891	Construction at multiple locations with RRFB's, access ramp upgrades, median island improvements, and sign & striping modifications at 24 locations. CD 1: (Bonnie Brae St. and James M. Wood Blvd.), (Kenmore Ave. and Pico Blvd.), CD 2: (Clybourn Ave. and Riverside Dr.), CD 4: (Franklin Ave. and Kenmore Ave.) CD 5: (Mississippi Ave. and Westwood Blvd.) CD 6: (Stagg St. and Woodman Ave.) CD 8: (97th St. and Avalon Blvd.), (106th St. and Avalon Blvd.), (10th Ave. and Florence Ave.), (71st St. and Hoover St.) CD 9: (90th St. and Avalon Blvd.), (38th St. and Broadway PL.) (50th St. and Compton Ave.), (53rd St. and Figueroa St.), (27th St. and Grand Ave.), (28th St. and Grand Ave.), (46th St. and Hooper Ave.), (52nd St. and Compton Ave.), CD 8 & 9: (62nd St. and Normandie Ave.) CD 11: (Grand View Ave., Meade PL. and Venice Blvd.) CD 13: (Fountain Ave. and Lyman PL.) CD 14: (14th St. and Broadway.) (Fresno St. and Whittier Blvd.) CD 15: (105th St. and Wilmington Ave.)	\$ 6,500,385	HSIP: \$3,726,720.00 PropC: \$414,080.00 TGF: \$4,060,776.83 Total funding: \$8,201,576.83	1.) LADOT is the grant applicant for the Highway Safety Improvement Program - Cycle 7. 2.) Supplemental Funding is LADOT Vision Zero Funding.	66% Construction (Active)	1, 2, 4, 6, 8, 9, 11, 13, 14, 15, VR	Contractor (Regular Award)	Katherine Mendoza		HSIP 5006(843)
HSIP 8 Left Turn Signal Modification and Median Islands (13 locations)	M916	The scope of the Project is to design and re-construct ADA compliant curb ramp, sidewalk, curb & gutter and improvement of median island. The scope also include installation of Rectangular Rapid Flash Beacon (RRFB's), traffic sign & striping modifications. The Project located at the following locations: Alta Rd and Jefferson Blvd, Plummer St and Tampa Ave, Balboa and Parthenia, Sherman way and Lindley, Foothill Blvd and Osborne St, Tujunga and Ventura, Imperial Hwy and Compton Ave, Tampa and Victory, The following locations were originally included in the scope of work but were later removed by LADOT: Florence and Van Ness, Western Ave and 62nd St, Sunset and El Medor, Van Ness and Keswick, Sepulveda Blvd and Lassen St, Washington Blvd and Union Ave;	\$ 3,224,375	HSIP: \$1,200,000.00 Total funding: \$1,200,000.00	Dec/24 Currently, the contractor is working on TCP and obtaining the traffic signal pole. Contractor notified the CM that they need to wait 4 months to obtain the pole and requested 4 month extension. Extension will be determined after the contractor submitted the request and supporting documents.	12% Construction (Active)	VR	N/A - Design Project Only	Ava Majidi	Bureau of Contract Administration'	H8-07-025
HSIP 8 New Signal Access Ramps (10 Intersections)	M998	Design only of ADA compliant access ramps for DOT signal upgrade Projects at the following intersections: 1) 42nd Pl & Central Ave 2) Parthenia St & Willis Ave 3) Olympic Blvd & Serrano Ave 4) 84th Pl, 84th St & Figueroa St 5) 8th Ave & Jefferson Blvd 6) Florence Ave & St. Andrews Pl 7) Genesee Ave & Melrose Ave 8) Salcoy St & Shirley Ave The following locations were originally included in the scope of work but were later removed by LADOT: 9) Sunnyslope Ave & Vanowen Ave 10) 106th St & Compton Ave	\$ 5,340,262	HSIP: \$4,755,600.00 Deadline - DOT managed grant - 6/30/2025 (pending) Total funding: \$4,755,600.00	Dec/24 Construction in progress	89% Construction (Active)	VR	Contractor (Regular Award)	Ava Majidi	Bureau of Contract Administration'	HSIP8
HSIP Cycle 6, Project 2 - 5 new signals (Anaheim and Bay View) - locations #40-44	M874	The Bureau of Engineering will provide design support to upgrade curb ramps, curb and gutters, sidewalk and AC pavement as needed for the LADOT HSIP Cycle 6 Project 1 Access Ramps. Prepare specs and RTA to package the Project to PAC. BOE will also provide support during the construction phase of this Project. LADOT will manage the construction. The intersection locations are as follows: 86# 3rd St, Hoover St & Vendom St. 86# Anaheim St. & Bay View Ave 86# Anaheim St. & Marine Ave. 86# Century Blvd. & Wadsworth Ave. LADOT Project will construct signals, curb ramps and other improvements under the Highway Safety Improvement Program (HSIP), to achieve a significant reduction in fatalities and serious injuries on all public roads. Construction is managed by DOT and BOE will not involve in post construction	\$ 1,176,279	HSIP: \$1,080,000.00 PropC: \$120,000.00 Total funding: \$1,200,000.00	Dec/24 Construction completion anticipated by March 2025.	98% Construction (Active)	VR	Not Specified	Ava Majidi	Bureau of Contract Administration'	HSIP6-07-019
HSIP Cycle 6, Project 3 - RRFB at 46 Locations CW for locations #1-39	M875	The scope of Project is to upgrade curb ramps, curb and gutters, sidewalk and AC pavement. Prepare specs and RTA. BOE will also provide support during the construction phase of this Project. The intersection locations are as follows: 86#3rd St. & Van Ness Ave. 86# 5th St. & Virgil Ave 86#37th St. & Vermont Ave. 86# 49th St. & Broadway 86# 57th St. & Hoover St. 86# 80th St. & Western Ave. 86#92nd St. & Sepulveda Blvd 86# 94th St. & Broadway 86# 105th St. & Central Ave. 86# Beverly Blvd. & Fuller Ave. 86#Brynhurst Ave. & Slauson Ave. 86# Burbank Blvd. & Edward E. Horton Ln 86#Eagle Rock Blvd. & Ridgeview Ave. 86# Hamlin St. & Kester Ave. 86#H Point St. & Pico Blvd. 86# Hollywood Blvd. & Winona Dr. 86#Imperial HWY & Wadsworth Ave. 86# Kagel Canyon St. & San Fernando Blvd. 86#Keniston Ave. & Olympic Blvd. 86# Longwood Ave. & Washington Blvd. 86#Napa St. & Reseda Blvd 86# Orange Dr. & Pico Blvd. 86#Pico Blvd. & Tremaine Ave 86# Rhodes Ave. & Ventura Blvd 86#Sherman Way & Whittaker Ave 86# Yernon Ave & Western Ave. 86#Virginia Ave. & Western Ave	\$ 3,311,113	HSIP: \$1,290,200.00 PropC: \$143,400.00 Total funding: \$1,433,600.00	Dec/24 DOT still working on one remaining intersection.	98% Construction (Active)	VR	Not Specified	Ava Majidi	Bureau of Contract Administration'	HSIP6-07-020

HSP Cycle 6, Project 4 - RRFB #45-51 Traffic Signal Modifications at 7 locations in SFV	M876	The Bureau of Engineering will provide design support to upgrade curb ramps, curb and gutters, sidewalk and AC pavement as needed for the LADOT HSP Cycle 6 Project 1 Access Ramps. Prepare specs and RTA. BOE will also provide support during the construction phase of this Project. LADOT will manage the construction. The intersection locations are as follows: 466 Magrolla Blvd & Vineland Ave, 466 Nordhoff St. & Van Nuys Blvd 466 Riverside Dr. & Vineland Ave 466 Van Nuys Blvd & Vanowen St. 466 Woodman Ave & Woodman Pl. LADOT Project will construct signals, curb ramps and other improvements under the Highway Safety Improvement Program (HSIP), to achieve a significant reduction in fatalities and serious injuries on all public roads.	\$ 2,038,146	HSIP: \$3,179,400.00 PropC: \$569,000.00 Total funding: \$3,748,400.00	Dec/24 Contractor is working on some corrections to completed work	98% Construction (Active)	VR	Not Specified	Ava Majidi	Bureau of Contract Administration'	
I-110 Grand Av - Flower Av Revitalization, ExpressLanes Toll Grant Project	M905	Located along Flower Street and Grand Avenue between Gage Avenue and Manchester Avenue, the proposed Project will include: 1. Installing bike lanes along Flower Street and Grand Avenue from Gage Avenue down south to West 83rd Street. 2. Installing bike lanes along with sidewalk and curb ramp improvements easterly along West 83rd Street from Flower Street to Grand Avenue; then southerly along Grand Avenue from West 83rd Street to West 84th Place, then easterly along West 84th Place to Olive Street, then southerly along Olive Street to West Manchester Avenue, then westerly along Manchester Avenue to the 110 Freeway.	\$ 1,204,816	LT: \$1,231,000.00 MeasR: \$350,000.00 Total funding: \$1,581,000.00	Dec/24 Construction is in progress.	83% Construction (Active)	8, 9	Street Services Forces	Armando Medina		MX201434 (FTIP pending)
Olympic Blvd and Mateo Street Improvements	M676	The Project will widen westbound Olympic Boulevard between Mateo Street and Santa Fe Avenue for right turn lane, and Northbound Mateo Street between Olympic Boulevard and Porter Street for increased curb return to improve freeway access. The Project improvements include removal and reconstruction of asphalt concrete pavement and concrete curb and gutter, modification of the storm drain system, modification of street lighting and traffic lighting, and utility relocation.	\$ 2,638,643	LT: \$1,547,000.00 TGF: \$2,674,000.00 Deadline - Metro requested to extend DOT managed Prop C25 grant as part of Amendment No. 7 - 11/30/2023 (overdue) Total funding: \$4,421,000.00	Dec/24 : Project Closeout is in progress	74% Post-Construction (Active)	14	Contractor (Regular Award)	Mina Grais		LAF1205
Slater Ave Rail Grade Crossing Improvements	M1076	This Project will construct approximately 300 LF of sidewalk, curb and gutter, signage and striping surrounding the railroad crossing on Slater Ave, between 110th St and 111th St. Chain link fence and gates will be installed adjacent to the railroad crossing and an additional street light for illumination. Union Pacific Railroad will remove and reconstruct the existing railroad precast concrete panels as well as install new vehicular devices with gate arms, a signal house and conduit.	\$ 573,466	FHWA: \$523,125.00 Deadline - Deadline for Entire Project Funding (including post-cons) - invoices need to be submitted by April 2024 - 6/30/2024 (overdue) Total funding: \$523,125.00	Dec/24 Project was awarded in December, and NTP anticipated to be issued to start construction	5% Construction (Active)	15	N/A - Design Project Only	Fadi Abboud	Bureau of Contract Administration', Bureau of Street Lighting', Bureau of Street Services'	STPLR-7500(252)
SRTS 3 Menlo Ave Elementary School Pedestrian Improvements (DOT Prg)	M927	This Project will implement a road diet on Hoover Street to accommodate bike lanes and center channelization. The Project limits are on Hoover Street from Martin Luther King Jr. Boulevard to Vernon Avenue. The Project will also construct median islands to provide a refuge area for pedestrians crossing the street.	\$ 331,741	SafeRt: \$548,000.00 Deadline - No Desc - 1/30/2021 (overdue) Total funding: \$548,000.00	Dec/24 The drafting of the Acceptance Board Report is pending BCA's conclusion of the investigation into subcontractor's Elecnor Belco Electric's wage payments	99% Post-Construction (Active)	9	Contractor (Regular Award)	Matthew Masuda		SRTSL-5006(732)
VALENCIA TRIANGLE LANDSCAPE BEAUTIFICATION PLAZA	M1099	The Valencia Triangle Streetscape Improvement Project is a Federal Grant Project located on 8th Street between Valencia Street and Green Street. The improvements consist of replacing 6,000 SF of frontage street into an enhanced pedestrian friendly oasis, streetscape improvements, and enhanced sidewalks/curb ramps.	\$ 1,019,947	PropC: \$298,000.00 RSTP: \$553,000.00 Deadline - No Desc - 12/1/2024 (overdue) Total funding: \$851,000.00	Now/24 DOT is still working on the design of the additional project elements.	94% Design (Active)	1	Contractor (Regular Award)	Mina Grais	Bureau of Engineering', Bureau of Contract Administration', Dept of Transportation'	LAF5821
Total			\$ 265,459,206								

Fund Source	Total Amount	Deadlines	Deadlines Met	Deadlines Overdue	Deadlines Next 12 Months
AHSC - Affordable Housing and Sustainable Communities	\$ 9,345,357	3	1	0	2
ASMT - Assessment	\$ 7,970,689	0	0	0	0
ATP - Active Transportation Program	\$ 96,172,064	13	0	12	0
CDBG - Community Development Block Grant	\$ 630,200	1	0	1	0
CMAG - Congestion Mitigation and Air Quality	\$ 7,089,229	2	0	1	0
CTIEP - Capital and Technology Improvement Expenditure Pro	\$ 7,560,494	1	0	1	0
FCD - LA County Flood Control District	\$ 1,000,000	0	0	0	0
FHWA - Federal Highway Administration	\$ 7,630,125	2	0	1	1
HSIP - Highway Safety Improvement Program	\$ 20,693,620	2	0	1	1
LT - Local Transportation Fund	\$ 3,881,866	0	0	0	0
MeasR - Measure R	\$ 8,386,248	2	0	1	1
MMLRF - Measure M Local Return Fund	\$ 180,562	1	0	0	1
Oth - Other	\$ 26,971,088	1	1	0	0
PropC - Proposition C	\$ 19,755,136	7	0	5	1
PVT - Private or other agency	\$ 7,000,000	0	0	0	0
RSTP - Regional Surface Transportation Project	\$ 6,451,366	1	0	1	0
SafeRt - Safe Routes to School (Federal)	\$ 543,000	1	0	1	0
SAFTLU - SAFETEA-LU (Federal)	\$ 2,245,019	1	0	0	1
SB1 - Road Rehabilitation and Maintenance Fund	\$ 6,423,672	0	0	0	0
ST - State Fund	\$ 25,760,815	6	0	2	4
TGF - Transportation Grant Fund	\$ 13,339,988	5	0	3	1
Total	\$ 279,055,537	49	2	30	13

99

Project Title	Dept Proj. ID	Scope (Summary)	Estimated Const Cost	Funding	Authorization	Project Status	Current Status	CD(s)	Construction Method	Project Manager	Supporting Departments	Federal Aid ID
41st Dr Street Improvement Project	M1171	As approved by Street Transportation Projects Oversight Committee (STPOC) on 6/7/2018, the Project will reconstruct deteriorated and damaged concrete pavement, replace broken concrete (curbs, sidewalks, driveways) and construct ADA curb ramps at 41st Dr. from Figueroa St to Hoover St.	\$ 1,500,000	CTIEP: \$438,750.00 Deadline - FY 23/24 - 5/25/2023 (overdue) MMLRF: \$200,000.00 Total funding: \$638,750.00		Dec /24 CTIEP funds request was submitted for yr 25/26. Design resume with the lead designer Alexandria En and Renz Soriano from in house design team. It is anticipated that design will be completed in calendar year 2025.	70% Design (Active)	9	Contractor (Regular Award)	Michael Haddadin		NOT A FEDERAL Project
67th Street Improvement Project	M1172	The Project will reconstruct deteriorated concrete pavement, improve broken curbs, sidewalks, driveways, and construct ADA curb ramps at 67th Street from 8th Ave to 11th Ave. This Project is approved by Street Transportation Projects Oversight Committee (STPOC) on 6/7/2018.	\$ 1,500,000	CTIEP: \$438,750.00 Deadline - FY 23/24 - 5/25/2023 (overdue) MMLRF: \$200,000.00 Total funding: \$638,750.00		Dec/24 Design team are working on this Project as of October, 2024. CTIEP Project requested funds was submitted for fiscal year 25/26 pending approvals.	73% Design (Active)	8	Contractor (Regular Award)	Michael Haddadin		NOT A FEDERAL Project
7260- 7280 and 7332 Pacific View Drive	M1159	The scope of the Project is to remove the existing AC pavement, AC curb and aggregate base for the entire width of the street (excluding portion of wooden bulkhead segment so that the structural integrity is not compromised. Remove the soil and debris that has encroached onto the public right-of-way. Remove subgrade material within the settled and distressed areas and recompact it. Construct new AC curb and AC pavement with new aggregate base	\$ 852,113	SB1: \$219,949.00 Total funding: \$219,949.00		Dec/24 Design is on Hold due to other priority assignments	0% Design (Active)	4	Contractor (Regular Award)	Ava Majidi	Bureau of Contract Administration'	

7th Street Streetscape Segment 3	M1165	The Proposed Project would transform 7th Street between San Pedro Street to Alameda Street into a multi-modal corridor that prioritizes the pedestrian, bicycle, and transit enhancements. The Project would either upgrade existing or construct new eastbound and westbound bicycle lanes with a protected cycle track positioned adjacent to the curb with protection from raised medians and transit platforms. It includes new curb ramps at every intersection, transit islands, bus pads, corner islands, new catch basin adjacent to raised cycle track, striping and signal upgrades.	\$ 11,732,281	AHSC: \$3,579,948.47 CRA: \$200,000.00 Deadline - CRA Funding - 2/7/2024 (overdue) MeasR: \$220,891.00 MTA: \$3,500,000.00 Total funding: \$7,500,839.47	Dec/24 The remaining curb ramps to be completed are at the 7th/Towne and 7th/Glady's intersections. 14 of 16 curb ramps are complete.	53% Design (Active)	14	Contractor (Regular Award)	Kayla Peji	Bureau of Street Lighting	
Alameda St. Widening (South) from Harry Bridges Blvd. to Anaheim St.	M750	The Project will widen 6,700 linear feet (1.3 miles) of Alameda Street by 27'6"™ to 32'6"™ on the west side and 7'6"™ to 12'6"™ feet on the east side of the street. After the widening, Alameda Street will have a total roadway width of 80'6"™ to 86'6"™ (10'6"™ to 11'0"™ from property line to property line). The Project will remove and reconstruct the street pavement, curb and gutter, concrete sidewalk, and curb ramps; modify traffic striping with 1 additional northbound and southbound vehicular thru lane (3 lanes in each direction); upgrade traffic signal systems, street lighting, railroad crossing signals; construct a 12'6"™ wide shared Class I bike path and pedestrian walk, storm drain system including catch basins and plant 137 street trees.	\$ 42,000,000	Harbor: \$8,600,000.00 MeasR: \$35,000,000.00 Total funding: \$43,600,000.00	Dec/24 Project is moving along and the team is investigating removing the current Consultant, Harris Associates with JM Diaz, due to lack of design progress. BOE and JMD met on 12/03/24 to clarify and negotiate the scope of work and fee proposal. JMD is expected to submit their revised fee proposal by 12/06/24. BOE finds JMD's current fee proposal estimate to be reasonable and inclusive of all the scope of work needed to deliver a final and signed PS&E package.	86% Design (Active)	15	Contractor (Regular Award)	George Huang	Bureau of Engineering', 'Bureau of Contract Administration', 'Bureau of Accounting', 'Board of Public Works', 'Bureau of Street Lighting', 'Bureau of Street Services', 'Dept of Transportation', 'Harbor Department', 'Council/CLA'	NOT FEDERAL
Anaheim Street Widening from Farragut Ave. to Dominguez Channel	M851	This Project will upgrade 0.32-mile section of Anaheim Street from Farragut Avenue to Dominguez Channel to a Major Highway Standards, widening from 78to 84 feet, increasing lanes from four to six.	\$ 5,400,000	MeasR: \$3,141,450.00 PropC: \$3,423,753.00 Total funding: \$6,565,203.00	Dec/24 PM will prepare the design documents for the new TOS due to the current Consultant list expiring. AECOM had sent the plans and the requirements of LADOT and LAC Flood Control requirements will be added to the TOS scope of work.	74% Design (Active)	15	Contractor (Regular Award)	Michael Haddadin		LA7207
Avalon Blvd. Improvements, 56th St. to Manchester Ave. (Complete Streets Program)	CS006	Avalon Bl., 56th St. to Manchester Ave. Street Reconstruction work: Resurfacing, Install missing ADA compliant access ramps Vision Zero work: Curb extensions, Leading pedestrian intervals, Intersection lightening, New traffic signals, Bus stop relocation. Sidewalk repair work: Repair severely damaged sidewalk Repair severely damaged curb and gutter, Green Street Improvements Bioswales	\$ 13,799,000	GT: \$13,030,624.00 Deadline - Project deadline - 6/30/2021 (overdue) MMLRF: \$0.00 Deadline - Project deadline - 1/30/2023 (overdue) Total funding: \$13,030,624.00	Dec/24 Constructability review still in progress. RTA package to be prepared for submission.	41% Bid & Award (Active)	9	Contractor (Regular Award)	Armando Medina		N/A
Avalon Boulevard Improvements, 90th St. to 120th St.	JVZ0006	The Project scope consists of vision zero elements by installing curb extensions, pedestrian islands, bus boarding islands, and protected bike lanes.	\$ 6,720,000	GT: \$6,700,000.00 MMLRF: \$7,000,000.00 Total funding: \$13,700,000.00	Dec/24 LAC/CD permitting pending-final comments received.	96% Design (Active)	8, 9, 15	Not Specified	Armando Medina		
Avalon Boulevard Improvements, Martin Luther King Jr. Blvd. to 56th St.	JVZ0006	The Project scope consists of vision zero elements by installing curb extensions, pedestrian islands, bus boarding islands, and protected bike lanes.	\$ 5,325,000	GT: \$6,700,000.00 MMLRF: \$7,000,000.00 Total funding: \$13,700,000.00	Dec/24 Design is nearly complete	96% Design (Active)	9	Not Specified	Armando Medina		N/A
Berenice Place (3933)	M1100	The Berenice Place street repair Project is located between East Avenue 39 and East Avenue 43. This Project will reconstruct approximately 225 feet of the existing damaged street, and construct new concrete curb and gutter to provide proper drainage for the street.	\$ 435,000	GT: \$219,678.00 SDRF: \$562,322.00 Total funding: \$782,000.00	Dec/24. Design is continuing, however higher priority Projects have taken precedence.	96% Design (Active)	1	Contractor (Regular Award)	Kitty Siu		N/A
Browning Blvd. (1700) Pedestrian Tunnel Closure	M1154	The Project is to demolish the pedestrian tunnel entrance at both ends and install a metal decking poured with concrete to seal the existing stairwells. The surrounding improvements include constructing an ADA compliant sidewalk to provide full width access to pedestrians, and replacement of curbs, gutters, sidewalks and driveway(s), and asphalt as needed.	\$ 332,548	GF: \$62,999.00 Total funding: \$62,999.00	Dec/24 Project has been awarded to GSD, and they are waiting for an indexed plan prior to proceeding.	95% Bid & Award (Active)	8	General Services Dept Forces	Ava Majidi	Council/CLA'	
Burbank Blvd & Woodley Ave Intersection Impr	M571	This Project will modify the existing median to add a left turn pocket on eastbound Burbank Boulevard to northbound Woodley Avenue. New trees will be planted in the median and additional street lights will be provided.	\$ 393,370	LT: \$200,000.00 PropC: \$227,295.00 SAFTLU: \$268,223.00 Total funding: \$695,518.00	Dec/24 The draft Acceptance Board Report is in review.	92% Post-Construction (Active)	6	Contractor (Regular Award)	Kayla Peji	Bureau of Street Lighting', 'Dept of Transportation'	HPLUL - 5006(638)
Bushwick Street Between Estara Ave and Ave 36	M1155	The Project is located at Bushwick Street from Estara Avenue to Avenue 36th. Due to settlement and subgrade issues, the roadway and sidewalk are damaged. The Project will include reconstruction of the roadway, sidewalk, curb ramp, curb and gutter.	\$ 2,766,082	CTIEP: \$1,475,990.00 MMLRF: \$792,305.00 SDRF: \$792,305.00 Total funding: \$2,268,295.00	Dec/24 Tree removal has been completed at 2012 Crestmoore Pl. Per BSS, it was originally proposed for removal due to the fact that it was a diseased tree with numerous fruiting bodies located near the base of the tree, which in this particular instance, was a clear sign of root decay. Due to its advanced state of decline the tree was recommended for removal and since then has been removed. The condition of the tree only continued to decline and the property owners obtained a tree removal permit for the subj	71% Design (Active)	1	Contractor (Regular Award)	Katherine Mendoza	Dept of Transportation'	
Degan Blvd Street Improvement Project	M1009	Civil Scope: This Project will provide for street improvements and reconstruction of the east and west sidewalks along Degan Blvd between 43rd St and 43rd Pl. Architectural Scope: Additional proposed design elements to highlight the cultural and historical significance of the Leimert Park Village include metal plaques that will be inset into the sidewalks to replace existing deteriorated plaques, sidewalk repair, curb & gutter reconstruction and replacement of deteriorated and damaged concrete pavement.	\$ 4,846,188	CRA: \$1,561,876.00 Deadline - Crenshaw Blvd prop 1c Grant - 6/30/2024 (overdue) CTIEP: \$2,600,979.00 MMLRF: \$333,333.00 Oth: \$150,000.00 Total funding: \$4,646,188.00	Dec/24 Pending final inspection for Phase I, tentative start date for Phase 2 of January 18	89% Construction (Active)	10	Contractor (Regular Award)	Armando Medina		NOT A FEDERAL Project
Fletcher Drive and La Clede Ave	M1101	This Project is to install handrails along Fletcher Drive through the underpass on both sides of the roadway. The handrail will complement Sanitation's major pigeon mitigation Project and LADOT's safety improvement Project in the same overpass. The Project also construct curb extensions at northeast and southeast corner of Fletcher Drive and La Clede Avenue intersection, and a curb ramp on Fletcher Dr south of San Fernando Road to provide access to pedestrian coming from under pass. Curb extension and curb ramp design and construction will be cover by Vision Zero Project	\$ 2,539,096	SB1: \$1,825,928.00 Deadline - 2020-21 and 2023-24 SB1 fund - \$22,2024 (overdue) Total funding: \$1,825,928.00	Dec/24 Design is in progress. Environmental request for SEQA was submitted to EMG. Storm drain and catch basin design request was sent to Storm water group.	75% Design (Active)	13	Contractor (Regular Award)	Zemamu Gebrewold	Dept of Transportation'	N/A
Foothill Blvd. (12061) and Pierce Street Tunnel	M1156	The Project will close the Pierce Street Tunnel on both sides due to safety concerns for the surrounding community. The scope includes removal of trash within the tunnel prior to construction, removal of sidewalk and the existing fence and sidewalk and construction of tubular steel fence/gate. The existing light fixtures are broken and need to be replaced by BSL. The existing fence will be replaced with stronger metal fencing.	\$ 160,839	GF: \$64,433.00 Total funding: \$64,433.00	Dec/24. The Project was on hold for other Project priorities. The Project also delayed due to lack of response from CD. Callans requested approval documents to close the tunnel, maintenance agreement and environmental report. SID requested CD to provide these documents but didn't get a response in timely manner for a year. Currently, CD is working on the motion to close the tunnel. SIS also started to work on the Project.	52% Design (Active)	7	General Services Dept Forces	Ava Majidi	Council/CLA'	

Gage Ave Public Safety Median Improvements - Avalon Blvd to Central Ave	M099	This Project will rehabilitate three (3) deteriorated center median islands along Gage Avenue between Avalon Boulevard and Central Avenue in the City of Los Angeles. The existing medians were unpaved with broken curb segments. The existing location includes only two (2) trees, which are located on the far western median and will not be removed/relocated. The improvement includes but is not limited to the reconstruction of the median islands (curb and gutter), resurfacing of the street adjacent to the median islands, and the installation of landscaping and beautification elements including new irrigations system, asphalt concrete paving, and the addition of native and/or drought-tolerant plants and trees.	\$ 1,298,842	MMLRF: \$2,442,000.00 Total funding: \$2,442,000.00	Dec/24 CMD is still working on negotiation for Final Closeout change Order. Contractor submitted two TIAs	57% Post-Construction (Active)	9	Contractor (Regular Award)	Zemamu Gebrewold	Bureau of Contract Administration'	NOT FEDERAL
Glendale Clinton Staircase	M1157	The Stairway is historical monument which is 80 to 90 years old. It show sign of crack on the wall, the concrete post is leaning to one side and slide soil shown on the foundation side. The scope is to repair the damaged section with out affecting its historical feature based on the Environmental Division and Cultural Resources' recommendation. The slope will also be required to be stabilized by using the most modern methods as suggested by the geotechnical engineer	\$ 1,014,000	CTIEP: \$380,000.00 Total funding: \$380,000.00	Dec/24. Project is on hold and discussion with Council Office about the scope will be resumed soon	98% Pre-Design (Active)	13	Contractor (Regular Award)	Zemamu Gebrewold	Bureau of Contract Administration'	N/A
HSIP Cycle 7 Great St. Crenshaw Blvd Improvements - Florence and 79th Street	M856	This Project will construct curb extensions and center median islands at selected locations between Florence and 78th Street	\$ 6,430,188	HSIP: \$1,776,380.00 Deadline - DOT managed HSIP Cycle 7 grant - 3/1/2027 (pending) Oth: \$2,644,082.00 Total funding: \$4,420,462.00	Dec/24 Project is in Construction Phase	25% Construction (Active)	8	Contractor (Regular Award)	Kayla Peji	Bureau of Contract Administration', Bureau of Street Lighting', Dept of Transportation'	HSIP7-07-015
Kinney Street Improvements - Crestmoore Place to Kinney Circle	M1008	Phase 1: Emergency work scope along Kinney St. near Kinney Circle consists of retaining structures, safety barriers, new curb & gutter for drainage control, widening of the roadway to 20 feet and relocation of utilities. Phase 2: Retaining walls and street improvement, including regrading street, retaining structures, new curb and gutter for drainage control along Kinney St. from Crestmoore Pl. to Knuckle. The Construction Cost shown is currently for Phase 1 only.	\$ 11,000,000	CTIEP: \$900,000.00 Oth: \$836,000.00 SB1: \$4,700,000.00 Total funding: \$6,436,000.00	Dec/24 Phase 2: scope of environmental documents received, edits to be made. Phase 1: construction in progress.	17% Construction (Active)	1	Contractor (Regular Award)	Armando Medina		NOT FEDERAL
LANI West Blvd Community Linkages	M1094	The Bureau of Engineering will provide design support to modify curbs, gutters needed for the LADOT Project named Access Ramps (4 Intersections) Access Ramps. BOE will also provide support during the construction phase of this Project. LADOT will manage the construction. The 4 intersection locations are as follows: 86th West Blvd. & 87th Street 86th West Blvd. & Florence Ave 86th Crenshaw Blvd. & 71st Street 86th 71st Street & Victoria Ave. DOT requested additional sidewalk design for 6 bus shelter location. BOE completed the design.	\$ 1,059,745	PropC: \$778,500.00 Deadline - Anticipated Deadline - 7/23/2024 (overdue) Total funding: \$778,500.00	Dec/24 SID completed the design, cost estimate and specs, and sent them to DOT. DOT will take the bid and award and construction phase.	100% Design (Active)	8	N/A - Design Project Only	Ava Majidi	Bureau of Contract Administration'	
Lankershim Boulevard Improvement Project	M1041	This Project will improve east side of Lankershim Boulevard between Vose Street and Vanowen Street by constructing the missing sidewalks, curb ramps, curb and gutter, driveways, and retaining curbs to enhance the experience and safety of pedestrians.	\$ 831,111	DD: \$107,400.00 Deadline - 3/10/2024 (overdue) CDD: \$95,156.00 Deadline - CRA/LA Excess Non-housing Bond Proceeds, Fund#57D, Account #Z2L9MT - 9/30/2024 CRA: \$752,418.00 Deadline - CRA/LA Excess Non-housing	Dec/24 BCA is working on the disputed funds. The Council Office is planning to transfer funds to another Project.	88% Post-Construction (Active)	2	Contractor (Regular Award)	Kayla Peji		
Maclay Street Reconfiguration Project	M1091	The Project is located at the northwest side corner of Maclay and Gladstone fronting across the property with address of 13060 Maclay Street. The existing Maclay Street at this location is 72-foot wide with 30-foot half Right-of-Way on the northwest side. In order to conform with Standard Plan S-470 requirements, a 13-foot of Right-of-way acquisition of the northwest lot on the corner of Maclay Street and Gladstone will be necessary to satisfy 43-foot half Right-of-Way requirement for Avenue II street classification. The scope of work includes the construction of approximately 250 linear feet of 10 foot wide concrete sidewalk, curb and gutter, retaining wall, curb ramps, AC pavement, installation of street light pole and relocation of existing power pole with guy wire and removal of 3 trees.	\$ 2,909,337	GF: \$1,700,000.00 Oth: \$866,022.00 Deadline - SB 1, CTIEP FY 24-25; Design & Construction - 4/30/2024 (overdue) Total funding: \$2,366,022.00	Now/24 Plans have been finalized & fully signed and the Cost Estimate has been finalized. PM team is preparing the bid package. PS&E will be routed to CMD for constructability review through E2020.	94% Design (Active)	7	Contractor (Regular Award)	Katherine Mendoza		
Montana Street at Allesandro Street Sidewalk Improvement	M1102	This Project will construct a retaining wall along with sidewalk and curb ramps on the Northside of Montana street, which will connect the missing sidewalk between Allesandro Street and Mohawk Street.	\$ 811,000	GT: \$1,014,555.00 ST: \$414,000.00 Total funding: \$1,428,555.00	Dec/24 . SED is still working on preliminary retaining wall design.	95% Design (Active)	13	Contractor (Regular Award)	Kitty Siu		N/A
National Blvd Sidewalk between Clarington and Jasmine	M987	This Project will construct the missing sidewalk on the North side of National Boulevard to provide the pedestrian connectivity between Clarington Avenue and Jasmine Avenue adjacent to the Metro Palms station.	\$ 954,036	GF: \$629,629.00 GT: \$780,000.00 Total funding: \$1,409,629.00	Dec/24: The Contractor is working on the last item on the punch list.	85% Construction (Active)	5	Contractor (Regular Award)	Kitty Siu		N/A
Olympic Gateway Project	M1069	Proposed an award-winning design of a twisting cable connecting between two 50-foot pole structures at the intersection of Normandie Avenue and Olympic Boulevard. To accommodate the new footings, we will reconstruct portion of the street, curb & gutter, sidewalk and utilities relocation. ADA curb ramps are pending to be added in the scope of work.	\$ 3,630,933	CRA: \$2,135,621.00 Deadline - No Deadline - 12/9/2022 (overdue) Quimby: \$1,500,000.00 Deadline - No Deadline - 12/9/2022 (overdue) Total funding: \$3,635,621.00	Now/24 LANI is addressing comments from the 3rd submittal TC/MC comments for the U Permit No. 2023005271 for relocation of DWP underground and overhead on 930. Short-term and long-term Traffic Control Plans are still pending approval. On 9/20, additional structural comments were received and LANI is working to resolve the comments. R-Permit is on-going. Civil plan was approved on 9/24. BOE SID team continues to review the bid package and compile the documents needed to extend LANI's contract.	95% Design (Active)	10	Design-Build	Ava Majidi	Council/CLA'	N/A
Paseo Miramar (361-431 & 767)	M1160	The scope of work is to redesign about a 1000 linear feet stretch of Paseo Miramar to prevent water from crossing the road. The work include removing asphalt concrete, AC curb, berm and driveway, and constructing asphalt concrete pavement, curb and gutter, driveway, reinforced type C curb and 8" AC curb. There are 6 curb drains that will be adjusted to the proposed reinforced/curb and gutter. The scope also include remove and recompact a portion of the roadway along the east side of Paseo Miramar near 767 Paseo Miramar to a depth of 3-ft, reconstruct 6" AC pavement over 6" CMB and Type C Integral curb and gutter ; Length = 125 LF, Width = 11 ft. The street needs to be repurfled for the flow line to eliminate ponding and to direct drainage to Resolano Drive.	\$ 1,474,894	SDRF: \$291,000.00 ST: \$76,574.00 Total funding: \$367,574.00	Dec/24. Project is on hold due to other priority assignments.	58% Design (Active)	11	Contractor (Regular Award)	Ava Majidi	Bureau of Contract Administration'	N/A
Pedestrian Tunnel Closure at Logan Elementary School (Logan Street and Montana Street)	M1144	The Project scope of work includes closure of the Pedestrian Tunnel located in front of Logan Elementary School on Montana Street between Logan Street and Lemoine Street. The Project will demolish the entrance and exit of the pedestrian tunnel, providing a metal decking of the closure, seal the existing stairwells and provide sidewalks with full width access to pedestrians.	\$ 295,675	GF: \$394,437.00 Total funding: \$394,437.00	Dec/24 Project has been awarded to GSD, and they are waiting for an indexed plan prior to proceeding.	95% Bid & Award (Active)	13	Contractor (Regular Award)	Ava Majidi	Council/CLA'	N/A

Pedestrian Tunnel Closure at Rosemont Elementary School (Rosemont Avenue and Temple Street)	M1145	The Project scope of work includes closure of the Pedestrian Tunnel located in front of Rosemont Elementary School at the intersection of Rosemont Avenue and Temple Street. The Project will demolish the entrance and exit of the pedestrian tunnel, place metal decking to close the tunnel, seal the existing stairwells and provide sidewalks with full width access to pedestrians. The curb ramp located next to the southern entrance of the pedestrian tunnel will also be upgraded.	\$ 235,000	GF: \$408,353.00 Total funding: \$408,353.00	Dec/24 Project is awarded to GSD. They are awaiting for an indexed plan prior to proceeding.	85% Bid & Award (Active)	13	Contractor (Regular Award)	Ava Majidi	Council/CLA'	N/A
Safety Railing near 1780 Rotary Drive	M1162	This Project will install a handrail onto the curbing wall along the stairway currently connecting Rotary Drive to Redesdale Ave in a hillside area. The public stairway is built on top of an existing easement and the handrail will provide additional safety for users of this public facility.	\$ 75,000	CTIEP: \$75,000.00 Total funding: \$75,000.00	Dec/24 The pre-design report is being prepared.	90% Pre-Design (Active)	13	Contractor (Regular Award)	Kayla Peji	Bureau of Contract Administration'	
Sherman Way Great Street Improvement - Wilbur to Lindley	M1039	The proposed Project consists of revitalizing the Sherman Way Corridor by making it more inviting to pedestrian and bicyclists, and to enhance multi-modal user experience. The proposed Project consists of pedestrian and traffic facilities, curb ramp repairs; street tree removal and replacement; intersection upgrades, crosswalk, traffic round-a-bouts and median installation, and restriping street lanes. The entire length of Sherman Way is 1 mile and the length of Hart Street is 0.9 mile. The roundabout would be located on Eliwanda Street. The intersection upgrades involve adding more visible continental crosswalks and a new crossing opportunity with a new pedestrian hybrid beacon at Sherman Way and Capps Avenue.	\$ 2,599,110	CDD: \$580,000.00 Deadline - CRA/LA funds - 12/29/2019 (overdue) CRA: \$1,790,000.00 Deadline - Need to execute contract by 01/03/19. Tax Exempt Series 2010-E, Fund #57D, Account #22.9PNT - 9/30/2019 (overdue) Oth: \$700,000.00 Deadline - Taxable Series 2010-D, Fund #57D, Account# 22L9PT - 1/30/2019 (overdue) Total funding: \$3,070,000.00	Dec/24 Acceptance Draft Board Report was submitted to the Board Unit and is currently in review by BCA	87% Post-Construction (Active)	3	Contractor (Regular Award)	Carlos Cueva		NOT FEDERAL
South Bay MSP Crossing Upgrades	M1096	BOE will provide support to prepare the TOS and perform QA/QC of the selected consultant's design work, manage the schedule and deliverables, and adherence to the terms and conditions of the TOS commitment. The locations included in this South Bay Multi-year Sub-regional Program (MSP) Crossing Upgrades are the following: 1. 9th Street between Grand Avenue and Pacific Ave (2 ramps) 2. Avalon Bl and R St (4 ramps) 3. Avalon Blvd and I St (4 ramps) 4. Vermont Ave and 253rd St (3 ramps) 5. Vermont Ave (east roadway) and Marine Ave (1 ramp) 6. Anaheim St and President Ave (3 ramps) 7. 7th St and Beacon St (4 ramps) 8. 25th St and Moray Ave (4 ramps)	\$ 2,415,126	MMLRF: \$151,800.00 Deadline - No Desc - 12/31/2022 (overdue) Total funding: \$151,800.00	Dec/24 Project design is completed.	100% Design (Active)	15	N/A - Design Project Only	Michael Haddadin		
Traffic Signal and Curb Ramp Access Upgrade Projects for FY 20-21(14 Intersections)	M1098	The Bureau of Engineering will provide design support for curb ramp upgrades needed for the LADOT Projects titled Backlog Reduction Program (14 Intersections). These intersections are located in CD Nos 1, 2, 3, 6, 7, 8, 9, 10, and 11. BOE will also provide support during the construction phase of this Project. LADOT will manage the construction. Funding is provided by LADOT using Road Maintenance and Rehabilitation Program (RMRP) special funds and Measure R local Return (MRLR). Locations include: Figueroa St/ Gage Ave, Foothill Blvd/ Hubbard Ave, Normandie Ave/ Pico Blvd, Burbank Blvd/ Woodside Ave, Cabrini Dr/ Glenoaks Blvd, Colfax Ave/ Riverside Dr, Culver Blvd/ Earldom Ave, Foothill Blvd/ Oro Vista, Glenoaks Blvd/ Lanark St, Lankershim Blvd/ Neenach St, Penfield Ave/ Ventura Blvd, Pershing Dr/ Rees St, Magnolia Bl & Hollywood Fwy SB Ramps, Magnolia Bl & Hollywood Fwy NB Ramps.	\$ 3,028,841	MICLA: \$343,200.00 Deadline - No Desc - 12/31/2022 (overdue) Total funding: \$343,200.00	Dec 24 Project design is completed.	98% Design (Active)	VR	N/A - Design Project Only	Michael Haddadin		
Venice Beach Ocean Front Walk Crash-Ramps and Bollards	M1014	Design and Construction of retractable crash-ramps and bollards at accessways leading to the Venice Beach Ocean Front Walk	\$ 3,573,979	GF: \$515,000.00 MMLRF: \$3,190,000.00 Oth: \$35,000.00 Total funding: \$3,740,000.00	Dec/24 The conduit installation is not completed for South Venice and Washington Blvd, DWP is still working to obtain the ROE. The 4-year maintenance program started in November 2024. The bollards are encountered severe corrosion issues. Per PSG and Delta Scientific Inc (the manufacturer of the bollard) recommendation, SID approved to use Rust-Oleum and Zinc coating to mitigate the corrosion. SID has contacted the Council District regarding transferring the maintenance program to appropriate City agency. A	24% Post-Construction (Active)	11	Contractor (Regular Award)	Zemamu Gebrewold	Bureau of Contract Administration'	NOT FEDERAL
Ventura Bl Sidewalk Improvements (Cahuenga Specific Plan Fee Funded)	M866	New sidewalk installation and repair along with curb ramps and other improvement at various locations along Ventura Blvd. This Project will improve sidewalk along Ventura Boulevard in the following locations: Ventura/ Fruitland east of 101 FWY, 11117 to 11119 Ventura Blvd, 11150 to 11152 Ventura Blvd, 11222 to 11269 Ventura Blvd, 11450 to 11460 Ventura Blvd, 11533 to 11537 Ventura Blvd, 11554 to 11556 Ventura Blvd, 11571 to 11647 Ventura Blvd and 12744 to 12548 Ventura Blvd., which is classified as a Major Highway Class II. The proposed Project will include new sidewalk, driveway, curb ramp and trees along the above address.	\$ 1,263,941	Oth: \$1,070,000.00 Total funding: \$1,070,000.00	Dec/24 Pending Acceptance Board Report	89% Post-Construction (Active)	4	Design-Build	Kayla Peji	Bureau of Street Services'	NOT FEDERAL
Ventura Blvd and Woodman Ave Improvements (Ventura-Cahuenga Specific Plan Funds)	M855	This Project will add an additional northbound lane. There are presently two lanes northbound, one designated for a left-turn, and a second combination lane for a through or right-turn and one southbound lane. This Project will designate a right-turn lane and will free up the through lane. New curb, gutter, asphalt, access ramps, traffic signal and catch basin relocation.	\$ 1,099,700	PVT: \$1,099,700.00 Total funding: \$1,099,700.00	Dec/24 Final Closeout Change Order is being processed.	80% Post-Construction (Active)	4	Contractor (Regular Award)	Kayla Peji	Bureau of Contract Administration', Bureau of Street Lighting', Dept of Transportation'	NOT FEDERAL
Ventura Canyon Avenue and Strathern Street Improvement	M1103	This Project will widen the existing non standard road to Local Street standard level 60 foot right of way, 36 foot roadway width with curb and gutter and 12 foot sidewalk on each side of the road including installing new street light, street trees, and landscape on Strathern Ave between Ventura Canyon and Allott Ave and constructing the missing sidewalk at both sides on Ventura Canyon to tie to the existing sidewalk. This improvement will provide safety to both vehicular and pedestrian traffic.	\$ 2,574,279	GF: \$1,631,000.00 Total funding: \$1,631,000.00	Dec/24 . Design plan was submitted for management review	84% Design (Active)	6	Contractor (Regular Award)	Zemamu Gebrewold	Bureau of Contract Administration'	N/A
Via Marisol Street Reconstruction	M1007	This Project will replace damaged pavement, concrete curb, and sidewalk along Via Marisol approximately 700 feet east of Monterey Road. The damage appears to be caused by the underlying soil which appears to be fill material placed in the 1920s. Anticipated repair includes excavation of existing soil, installation of replacement soil, removal and replacement of damaged existing pavement, curb, and sidewalk, and restriping of the street.	\$ 1,603,639	Oth: \$226,464.00 SBI: \$2,146,224.00 Total funding: \$2,372,688.00	Dec/24 Construction completed a year ago. The Project will be close as soon as BCA completed administrative work.	79% Post-Construction (Active)	14	Contractor (Regular Award)	Zemamu Gebrewold	Bureau of Contract Administration'	NOT FEDERAL

Victory Boulevard and Encino Ave Intersection	M1104	The scope of the work is to remove cross-gutters located at the intersection of Victory Blvd and Encino Avenue and resurface and modify the grades of the street so that the drainage will be collected by either the existing catch basins or the two new catch basin that will be situated at the new proposed low point on the western side of the intersection. The scope will also include modification of the northern bus pad area, relocation of the southern bus pad area, installation of new ADA compliant curb ramps located on the western and northern side of the intersection, and modification to the existing driveway entrance onto Army Corps private property.	\$ 2,137,000	GT: \$2,077,734.00 Total funding: \$2,077,734.00	Dec/24 . Design is in progress	71% Design (Active)	6	Contractor (Regular Award)	Zemamu Gebrewold	Bureau of Contract Administration'	
Vision Zero (30 Intersections)	M11097	The Bureau of Engineering will provide design support through TOS (task order solicitation) for curb ramps needed for the LADOT Project titled Vision Zero (30 Locations). BOE will also provide support during the construction phase of this Project. LADOT will manage the construction. Funding is provided by LADOT using Prop. C. Locations include: 52nd St/ Figueroa St, 80th St/ Hoover St, La Brea Blvd/ De Longue Ave + (pedestrian refuge), Anaheim St/ Hawaiian, Temple St/ Occidental Ave, Main St/ 43rd St, Western Ave/ 15th St, Adams Blvd/ West View, Hobart/Hollywood Blvd, Hoover St/ 61st St, Burnet Ave/ Roscoe Blvd, Manchester Ave/ Kansas Ave, Estrella Ave/ Florence Ave, Fletcher Ave/ Palms Ave, Florence Ave/ Harvard Blvd, Normandie Ave/ 257th St, Anaheim St/ Island Ave, Manchester Ave/ St Andrews Pl, Adams Blvd/ Burnside Ave, Adams Blvd/ Thurman St, Lankershim Bl/Emelita St, N Figueroa St/ Piedmont Ave, Roscoe Blvd/ Kester Ave, Venice Blvd/ Ardmore Ave, Roscoe Blvd/ Hazeltine Ave/ Rancho, Venice Blvd/ Toberman St, Broadway/102nd, Hoover Street and 84th Street, Main St/ 102nd St, Reseda Blvd/ Gault St, Roscoe Blvd/ Cedros St, Western Ave/ 52nd St.	\$ 3,364,900	SB1: \$647,449.00 Deadline - Road Maintenance and Rehabilitation Program (RMRP) Special Fund, Fund No. 59V, Department No. 50, Appropriation Unit Nos. 50TKTS and 50SKTS - 6/1/2023 (overdue) Total funding: \$647,449.00	Dec/24 100% Design was completed and pending review and approval.	92% Design (Active)	VR	N/A - Design Project Only	Michael Haddadin		
Vision Zero Fiscal Year 22/23	M11153	The Bureau of Engineering will provide design support to modify sidewalks, curb ramps, curb and gutters needed for the LADOT Project named Vision Zero Fiscal Year 22/23 which includes 5 intersections list below: Hoover and Florence (CD 8), Avalon Blvd and 42nd St (CD 9), Avalon Blvd and 109th Place (CD 8), Avalon Blvd and 111th St (CD 8) and Avalon Blvd and 95th St (CD 8 & 9) BOE will also provide support during the construction phase of this Project. LADOT will manage the construction and Streets LA will construct the Project. Design and construction phase will be simultaneous.	\$ 1,240,875	MeasR: \$1,606,502.00 Deadline - 22/23 CIEP Appropriation (\$385,627 Design and \$1,240,875 Construction) - 10/4/2022 (overdue) Total funding: \$1,606,502.00	Dec/24 As-Built Drawings on hold until staff has availability.	65% Post-Construction (Active)	8, 9	Street Services Forces	Deysi Carrillo		N/A
Vision Zero Refuge Island Round 4 Projects	M11111	The Bureau of Engineering will provide design support to modify sidewalks, curb ramps, curb and gutters needed for the LADOT Project named Vision Zero Round 4 Projects which includes 10 intersections. BOE will also provide support during the construction phase of this Project. LADOT will manage the construction. The 10 intersection locations are as follows: 1. Fletcher Dr and Avenue 32 (South Leg) 2. Adams Blvd and Portland St 3. Adams Blvd and Severance St 4. Custer Blvd and Pershing Dr 5. Vermont Ave and 52nd St 6. Adams Blvd and Marvin 7. Adams Blvd and Wellington 8. Washington and 12th 9. Adams and Palm Grove 10. Avenue 41 and Figueroa St	\$ 2,434,394	MeasR: \$711,201.00 MMLRF: \$2,434,394.00 Total funding: \$3,145,595.00	Dec/24 As-Built Drawings on hold until staff has availability.	76% Post-Construction (Active)	1, 8, 9, 10, 11, 14	Street Services Forces	Deysi Carrillo		
Wade Street (3640) Reconfiguration Project	M1124	This Project will remediate the ponding on the east side of the street. The water is coming from a drainage culvert that was designed to flow north to the existing catch basin at the corner of Marco Place. The excessive overlay created a sump in front of the properties halfway down the block and causing stagnant water to puddle. This is also exacerbated by irrigation water from other properties. This Project will complete clearing and grubbing in the culvert to remove obstructions. The scope of work includes reconstructing the culvert outlet structure, curb & gutter, roadway, driveway, and adjacent sidewalk to ADA compliant.	\$ 4,065,980	GF: \$105,000.00 GT: \$811,500.00 Total funding: \$916,500.00	Dec/24 SID will work on completing the TOSAF and requesting Geotech Report as needed.	65% Design (Active)	11	Contractor (Regular Award)	Katherine Mendoza		
Western Gage Median Park Project	M11116	The Project is a median island located on the NW corner of the Western Ave and Gage Ave intersection. The Project consists of creating a buffer area between traffic and the Western Gage Median by constructing corner bump outs, creating a one-way street, and recessing the sidewalk area to accommodate for eleven (11) newly proposed angled parking on the Northern section of the median island. In addition, this Project will include the closure of two (2) unused driveway aprons, vacation of a paper street, construction of ADA compliant curb ramps at two corners of the median, reconstruction of sidewalk area with pavers, removal of two (2) existing trees and tree wells, placement of landscaping, irrigation, and trees.	\$ 265,000	EBP: \$436,075.00 Deadline - EBP Fund No. 57D, Account Nos. 22L9RT and 22S9RT, Western Slauson Taxable Series 2006-A + interest - 7/6/2025 (pending) Total funding: \$436,075.00	Dec/24 LANI continues to coordinate with LADOT for signing/stripping plans, BOE B-Permit section for civil plans, SLA for Landscaping plans, and BSL/DCA/DWP for Street Lighting plans. R Permit 2023000321 is pending approval due to pending items from LANI to complete. BOE SID continues to review the bid package.	100% Design (Active)	8	Other (Explain in Project Description)	Ava Majidi	Council/CLA'	
Wilcox (1718 N) Settlement Repair	M11163	The Project is located in the Hollywood commercial area, approximately half a mile east of the Hollywood and Highland intersection. The existing concrete roadway and sidewalk pavement are damaged due to settlement and drainage issues. The proposed Project will reconstruct approximately 100-foot linear length of damaged roadway and sidewalk pavement along with the curb and gutter.	\$ 196,861	CTIEP: \$155,000.00 Total funding: \$155,000.00	Dec/24 The pre-design report is being reviewed.	99% Pre-Design (Active)	13	Contractor (Regular Award)	Kayla Peji	Bureau of Contract Administration'	
Zelzah Ave. Improvements Ridgeway Rd. to Newcastle Ave.	M1015	This Project will improve Zelzah Ave between Ridgeway Rd and Newcastle Ave and construct storm drain pipe between Ridgeway Rd and Lerdo Ave. The street is currently unpaved. In order to improve this non-standard street to a Hillside Collector street standards, some dedication will be required from adjacent property owners.	\$ 11,019,523	Oth: \$7,500,000.00 Total funding: \$7,500,000.00	Dec/24 . Project is currently on Hold, pending scope confirmation from Council Office	76% Design (Active)	12	Contractor (Regular Award)	Zohra Abassy	Bureau of Engineering', Bureau of Contract Administration', Dept of General Services', Bureau of Accounting', Bureau of Street Lighting', Dept of Recreation and Parks', Bureau of Street Services', Dept of Transportation'	NOT FEDERAL
Total			\$ 175,004,426								

Fund Source	Total Amount	Deadlines	Deadlines Met	Deadlines Overdue	Deadlines Next 12 Months
AHSC - Affordable Housing and Sustainable Communities	\$ 3,579,948	0	0	0	0

Attachment B2

ASMT - Assessment	\$ 107,485	1	0	1	0
CDD - Community Development Department	\$ 675,156	2	0	2	0
CRA - Community Redevelopment Agency	\$ 6,439,915	5	0	5	0
CTIEP - Capital and Technology Improvement Expenditure Pro	\$ 6,464,469	2	0	2	0
EBP - Excess Bond Proceed	\$ 436,075	1	0	0	1
GF - General Fund	\$ 5,510,851	0	0	0	0
GT - Gas Tax Fund	\$ 31,334,091	1	0	1	0
Harbor - Harbor Department	\$ 8,600,000	0	0	0	0
HSP - Highway Safety Improvement Program	\$ 1,776,390	1	0	0	0
LT - Local Transportation Fund	\$ 200,000	0	0	0	0
MeasR - Measure R	\$ 40,660,044	1	0	1	0
MICLA - Municipal Improvement Corp of Los Angeles	\$ 943,200	1	0	1	0
MMLRF - Measure M Local Return Fund	\$ 22,951,527	2	0	2	0
MTA - Metropolitan Transportation Authority	\$ 3,500,000	0	0	0	0
Oth - Other	\$ 13,867,508	3	0	3	0
PropC - Proposition C	\$ 4,429,548	1	0	1	0
PVT - Private or other agency	\$ 1,099,700	0	0	0	0
Quimby - Quimby	\$ 1,500,000	1	0	1	0
SAFTLU - SAFETEA-LU (Federal)	\$ 288,223	0	0	0	0
SB1 - Road Rehabilitation and Maintenance Fund	\$ 9,539,550	2	0	2	0
SDRF - Street Damage Restoration Fund	\$ 1,645,627	0	0	0	0
ST - State Fund	\$ 490,574	0	0	0	0
Total	\$ 165,439,872	24	0	22	1

Fund Source	Total Amount	Deadlines	Deadlines Met	Deadlines Overdue	Deadlines Next 12 Months
AHSC - Affordable Housing and Sustainable Communities	\$ 12,925,305	3	1	0	2
ASMT - Assessment	\$ 8,078,174	1	0	1	0
ATP - Active Transportation Program	\$ 96,172,064	13	0	12	0
CDBG - Community Development Block Grant	\$ 630,200	1	0	1	0
CDD - Community Development Department	\$ 675,156	2	0	2	0
CMAQ - Congestion Mitigation and Air Quality	\$ 17,275,229	6	0	4	0
CRA - Community Redevelopment Agency	\$ 6,439,915	5	0	5	0
CTIEP - Capital and Technology Improvement Expenditure Pro	\$ 16,864,352	3	0	3	0
EBP - Excess Bond Proceed	\$ 436,075	1	0	0	1
FCD - LA County Flood Control District	\$ 1,000,000	0	0	0	0
FHWA - Federal Highway Administration	\$ 8,838,125	3	0	1	1
GF - General Fund	\$ 7,152,621	0	0	0	0
GT - Gas Tax Fund	\$ 32,073,483	1	0	1	0
Harbor - Harbor Department	\$ 8,600,000	0	0	0	0
HSP - Highway Safety Improvement Program	\$ 22,470,000	3	0	1	1
LT - Local Transportation Fund	\$ 6,676,866	1	0	1	0
MeasR - Measure R	\$ 56,203,527	3	0	2	1
MICLA - Municipal Improvement Corp of Los Angeles	\$ 943,200	1	0	1	0
MMLRF - Measure M Local Return Fund	\$ 23,132,089	3	0	2	1
MTA - Metropolitan Transportation Authority	\$ 11,745,710	2	0	0	2
Oth - Other	\$ 42,122,904	4	1	3	0
PropC - Proposition C	\$ 31,255,393	9	0	7	1
PVT - Private or other agency	\$ 8,099,700	0	0	0	0
Quimby - Quimby	\$ 1,500,000	1	0	1	0
RSTP - Regional Surface Transportation Project	\$ 17,785,781	3	0	2	1
SafeRt - Safe Routes to School (Federal)	\$ 548,000	1	0	1	0
SAFTLU - SAFETEA-LU (Federal)	\$ 2,513,242	1	0	0	1
SB1 - Road Rehabilitation and Maintenance Fund	\$ 17,963,222	2	0	2	0
SDRF - Street Damage Restoration Fund	\$ 1,645,627	0	0	0	0
ST - State Fund	\$ 28,171,389	7	0	3	4
TGF - Transportation Grant Fund	\$ 13,339,988	5	0	3	1
Total	\$ 502,678,337	85	2	59	17

Complete Streets, Street Improvement

#	CD	CIP #s	Project Title	PM	Construction Vehicle	Const Cost	Start	Finish	2024												2025												2026											
									J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
103	4	M866	Ventura BI Sidewalk Improvements (Cahuenga Specific Plan Fee Funded)	Peji	Design-Build	\$1,263,941	Sat 2/20/16	Mon 6/30/25	[Gantt bar: hatched pattern from Sat 2/20/16 to Mon 6/30/25]																																			
86	15	M660	Century Blvd Extension / Grape St to Alameda St.	Peji	Contractor (Regular Award)	\$13,562,123	Fri 8/6/10	Mon 6/30/25	[Gantt bar: hatched pattern from Fri 8/6/10 to Mon 6/30/25]																																			
85	4, 6	M575	Burbank Blvd & Hayvenhurst Ave Intersection Impr	Peji	Contractor (Regular Award)	\$574,386	Wed 1/2/08	Mon 6/30/25	[Gantt bar: hatched pattern from Wed 1/2/08 to Mon 6/30/25]																																			
84	6	M571	Burbank Blvd & Woodley Ave Intersection Impr	Peji	Contractor (Regular Award)	\$393,370	Sun 3/1/09	Mon 6/30/25	[Gantt bar: hatched pattern from Sun 3/1/09 to Mon 6/30/25]																																			
93	14	M833	ATP Little Tokyo Pedestrian Safety	Cueva	Contractor (Regular Award)	\$4,262,952	Sat 2/28/15	Mon 6/30/25	[Gantt bar: hatched pattern from Sat 2/28/15 to Mon 6/30/25]																																			
91	9	M830	ATP SRTS Menlo Ave ES & Vernon Ave. ES	Masuda	Contractor (Regular Award)	\$4,694,550	Sun 3/1/15	Mon 6/30/25	[Gantt bar: hatched pattern from Sun 3/1/15 to Mon 6/30/25]																																			
92	9	M831	ATP SRTS Dolores Huerta ES, 28th St ES, & Quincy Jones ES	Masuda	Contractor (Regular Award)	\$5,305,131	Sun 3/1/15	Mon 6/30/25	[Gantt bar: hatched pattern from Sun 3/1/15 to Mon 6/30/25]																																			
94	14	M835	ATP SRTS Sheridan ES & Breed St. ES	Cueva	Contractor (Regular Award)	\$4,999,161	Sun 3/1/15	Mon 6/30/25	[Gantt bar: hatched pattern from Sun 3/1/15 to Mon 6/30/25]																																			
120	9	M927	SRTS 3 Menlo Ave Elementary School Pedestrian Improvements (DOT Proj)	Masuda	Contractor (Regular Award)	\$331,741	Sun 3/1/15	Fri 12/29/23	[Gantt bar: hatched pattern from Sun 3/1/15 to Fri 12/29/23]																																			
1	6	CS0001	Roscoe Blvd., Reconstruction, Between I-405 Fwy. and Woodman Ave.	Medina	Street Services Forces	\$5,531,900	Fri 12/1/17	Mon 6/30/25	[Gantt bar: hatched pattern from Fri 12/1/17 to Mon 6/30/25]																																			
2	1, 9, 10	CS0002	Venice Blvd., Reconstruction, Between Arlington Ave. and Figueroa St.	Medina	Street Services Forces	\$9,462,200	Sun 12/3/17	Mon 6/30/25	[Gantt bar: hatched pattern from Sun 12/3/17 to Mon 6/30/25]																																			
4	1, 13	CS0004	Temple St., Reconstruction, Between Beverly Blvd. and Beaudry Ave.	Medina	Street Services Forces	\$5,462,922	Mon 2/19/18	Mon 6/30/25	[Gantt bar: hatched pattern from Mon 2/19/18 to Mon 6/30/25]																																			
3	8, 9, 15	CS0003	Main St., Reconstruction, Between Martin Luther King Jr. Blvd. and Imperial Hwy.	Medina	Contractor (Regular Award)	\$9,819,048	Thu 1/11/18	Mon 6/30/25	[Gantt bar: hatched pattern from Thu 1/11/18 to Mon 6/30/25]																																			
18	2	M1041	Lankershim Boulevard Improvement Project	Peji	Contractor (Regular Award)	\$831,111	Mon 7/1/19	Mon 6/30/25	[Gantt bar: hatched pattern from Mon 7/1/19 to Mon 6/30/25]																																			
101	1, 10	M859	Community Development Block Grant: Council District 1 Pedestrian Improvements Phase 1	Abboud	Contractor (Regular Award)	\$913,144	Fri 8/5/16	Tue 10/31/23	[Gantt bar: hatched pattern from Fri 8/5/16 to Tue 10/31/23]																																			
17	3	M1039	Sherman Way Great Street Improvement - Wilbur to Lindley	Cueva	Contractor (Regular Award)	\$2,599,110	Sat 9/1/18	Mon 6/30/25	[Gantt bar: hatched pattern from Sat 9/1/18 to Mon 6/30/25]																																			
5	3, 4, 12	CS0005	Reseda Blvd Improvements from Parthenia St. to Victory Blvd. (Complete Streets Program)	Medina	Street Services Forces	\$19,524,000	Mon 2/19/18	Sun 2/1/26	[Gantt bar: hatched pattern from Mon 2/19/18 to Sun 2/1/26]																																			
109	14	M873	HSIP Cycle 6, Project 1 - 5 new signals (Alhambra and Lowell) for locations #52-56 (DOT Proj)	Majidi	N/A - Design Project Only	\$1,176,279	Sun 12/18/16	Thu 7/31/25	[Gantt bar: hatched pattern from Sun 12/18/16 to Thu 7/31/25]																																			
13	11	M1014	Venice Beach Ocean Front Walk Crash-Ramps and Bollards	Gebrewold	Contractor (Regular Award)	\$3,573,979	Wed 1/2/19	Mon 4/30/29	[Gantt bar: hatched pattern from Wed 1/2/19 to Mon 4/30/29]																																			
98	4	M855	Ventura Blvd and Woodman Ave Improvements (Ventura-Cahuenga Specific Plan Funds)	Peji	Contractor (Regular Award)	\$1,099,700	Tue 2/21/17	Fri 5/30/25	[Gantt bar: hatched pattern from Tue 2/21/17 to Fri 5/30/25]																																			
87	14	M676	Olympic Blvd and Mateo Street Improvements	Grais	Contractor (Regular Award)	\$2,636,643	Thu 5/5/11	Mon 6/30/25	[Gantt bar: hatched pattern from Thu 5/5/11 to Mon 6/30/25]																																			
117	9	M909	Gage Ave Public Safety Median Improvements - Avalon Blvd to Central Ave	Gebrewold	Contractor (Regular Award)	\$1,298,842	Sun 1/1/17	Mon 6/30/25	[Gantt bar: hatched pattern from Sun 1/1/17 to Mon 6/30/25]																																			
112	14	M890	Cesar Chavez between Evergreen Av and Lorena St - 2014 Express Lane (DOT Proj)	Bi	General Services Vendor(s)	\$325,000	Fri 7/1/16	Mon 6/30/25	[Gantt bar: hatched pattern from Fri 7/1/16 to Mon 6/30/25]																																			
118	14	M915	7th Street Streetscape, Segments 1 and 2	Peji	Contractor (Regular Award)	\$10,098,431	Mon 2/12/18	Fri 7/31/26	[Gantt bar: hatched pattern from Mon 2/12/18 to Fri 7/31/26]																																			
10	14	M1007	Via Marisol Street Reconstruction	Gebrewold	Contractor (Regular Award)	\$1,603,639	Thu 8/6/20	Fri 3/7/25	[Gantt bar: hatched pattern from Thu 8/6/20 to Fri 3/7/25]																																			
41	10,	M1111	Vision Zero Refuge Island Round 4 Projects	Carrillo	Street Services Forces	\$2,434,394	Thu 10/15/20	Wed 7/30/25	[Gantt bar: hatched pattern from Thu 10/15/20 to Wed 7/30/25]																																			
124	14	X202A	ATP Cycle 2- Boyle Heights Pedestrian Linkage	Rodriguez	Contractor (Regular Award)	\$3,611,252	Sun 1/8/17	Sat 1/31/26	[Gantt bar: hatched pattern from Sun 1/8/17 to Sat 1/31/26]																																			
102	14	M864	HSIP 6 Olympic Blvd Between Lorena St and Soto St Pedestrian Crossing Safety Enhancements	Gebrewold	Contractor (Regular Award)	\$623,149	Sun 8/14/16	Mon 6/30/25	[Gantt bar: hatched pattern from Sun 8/14/16 to Mon 6/30/25]																																			
119	8	M926	Active Transportation Program Cycle 3: Jefferson Boulevard Complete Streets	Rodriguez	Contractor (Regular Award)	\$10,664,617	Fri 2/2/18	Tue 6/30/26	[Gantt bar: hatched pattern from Fri 2/2/18 to Tue 6/30/26]																																			
104	5, 7, 9, 14	M868	ATP Cycle 2 - Pedestrian and Bicycle Neighborhood Intersection Enhancements	Bi	Contractor (Regular Award)	\$1,682,969	Tue 5/31/16	Wed 12/17/25	[Gantt bar: hatched pattern from Tue 5/31/16 to Wed 12/17/25]																																			
113	11,	M891	HSIP 7 RRFB Ramps and Median Islands - 28 locations	Mendoza	Contractor (Regular Award)	\$6,500,385	Fri 1/27/17	Fri 4/30/27	[Gantt bar: hatched pattern from Fri 1/27/17 to Fri 4/30/27]																																			
114	10,	M892	HSIP 7 Left Turn Phasing - 17 locations citywide	Mendoza	Contractor (Regular Award)	\$4,845,041	Thu 7/27/17	Fri 4/30/27	[Gantt bar: hatched pattern from Thu 7/27/17 to Fri 4/30/27]																																			
115	12	M896	Balboa BI Widening at Devonshire Street	Elton	Contractor (Regular Award)	\$2,299,671	Thu 8/3/17	Thu 10/2/25	[Gantt bar: hatched pattern from Thu 8/3/17 to Thu 10/2/25]																																			
54	8, 9	M1153	Vision Zero Fiscal Year 22/23	Carrillo	Street Services Forces	\$1,240,875	Fri 7/1/22	Wed 7/30/25	[Gantt bar: hatched pattern from Fri 7/1/22 to Wed 7/30/25]																																			
12	10	M1009	Degnan Blvd Street Improvement Project	Medina	Contractor (Regular Award)	\$4,646,188	Wed 6/13/18	Sat 5/30/26	[Gantt bar: hatched pattern from Wed 6/13/18 to Sat 5/30/26]																																			
116	8, 9	M905	I-110 Grand Av - Flower Av Revitalization, ExpressLanes Toll Grant Project	Medina	Street Services Forces	\$1,204,816	Sun 2/5/17	Mon 6/1/26	[Gantt bar: hatched pattern from Sun 2/5/17 to Mon 6/1/26]																																			

Project: Master Schedule (UPRS)
Date: Thu 1/2/25

Task		BidAward		Deadline		Manual Task		Finish-only	
Split		Cons		Inactive Task		Duration-only		External Tasks	
Milestone		PostCons		Inactive Milestone		Manual Summary Rollup		External Milestone	
PreDesign		RightOfWay		Inactive Milestone		Manual Summary		Progress	
Design		External Milestone		Inactive Summary		Start-only		External Milestone	

Complete Streets, Street Improvement

#	CD	CIP #'s	Project Title	PM	Construction Vehicle	Const Cost	Start	Finish	2024												2025												2026											
									J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
81	6	M2404	Victory Blvd at Firmament Ave and Langdon Ave	Linn	Contractor (Regular Award)	\$4,419,000	Sun 6/30/24	Tue 12/31/30	[Red bar indicating project duration from 6/30/24 to 12/31/30]																																			
108	8, 10	M872	Stocker St, MLK Blvd, and Crenshaw Blvd Access to Expo LI	Bi	N/A - Design Project Only	\$0	Sat 8/15/15	Fri 4/20/18	[Empty cells]																																			

Project: Master Schedule (UPRS) Date: Thu 1/2/25	Task		BidAward		Deadline		Manual Task		Finish-only	
	Split		Cons		Inactive Task		Duration-only		External Tasks	
	Milestone		PostCons		Inactive Milestone		Manual Summary Rollup		External Milestone	
	PreDesign		RightOfWay		Inactive Milestone		Manual Summary		Progress	
	Design		External Milestone		Inactive Summary		Start-only		External Milestone	

No.	CD	CIP #'s	Project Title	PM	Construction Vehicle	Const Cost	Project Start	Project Finish	Status	Priorities	Priority Ranking
1	14	M873	HSIP Cycle 6, Project 1 - 5 new signals (Alhambra and Lowell) for locations #52-56 (DOT Proj)	Majidi	N/A - Design Project Only	\$1,176,279	Sun 12/18/16	Thu 7/31/25	Construction	1. Priority 1	1
2	12	M896	Balboa BI Widening at Devonshire Street	Elton	Contractor (Regular Award)	\$2,299,671	Thu 8/3/17	Thu 10/2/25	Construction	1. Priority 1	2
3	8	M926	Active Transportation Program Cycle 3: Jefferson Boulevard Complete Streets	Rodriguez	Contractor (Regular Award)	\$10,664,617	Fri 2/2/18	Tue 6/30/26	Construction	1. Priority 1	3
4	14	M858	Broadway Historic Theater District Pedestrian Improvements - 4th St. to 6th St.	Bi	Contractor (Regular Award)	\$10,346,316	Sat 12/3/16	Wed 7/12/28	Construction	1. Priority 1	4
5	1	M1008	Kinney Street Improvements - Crestmoore Place to Kinney Circle	Medina	Contractor (Regular Award)	\$11,000,000	Fri 12/6/19	Sun 1/31/27	Construction	1. Priority 1	5
6	14	X202B	ATP Cycle 3- Downtown Los Angeles Arts District Pedestrian and Cyclist Safety Project	Paniagua	Contractor (Regular Award)	\$12,972,544	Fri 9/1/17	Wed 9/30/26	Construction	1. Priority 1	6
7	8, 9	M905	I-110 Grand Av - Flower Av Revitalization, ExpressLanes Toll Grant Project	Medina	Street Services Forces	\$1,204,816	Sun 2/5/17	Mon 6/1/26	Construction	1. Priority 1	7
8	8	M856	HSIP Cycle 7 Great St. Crenshaw Blvd Improvements - Florence and 79th Street	Peji	Contractor (Regular Award)	\$6,430,188	Sat 2/25/17	Wed 3/31/27	Construction	1. Priority 1	8
9	VR	M892	HSIP 7 Left Turn Phasing - 17 locations citywide	Mendoza	Contractor (Regular Award)	\$4,845,041	Thu 7/27/17	Fri 4/30/27	Construction	1. Priority 1	9
10	VR	M891	HSIP 7 RRFB Ramps and Median Islands - 28 locations	Mendoza	Contractor (Regular Award)	\$6,500,385	Fri 1/27/17	Fri 4/30/27	Construction	1. Priority 1	10
11	15	M1076	Slater Ave Rail Grade Crossing Improvements	Abboud	Contractor (Regular Award)	\$573,466	Tue 10/1/19	Tue 12/16/25	Construction	1. Priority 1	11
12	14	M915	7th Street Streetscape, Segments 1 and 2	Peji	Contractor (Regular Award)	\$10,098,431	Mon 2/12/18	Fri 7/31/26	Construction	1. Priority 1	12
13	14	X202A	ATP Cycle 2- Boyle Heights Pedestrian Linkage	Rodriguez	Contractor (Regular Award)	\$3,611,252	Sun 1/8/17	Sat 1/31/26	Construction	1. Priority 1	13
14	10	M1009	Degnan Blvd Street Improvement Project	Medina	Contractor (Regular Award)	\$4,646,188	Wed 6/13/18	Sat 5/30/26	Construction	1. Priority 1	14
15	5	M987	National Blvd Sidewalk between Clarington and Jasmine	Siu	Contractor (Regular Award)	\$954,036	Sun 9/24/17	Fri 7/3/26	Construction	1. Priority 1	15
16	5	M1071	Mid-City Low Stress Bicycle Enhancement Corridors	Gebrewold	Contractor (Regular Award)	\$2,929,186	Wed 1/1/20	Sun 10/31/27	Bid & Award	1. Priority 1	16
17	13	M1144	Pedestrian Tunnel Closure at Logan Elementary School (Logan Street and Montana Street)	Majidi	Contractor (Regular Award)	\$295,675	Thu 9/1/22	Fri 10/31/25	Bid & Award	1. Priority 1	17
18	13	M1145	Pedestrian Tunnel Closure at Rosemont Elementary School (Rosemont Avenue and Temple Street)	Majidi	Contractor (Regular Award)	\$235,000	Thu 9/1/22	Fri 10/31/25	Bid & Award	1. Priority 1	18
19	8	M1154	Browning Blvd. (1700) Pedestrian Tunnel Closure	Majidi	General Services Dept Forces	\$332,548	Sat 10/1/22	Tue 9/30/25	Bid & Award	1. Priority 1	19
20	14	M869	Boyle Heights/Cesar Chavez Great Streets -Brittania St. to Evergreen Ave. (DOT Proj)	Bi	Contractor (Regular Award)	\$12,976,965	Thu 4/28/16	Tue 8/3/27	Bid & Award	1. Priority 1	20
21	1	M1024	AHSC Round 3 - Elden Elms STI & TRA Improvements	Elton	Contractor (Regular Award)	\$3,800,893	Tue 1/19/21	Tue 6/16/26	Bid & Award	1. Priority 1	21
22	15	M1079	AHSC Round 4 - Jordan Downs S3 STI & TRA Improvements	Grais	Contractor (Regular Award)	\$3,820,265	Mon 6/20/22	Sat 5/30/26	Bid & Award	1. Priority 1	22
23	13	M1078	AHSC Round 4 - Hollywood Arts Collective STI & TRA Improvements	Grais	Contractor (Regular Award)	\$3,196,957	Wed 6/15/22	Sat 5/30/26	Bid & Award	1. Priority 1	23
24	12	M286	San Fernando Road Widening at Balboa Road	Peji	Contractor (Regular Award)	\$4,104,660	Fri 4/19/13	Wed 9/29/27	Bid & Award	1. Priority 1	24
25	8	M852	Slauson Ave. Street Improvements from Western to 5th Avenue	Gebrewold	Contractor (Regular Award)	\$3,077,373	Sun 10/30/16	Fri 6/30/28	Bid & Award	1. Priority 1	25
26	8	M1081	AHSC Round 4 - Vermont and Manchester STI & TRA Improvements	Grais	Contractor (Regular Award)	\$5,565,084	Sat 11/26/22	Tue 10/27/26	Bid & Award	1. Priority 1	26
27	14	M1082	AHSC Round 4 - Weingart Tower STI&TRA Improvements	Grais	Contractor (Regular Award)	\$4,429,079	Tue 7/5/22	Tue 10/27/26	Bid & Award	1. Priority 1	27
28	9	CS0006	Avalon Blvd. Improvements, 56th St. to Manchester Ave. (Complete Streets Program)	Medina	Contractor (Regular Award)	\$13,799,000	Sun 7/8/18	Thu 3/30/28	Bid & Award	1. Priority 1	28
29	9	M1139	AHSC Round 5 - Parkview STI & TRA Improvements	Chen	Contractor (Regular Award)	\$6,701,339	Mon 11/14/22	Mon 2/1/27	Design	1. Priority 1	29
30	6	M1138	AHSC Round 5 - Corazon Del Valle STI & TRA Improvements	Chen	Contractor (Regular Award)	\$4,845,303	Mon 1/2/23	Mon 2/1/27	Design	1. Priority 1	30
31	10	M1142	AHSC Round 5 - Washington Arts Collective STI & TRA Improvements	Chen	Contractor (Regular Award)	\$2,021,010	Mon 5/15/23	Sat 1/30/27	Design	1. Priority 1	31
32	8	M1116	Western Gage Median Park Project	Majidi	Other (Explain in Project Descri	\$265,000	Thu 12/30/21	Wed 9/30/26	Design	1. Priority 1	32
33	8	M1094	LANI West Blvd Community Linkages	Majidi	N/A - Design Project Only	\$1,059,745	Fri 8/7/20	Mon 5/31/27	Design	1. Priority 1	33
34	10	M1069	Olympic Gateway Project	Majidi	Design-Build	\$3,630,933	Mon 7/18/22	Thu 4/23/26	Design	1. Priority 1	34
35	10, 13	M1068	ATP 4: Alexandria Avenue ES Neighborhood Safety Improvement Project	Abboud	Contractor (Regular Award)	\$5,600,000	Sun 9/1/19	Sun 7/30/28	Design	1. Priority 1	35
36	9	M870	Central Avenue Pedestrian Improvements (Call for Projects)	Abboud	Contractor (Regular Award)	\$6,454,738	Sun 6/30/19	Wed 9/29/27	Design	1. Priority 1	36
37	9	M871	Central Avenue Streetscape (SAFETEA-LU)	Abboud	Contractor (Regular Award)	\$1,520,896	Sun 6/30/19	Sun 9/26/27	Design	1. Priority 1	37
38	8, 9, 15	MVZ0006B	Avalon Boulevard Improvements, 90th St. to 120th St.	Medina	Not Specified	\$6,720,000	Sun 7/8/18	Thu 3/2/28	Design	1. Priority 1	38
39	1	M1066	ATP 4: Liechty Middle and Neighborhood Elementary Schools Safety Improvement Project	Rodriguez	Contractor (Regular Award)	\$23,021,375	Mon 4/1/19	Mon 7/31/28	Design	1. Priority 1	39
40	15	M1067	ATP 4: 112th Street and Flournoy Elementary Schools Safety Improvements Project	Paniagua	Contractor (Regular Award)	\$4,800,000	Tue 12/1/20	Mon 7/31/28	Design	1. Priority 1	40
41	14	M1140	AHSC Round 5 - Rose Hill Courts STI & TRA Improvements	Chen	Contractor (Regular Award)	\$6,523,248	Fri 9/30/22	Thu 8/5/27	Design	1. Priority 1	41
42	1	M1099	VALENCIA TRIANGLE LANDSCAPE BEAUTIFICATION PLAZA	Grais	Contractor (Regular Award)	\$1,019,947	Fri 11/30/18	Sat 7/31/27	Design	1. Priority 1	42
43	15	M1112	Connecting San Pedro Pedestrian Improvements and Multimodal Access	Abboud	Contractor (Regular Award)	\$9,022,704	Fri 1/29/21	Wed 3/31/27	Design	1. Priority 1	43
44	9	MVZ0006A	Avalon Boulevard Improvements, Martin Luther King Jr. Blvd. to 56th St.	Medina	Not Specified	\$5,325,000	Sun 7/8/18	Fri 3/3/28	Design	1. Priority 1	44
45	13	M1025	AHSC Round 3 - PATH Villas Hollywood STI and TRA Improvements	Elton	Contractor (Regular Award)	\$3,297,007	Wed 8/30/23	Tue 12/15/26	Design	1. Priority 1	45

No.	CD	CIP #'s	Project Title	PM	Construction Vehicle	Const Cost	Project Start	Project Finish	Status	Priorities	Priority Ranking
46	11	M1141	AHSC Round 5 - Thatcher Yard Housing STI & TRA Improvements	Chen	Contractor (Regular Award)	\$3,605,316	Mon 4/3/23	Fri 3/5/27	Design	1. Priority 1	46
47	10	M1073	Bicycle Friendly Streets (4th Street at New Hampshire)	Huang	Contractor (Regular Award)	\$422,985	Tue 10/22/19	Tue 8/31/27	Design	1. Priority 1	47
48	7	M1091	Maclay Street Reconfiguration Project	Mendoza	Contractor (Regular Award)	\$2,909,337	Tue 11/2/21	Sun 9/26/27	Design	1. Priority 1	48
49	13	M1143	AHSC Round 5 - Santa Monica & Vermont STI & TRA Improvements	Chen	Contractor (Regular Award)	\$8,052,807	Sat 4/8/23	Fri 7/30/27	Design	1. Priority 1	49
50	1	M1137	AHSC Round 5 - 619 Westlake STI & TRA Improvements	Chen	Contractor (Regular Award)	\$3,710,363	Fri 8/12/22	Mon 2/1/27	Design	1. Priority 1	50
51	2	M847	Magnolia Blvd (North) - Cahuenga Blvd to Vineland Ave	Peji	Contractor (Regular Award)	\$12,127,390	Tue 12/29/15	Mon 2/28/28	Design	1. Priority 1	51
52	9	M1229	Gage Avenue Public Safety Median Island Improvements - Phase 2	Gebrewold	Contractor (Regular Award)	\$1,700,000	Mon 7/15/24	Sun 10/31/27	Design	1. Priority 1	52
53	2, 4	M1072	Chandler Cycletrack Gap Closure	Mendoza	Contractor (Regular Award)	\$4,045,845	Thu 4/2/20	Sun 5/2/27	Bid & Award	1. Priority 1	53
54	14	M886	Broadway Streetscape Implementation (8th-9th)	Bi	Contractor (Regular Award)	\$2,500,000	Mon 7/25/16	Sat 6/30/29	Design	1. Priority 1	54
55	1, 5, 9, 10	M1196	Vision Zero Fiscal Year 23/24	Carrillo	General Services Dept Forces	\$1,200,000	Tue 8/1/23	Wed 6/30/27	Design	1. Priority 1	55
56	5	M806	Exposition - West Bikeway - Northvale Segment	Haddadin	Contractor (Regular Award)	\$28,000,000	Sat 10/28/17	Mon 1/29/29	Design	1. Priority 1	56
57	13	G2035	Metro Active Transportation-Hollywood/Highland Station Improvements	Malhis	Contractor (Regular Award)	\$3,200,000	Sat 1/1/22	Mon 11/1/27	Design	1. Priority 1	57
58	13	G2034	Metro Active Transportation-Hollywood /Vine Station Improvements	Malhis	Contractor (Regular Award)	\$3,200,000	Thu 12/30/21	Wed 11/3/27	Design	1. Priority 1	58
59	15	M750	Alameda St. Widening (South) from Harry Bridges Blvd. to Anaheim St.	Huang	Contractor (Regular Award)	\$42,000,000	Wed 2/6/13	Sat 4/29/28	Design	1. Priority 1	59
60	8	M1080	AHSC Round 4 - Manchester Urban Homes STI & TRA Improvements	Grais	Contractor (Regular Award)	\$3,936,419	Fri 9/1/23	Sun 7/30/28	Pre-Design	1. Priority 1	60
61	15	M717	Alameda St. Widening (North) from Anaheim St. to 300' South of Pacific Coast Hwy	Huang	Contractor (Regular Award)	\$40,100,000	Fri 7/22/16	Tue 7/31/29	Design	1. Priority 1	61
62	13	M1101	Fletcher Drive and La Clede Ave	Gebrewold	Contractor (Regular Award)	\$2,539,096	Tue 6/1/21	Wed 1/31/29	Design	1. Priority 1	62
63	13	M1162	Safety Railing near 1780 Rotary Drive	Peji	Contractor (Regular Award)	\$75,000	Tue 1/30/24	Tue 8/1/28	Pre-Design	1. Priority 1	63
64	6	M2403	Victory Boulevard at Blucher Avenue	Linn	Contractor (Regular Award)	\$1,381,000	Mon 1/1/24	Tue 1/4/28	Pre-Design	1. Priority 1	64
65	1	M1155	Bushwick Street Between Estara Ave and Ave 36	Mendoza	Contractor (Regular Award)	\$2,766,082	Thu 6/1/23	Mon 10/30/28	Design	1. Priority 1	65
66	10	CS0018	La Brea Ave Street Improvements, Complete Streets	Medina	Contractor (Regular Award)	\$11,532,000	Wed 10/30/19	Thu 5/31/29	Design	1. Priority 1	66
67	15	M851	Anaheim Street Widening from Farragut Ave. to Dominguez Channel	Haddadin	Contractor (Regular Award)	\$5,400,000	Mon 7/30/18	Thu 9/28/28	Design	1. Priority 1	67
68	9	M1166	ATP Cycle 5: SRTS Carver Middle and Ascot Avenue and Harmony Elementary Schools Pr	Abboud	Contractor (Regular Award)	\$6,030,000	Sat 1/1/22	Mon 1/1/29	Design	1. Priority 1	68
69	6	M1167	ATP Cycle 5: SRTS Panorama City Elementary School Project	Abboud	Contractor (Regular Award)	\$6,149,000	Sat 1/1/22	Mon 12/31/29	Design	1. Priority 1	69
70	6	M1158	High Priority Sidewalk Gap Closures and Pedestrian Safety Improvements	Linn	Contractor (Regular Award)	\$1,650,000	Tue 4/4/23	Thu 3/1/29	Pre-Design	1. Priority 1	70
71	6	M1198	AHSC Round 6 - Vista Terrace STI & TRA Improvements	Elton	Contractor (Regular Award)	\$3,370,482	Sat 11/23/24	Thu 4/20/28	Pre-Design	1. Priority 1	71
72	14	M1180	AHSC Round 6 - Crocker Umeya Apartments STI & TRA Improvements	Elton	Contractor (Regular Award)	\$5,339,576	Tue 10/1/24	Sun 10/29/28	Pre-Design	1. Priority 1	72
73	13	M1199	AHSC Round 6 - Locke Village STI & TRA Improvements	Elton	Contractor (Regular Award)	\$5,842,720	Tue 10/1/24	Sun 10/29/28	Pre-Design	1. Priority 1	73
74	1	M1203	AHSC Round 6 - Menlo Avenue Apartments STI & TRA Improvements	Elton	Contractor (Regular Award)	\$4,551,133	Tue 10/1/24	Sun 10/29/28	Pre-Design	1. Priority 1	74
75	15	M1204	AHSC Round 6 - Jordan Downs H2B STI & TRA Improvements	Elton	Contractor (Regular Award)	\$2,228,167	Tue 10/1/24	Sun 10/29/28	Pre-Design	1. Priority 1	75
76	8	M1195	AHSC Round 6 87th & Western	Elton	Contractor (Regular Award)	\$3,388,714	Tue 10/1/24	Mon 10/30/28	Pre-Design	1. Priority 1	76
77	1, 10, 13	M1230	ATP 6: SRTS Center City Schools Neighborhood Safety and Climate Resilience Project	Abboud	Contractor (Regular Award)	\$29,767,000	Thu 12/7/23	Tue 8/11/31	Pre-Design	1. Priority 1	77
78	14	M1165	7th Street Streetscape Segment 3	Peji	Contractor (Regular Award)	\$11,732,281	Sun 12/4/22	Sat 10/25/30	Design	1. Priority 1	78
79	VR	TBD	MLK Blvd East -Martin Luther King to Broadway Pl	TBD	Contractor (Regular Award)	TBD	Mon 2/3/25	Fri 9/29/28	Future	2. Priority 2	79
80	VR	TBD	MLK Blvd West from Crenshaw to Vermont	TBD	Contractor (Regular Award)	TBD	Mon 2/3/25	Fri 9/29/28	Future	2. Priority 2	80
81	VR	TBD	Broadway from Martin Luther King Jr to Manchester Avenue	TBD	Contractor (Regular Award)	TBD	Mon 2/3/25	Fri 9/29/28	Future	2. Priority 2	81
82	VR	TBD	Hoover St from Vernon Ave to Manchester Avenue	TBD	Contractor (Regular Award)	TBD	Mon 2/3/25	Fri 9/29/28	Future	2. Priority 2	82
83	VR	TBD	Sunset Blvd East from Vin Skully Drive to Mission Road	TBD	Contractor (Regular Award)	TBD	Mon 2/3/25	Fri 9/29/28	Future	2. Priority 2	83
84	VR	TBD	Sunset Blvd West from Foundation Avenue to Vin Skully	TBD	Contractor (Regular Award)	TBD	Mon 2/3/25	Fri 9/29/28	Future	2. Priority 2	84
85	VR	TBD	Pico Blvd form 4th Avenue to Figueroa St	TBD	Contractor (Regular Award)	TBD	Mon 2/3/25	Fri 9/29/28	Future	2. Priority 2	85
86	VR	TBD	Venie Blvd East from La Cienega to Arlington	TBD	Contractor (Regular Award)	TBD	Mon 2/3/25	Fri 9/29/28	Future	2. Priority 2	86
87	VR	TBD	Westwood Blvd from Le Conte to Palms	TBD	Contractor (Regular Award)	TBD	Mon 2/3/25	Fri 9/29/28	Future	2. Priority 2	87
88	VR	TBD	North Spring St Alameda from Spring Street to Los Angeles Street	TBD	Contractor (Regular Award)	TBD	Mon 2/3/25	Fri 9/29/28	Future	2. Priority 2	88
89	VR	TBD	Central City to South LA NEN route	TBD	Contractor (Regular Award)	TBD	TBD	Fri 9/29/28	Future	2. Priority 2	89

No.	CD	CIP #'s	Project Title	PM	Construction Vehicle	Const Cost	Project Start	Project Finish	Status	Priorities	Priority Ranking
90	VR	TBD	AHSC R7- Crenshaw Crossing	TBD	Contractor (Regular Award)	TBD	TBD	Tue 10/30/29	Future	2. Priority 2	90
91	VR	TBD	AHSC R7- Downtown Women's Center Campus Expansion	TBD	Contractor (Regular Award)	TBD	TBD	Tue 10/30/29	Future	2. Priority 2	91
92	VR	TBD	AHSC R7 HHH New Hampshire	TBD	Contractor (Regular Award)	TBD	TBD	Tue 10/30/29	Future	2. Priority 2	92
93	VR	TBD	306 E. Washington (Peak Plaza Apartments)	TBD	Contractor (Regular Award)	TBD	TBD	Tue 10/30/29	Future	2. Priority 2	93
94	15	M1096	South Bay MSP Crossing Upgrades	Haddadin	N/A - Design Project Only	\$2,415,126	Wed 11/13/19	Mon 5/31/27	Design	2. Priority 2	94
95	4	M2402	Western Ave and Los Feliz Blvd Site Improvements	Haddadin	Contractor (Regular Award)	\$600,000	Sun 7/30/23	Thu 10/1/26	Pre-Design	2. Priority 2	95
96	6	M1103	Ventura Canyon Avenue and Strathern Street Improvement	Gebrewold	Contractor (Regular Award)	\$2,574,279	Thu 7/1/21	Wed 6/30/27	Design	2. Priority 2	96
97	14	M887	Broadway Streetscape Implementation (1st-4th, 6th-8th, and 9th-12th Streets)	Bi	Contractor (Regular Award)	\$25,000,000	Sun 9/1/19	Fri 11/30/29	Design	2. Priority 2	97
98	6	M1104	Victory Boulevard and Encino Ave Intersection	Gebrewold	Contractor (Regular Award)	\$2,137,000	Fri 10/1/21	Mon 7/31/28	Design	2. Priority 2	98
99	13	M1102	Montana Street at Allesandro Street Sidewalk Improvement	Siu	Contractor (Regular Award)	\$811,000	Tue 8/25/20	Sat 2/3/29	Design	2. Priority 2	99
100	12	M1015	Zelzah Ave. Improvements Ridgeway Rd. to Newcastle Ave.	Abassy	Contractor (Regular Award)	\$11,019,523	Wed 10/31/18	Fri 3/30/29	Design	2. Priority 2	100
101	13	M1163	Wilcox (1718 N) Settlement Repair	Peji	Contractor (Regular Award)	\$196,861	Sun 1/1/23	Wed 5/31/28	Pre-Design	2. Priority 2	101
102	8	M1172	67th Street Improvement Project	Haddadin	Contractor (Regular Award)	\$1,500,000	Fri 6/18/21	Sun 8/29/27	Design	2. Priority 2	102
103	11	M1124	Wade Street (3640) Reconfiguration Project	Mendoza	Contractor (Regular Award)	\$4,065,980	Thu 6/1/23	Fri 3/31/28	Design	2. Priority 2	103
104	4	M1159	7260- 7280 and 7332 Pacific View Drive	Majidi	Contractor (Regular Award)	\$852,113	Mon 5/1/23	Thu 11/30/28	Design	2. Priority 2	104
105	13	M1157	Glendale Clinton Staircase	Gebrewold	Contractor (Regular Award)	\$1,014,000	Fri 9/1/23	Wed 1/31/29	Pre-Design	2. Priority 2	105
106	11	M1160	Paseo Miramar (361-431 & 767)	Majidi	Contractor (Regular Award)	\$1,474,894	Thu 3/9/23	Wed 3/31/27	Design	2. Priority 2	106
107	9	M1171	41st Dr Street Improvement Project	Haddadin	Contractor (Regular Award)	\$1,500,000	Thu 1/20/22	Sun 4/30/28	Design	2. Priority 2	107
108	7	M1156	Foothill Blvd. (12061) and Pierce Street Tunnel	Majidi	General Services Dept Forces	\$160,839	Sat 10/1/22	Sat 9/30/28	Design	2. Priority 2	108
109	1	M1100	Berenice Place (3933)	Siu	Contractor (Regular Award)	\$435,000	Fri 1/1/21	Tue 8/8/28	Design	2. Priority 2	109
110	14	M326	Cesar Chavez Ave/Lorena St/Indiana St - Roundabout	Haddadin	Contractor (Regular Award)	\$8,000,000	Tue 9/23/03	Sat 6/30/29	Design	2. Priority 2	110
111	6	M2404	Victory Blvd at Firmament Ave and Langdon Ave	Linn	Contractor (Regular Award)	\$4,419,000	Sun 6/30/24	Wed 12/31/30	Pre-Design	2. Priority 2	111
112	14	M1007	Via Marisol Street Reconstruction	Gebrewold	Contractor (Regular Award)	\$1,603,639	Thu 8/6/20	Fri 3/7/25	Post-Construction	3. Priority 3	
113	4	M855	Ventura Blvd and Woodman Ave Improvements (Ventura-Cahuenga Specific Plan Funds)	Peji	Contractor (Regular Award)	\$1,099,700	Tue 2/21/17	Fri 5/30/25	Post-Construction	3. Priority 3	
114	14	M890	Cesar Chavez between Evergreen Av and Lorena St - 2014 Express Lane (DOT Proj)	Bi	General Services Vendor(s)	\$325,000	Fri 7/1/16	Mon 6/30/25	Post-Construction	3. Priority 3	
115	4	M866	Ventura BI Sidewalk Improvements (Cahuenga Specific Plan Fee Funded)	Peji	Design-Build	\$1,263,941	Sat 2/20/16	Mon 6/30/25	Post-Construction	3. Priority 3	
116	15	M660	Century Blvd Extension / Grape St to Alameda St.	Peji	Contractor (Regular Award)	\$13,562,123	Fri 8/6/10	Mon 6/30/25	Post-Construction	3. Priority 3	
117	4, 6	M575	Burbank Blvd & Hayvenhurst Ave Intersection Impr	Peji	Contractor (Regular Award)	\$574,386	Wed 1/2/08	Mon 6/30/25	Post-Construction	3. Priority 3	
118	6	M571	Burbank Blvd & Woodley Ave Intersection Impr	Peji	Contractor (Regular Award)	\$393,370	Sun 3/1/09	Mon 6/30/25	Post-Construction	3. Priority 3	
119	14	M833	ATP Little Tokyo Pedestrian Safety	Cueva	Contractor (Regular Award)	\$4,262,952	Sat 2/28/15	Mon 6/30/25	Post-Construction	3. Priority 3	
120	9	M830	ATP SRTS Menlo Ave ES & Vernon Ave. ES	Masuda	Contractor (Regular Award)	\$4,694,550	Sun 3/1/15	Mon 6/30/25	Post-Construction	3. Priority 3	
121	9	M831	ATP SRTS Dolores Huerta ES, 28th St ES, & Quincy Jones ES	Masuda	Contractor (Regular Award)	\$5,305,131	Sun 3/1/15	Mon 6/30/25	Post-Construction	3. Priority 3	
122	14	M835	ATP SRTS Sheridan ES & Breed St. ES	Cueva	Contractor (Regular Award)	\$4,999,161	Sun 3/1/15	Mon 6/30/25	Post-Construction	3. Priority 3	
123	6	CS0001	Roscoe Blvd., Reconstruction, Between I-405 Fwy. and Woodman Ave.	Medina	Street Services Forces	\$5,531,900	Fri 12/1/17	Mon 6/30/25	Post-Construction	3. Priority 3	
124	1, 9, 10	CS0002	Venice Blvd., Reconstruction, Between Arlington Ave. and Figueroa St.	Medina	Street Services Forces	\$9,462,200	Sun 12/3/17	Mon 6/30/25	Post-Construction	3. Priority 3	
125	1, 13	CS0004	Temple St., Reconstruction, Between Beverly Blvd. and Beaudry Ave.	Medina	Street Services Forces	\$5,462,922	Mon 2/19/18	Mon 6/30/25	Post-Construction	3. Priority 3	
126	8, 9, 15	CS0003	Main St., Reconstruction, Between Martin Luther King Jr. Blvd. and Imperial Hwy.	Medina	Contractor (Regular Award)	\$9,819,048	Thu 1/11/18	Mon 6/30/25	Post-Construction	3. Priority 3	
127	2	M1041	Lankershim Boulevard Improvement Project	Peji	Contractor (Regular Award)	\$831,111	Mon 7/1/19	Mon 6/30/25	Post-Construction	3. Priority 3	
128	3	M1039	Sherman Way Great Street Improvement - Wilbur to Lindley	Cueva	Contractor (Regular Award)	\$2,599,110	Sat 9/1/18	Mon 6/30/25	Post-Construction	3. Priority 3	
129	14	M676	Olympic Blvd and Mateo Street Improvements	Grais	Contractor (Regular Award)	\$2,636,643	Thu 5/5/11	Mon 6/30/25	Post-Construction	3. Priority 3	
130	9	M909	Gage Ave Public Safety Median Improvements - Avalon Blvd to Central Ave	Gebrewold	Contractor (Regular Award)	\$1,298,842	Sun 1/1/17	Mon 6/30/25	Post-Construction	3. Priority 3	
131	14	M864	HSIP 6 Olympic Blvd Between Lorena St and Soto St Pedestrian Crossing Safety Enhancements	Gebrewold	Contractor (Regular Award)	\$623,149	Sun 8/14/16	Mon 6/30/25	Post-Construction	3. Priority 3	
132	8, 9, 10, 11,	M1111	Vision Zero Refuge Island Round 4 Projects	Carrillo	Street Services Forces	\$2,434,394	Thu 10/15/20	Wed 7/30/25	Post-Construction	3. Priority 3	
133	8, 9	M1153	Vision Zero Fiscal Year 22/23	Carrillo	Street Services Forces	\$1,240,875	Fri 7/1/22	Wed 7/30/25	Post-Construction	3. Priority 3	

No.	CD	CIP #'s	Project Title	PM	Construction Vehicle	Const Cost	Project Start	Project Finish	Status	Priorities	Priority Ranking
134	5, 7, 9, 14	M868	ATP Cycle 2 - Pedestrian and Bicycle Neighborhood Intersection Enhancements	Bi	Contractor (Regular Award)	\$1,682,969	Tue 5/31/16	Wed 12/17/25	Post- Construction	3. Priority 3	
135	3, 4, 12	CS0005	Reseda Blvd Improvements from Parthenia St. to Victory Blvd. (Complete Streets Program)	Medina	Street Services Forces	\$19,524,000	Mon 2/19/18	Sun 2/1/26	Post -Construction	3. Priority 3	
136	11	M1014	Venice Beach Ocean Front Walk Crash-Ramps and Bollards	Gebrewold	Contractor (Regular Award)	\$3,573,979	Wed 1/2/19	Mon 4/30/29	Post-Construction	3. Priority 3	