


CITY OF LOS ANGELES
INTER-DEPARTMENTAL CORRESPONDENCE

DATE: January 10, 2025

TO: Street and Transportation Projects Oversight Committee

FROM: *for*  Fabian Cheng, Assistant Director
Bureau of Street Lighting

**SUBJECT: STPOC FISCAL YEAR 2024-2025 BUREAU OF STREET LIGHTING
PROJECT LIST AND GANTT CHART**

RECOMMENDATION

Receive and file the attached Fiscal Year 2024-2025 Project List and Gantt Chart for the Bureau of Street Lighting.

DISCUSSION

For Fiscal Year 2024-2025, project updates have been made to the Bureau of Street Lighting STPOC Project List and Gantt Chart.

If you have any questions or concerns, please contact me at (213) 847-1459.

Attachments

c: Megan Hackney, BSL
David Hirano, CAO
Salyna Cun, CAO

BSL - Street and Transportation Project Oversight Committee (STPOC) Project List (FY24-25)													
No.	BSL Program/Division	Project Name	Scope of Work (Project Description)	Funding Source	CTIEP?	Approved Funding Amt	Council District(s)	Geographic Information (Project Location/Boundaries)	Project Start Date	Est. Project Completion	Project Type	Project Status	Current Phase
1	DOT Lighting Division	Backlog Reduction Program - Phase 2	Mix of various types of signal modifications	Proposition C		Resolution Authority Position	Various	Project Locations chosen by LADOT	Managed by LADOT	6/1/2024		Design	
2	DOT Lighting Division	Backlog Reduction Program - Phase 3	Mix of various types of signal modifications	Proposition C		Resolution Authority Position	Various	Project Locations chosen by LADOT	Managed by LADOT	1/1/2025		Design	
3	DOT Lighting Division	Backlog Reduction Program - Phase 4 (merged with Ph. 2&3)	Mix of various types of signal modifications	Proposition C		Resolution Authority Position	Various	Project Locations chosen by LADOT	Managed by LADOT	7/1/2023		Design	
4	DOT Lighting Division	Uncontrolled Crosswalks (Vision Zero)	RRFB or HAWK	Measure R		Resolution Authority Position	Various	Project Locations chosen by LADOT	Managed by LADOT	On going		Design	
5	DOT Lighting Division	LADOT Work Program (District Initiated)	Mix of various types of signal modifications	General Fund	YES	\$125,000.00	Various	Project Locations chosen by LADOT	Managed by LADOT	On going		Design	
6	DOT Lighting Division	Great Streets - Centinela Ave & Greene Ave	Signal modification	General Fund		\$0.00	11	Centinela Ave & Greene Ave	Managed by LADOT	12/14/2022		Complete	
7	DOT Lighting Division	Great Streets - Alvarado between 7th & Wilshire Blvd.	Signal modification	General Fund		\$0.00	1	Alvarado between 7th & Wilshire Blvd.	Managed by LADOT	ON HOLD		On Hold	
8	DOT Lighting Division	Complete Street - Avalon Blvd - San Pedro St. to 120th St.	Part of a larger resurfacing project, signal modifications	SB1		Managed by BOE	9	This project is in three segments see no 9,10,11 below	Managed by BOE			Pre-Construction	
9	DOT Lighting Division	Avalon - Segment 1 - 56th to Manchester (complete streets)	Resurfacing, Sidewalks and signal modifications	Measure M		Managed by BOE	9	Avalon - 56th to Manchester	Managed by BOE	2/1/2023		Pre-Construction	
10	DOT Lighting Division	Avalon - Segment 2 - Jefferson to 56th	striping and signal modifications	Measure M		Managed by BOE	9	Avalon - Jefferson to 56th	Managed by BOE	7/1/2023		Pre-Construction	
11	DOT Lighting Division	Avalon - Segment 3 - Manchester to 120th	striping and signal modifications	Measure M		Managed by BOE	9	Avalon - Manchester to 120th	Managed by BOE	7/1/2023		Pre-Construction	
12	DOT Lighting Division	VISION ZERO PHASE 2F - Signal improvements (Adam Driscoll)	SIGNAL Improvments	Measure R		Resolution Authority Position	Various	Project Locations chosen by LADOT	Managed by LADOT	3/1/2023		Pre-Construction	
13	DOT Lighting Division	VISION ZERO PHASE 2F - HAWK signals (Adam Driscoll)	HAWK Improvments	Measure R		Resolution Authority Position	Various	Project Locations chosen by LADOT	Managed by LADOT	3/1/2023		Pre-Construction	
14	DOT Lighting Division	Pedestrian Refuge Program (Islands)	Refuge Islands with HAWK or Signal	Measure R		Resolution Authority Position	Various	Project Locations chosen by LADOT	Managed by LADOT	On going		Design	
15	DOT Lighting Division	TOS 8 South Bay MSP Pedestrian Crossing Upgrades	Crossing upgrades with HAWK or Signal	Fund 655 Special Fund		Resolution Authority Position	15	San Pedro Area on 6th, 7th, 9th and 25th streets	Managed by LADOT	7/31/2023		Design	
16	DOT Lighting Division	South Bay Signal Improvement project	SIGNAL Improvments	Measure M		Resolution Authority Position	15	Various locations in CD 15	Managed by LADOT	5/1/2023		Pre-Construction	
17	DOT Lighting Division	HSIP Cycle 8 - Left Turn Pocket (Steve Gaur)	Left Turn Arrows	Proposition C		Reimbursed Manhours	various	Front Funded and Reimbursed by Federal HSIP monies	Managed by LADOT	2/1/2023		Pre-Construction	
18	DOT Lighting Division	Mid-City Greenway	SIGNAL Improvments	Fund 655 Special Fund		Resolution Authority Position	5	Rosewood at Crescent Heights and La Cienega	Managed by LADOT	4/1/2023		Pre-Construction	
19	DOT Lighting Division	Complete Streets La Brea (Adam)	Part of a larger resurfacing project, signal modifications	SB1		Managed by BOE	10	Coliseum Street to Adams Boulevard	Managed by BOE	1/1/2024		Pre-Design	
20	DOT Lighting Division	Warner Center 2035 Plan	Mix of various types of signal modifications	LADOT Trust Fund No 573		\$70,000.00	3	Warner Center 2035 Mobility Fund	Managed by LADOT	3/1/2024		Design	
21	DOT Lighting Division	Complete Streets Highland (Adam)	Part of a larger resurfacing project, signal modifications	SB1		Managed by BOE	4, 13	Santa Monica Boulevard to Franklin Avenue	ON HOLD	ON HOLD		On Hold	
22	DOT Lighting Division	Complete Streets Culver (Adam)	Part of a larger resurfacing project, signal modifications	SB1		Managed by BOE	11	Centinela Avenue to Slauson Avenue	ON HOLD	ON HOLD		On Hold	
23	DOT Lighting Division	Various Council Requests	AS Needed	General Fund		council motion funds for each project	various	As requested by each Council Office	Managed by LADOT	On going		Design	
24	DOT Lighting Division	Boyle Heights	Mix of various types of signal modifications	LADOT Fund 51Q/94		\$30,000.00	14	Funded:Pedestrian Plan Program Fund 51Q/94/94VI487	Managed by LADOT	6/1/2023		Pre-Construction	
25	DOT Lighting Division	VISION ZERO PHASE 2G - New signals	Signal improvements	Measure R		Resolution Authority Position	Various	Project Locations chosen by LADOT	Managed by LADOT			Design	
26	DOT Lighting Division	VISION ZERO PHASE 2G - Pedestrian hybrid beacons (PHB)	Crossing upgrades	Measure R		Resolution Authority Position	Various	Project Locations chosen by LADOT	Managed by LADOT			Design	
27	DOT Lighting Division	VISION ZERO PHASE 2H - Left turn modifications	Left turn arrows	Measure R		Resolution Authority Position	Various	Project Locations chosen by LADOT	Managed by LADOT			Design	
28	DOT Lighting Division	VISION ZERO PHASE 2H - Pedestrian hybrid beacons (PHB)	Crossing upgrades	Measure R		Resolution Authority Position	Various	Project Locations chosen by LADOT	Managed by LADOT			Design	
29	DOT Lighting Division	VISION ZERO PHASE 2H - New signals	Signal improvements	Measure R		Resolution Authority Position	Various	Project Locations chosen by LADOT	Managed by LADOT			Design	
30	DOT Lighting Division	VISION ZERO PHASE 2H - Department Modifications	Signal modifications	Measure R		Resolution Authority Position	Various	Project Locations chosen by LADOT	Managed by LADOT			Design	
31	DOT Lighting Division	TIMP2	Signal improvements	Fund 681 Special Fund		Resolution Authority Position	Various	Project Locations chosen by LADOT	Managed by LADOT	9/1/2025		Pre-Design	
32	Transit Lighting Division	Crenshaw/LAX	Metro Line Crenshaw/LAX Transit Corridor project.	Measure M	NO	N/A	8,10,11	Runs within City of Los Angeles along Crenshaw Blvd. from Expo 1- Crenshaw station at Exposition Blvd to Florence, then along Aviation from Arbor Vitae to Imperial HWY.	2014	2024	MTA	Construction	Segment C
33	Transit Lighting Division	Regional Connector	Regional Subway Transit Connector project, street lighting improvement.	Measure M	NO	PENDING	14	three new underground stations and extends from the L Line (Gold) in Little Tokyo and Arts District communities to the A (Blue) and E (Expo) Lines at 7th Street/Metro Center Station. Little Tokyo/Arts District Station – located at 1st St/Central Ave Broadway Station –located at 2nd St/Broadway GrandAv Arts/Bunker Hill Station – located at 2nd Pl/Hope St	2016	2023	MTA	Construction	Segment B
34	Transit Lighting Division	Westside Purple Line Extension section 1	"3 Segment Along Wilshire Blvd DU1: Western and Wilshire Du2: La Brea and Wilshire Du3: Fairfax and Wilshire"	Measure M	NO	PENDING	4,5,14	Wilshire/Western Ave. (DU1) Wilshire/La Brea (DU2) along Wilshire Blvd between Mansfield Ave to Cochran Ave Wilshire/Fairfax (DU3) Along Wilshire Blvd between Curson and San Diego way.	2017	2024	MTA	Construction	Design Unit 1,2,3
35	Transit Lighting Division	Westside Purple Line Extension section 2	In Century City: Along Constellation Blvd Between Century park East to Century Park West.	Measure M	NO	PENDING	5	Century City Station: Along Constellation Between Century park East to Century Park West	2015	2025	MTA	Construction	Century City and Bus way improvement
36	Transit Lighting Division	Westside Purple Line Extension section 3	UCLA: Along Wilshire Blvd between Vetran and Glendon.	Measure M	NO	PENDING	5	UCLA Station: Along Wilshire Blvd between Vetran Ave and Westwood Blvd	2017	2026	MTA	Design-Build	UCLA
37	Transit Lighting Division	Link US Project	Review restoration design drawings, provide construction engineering support, and coordination for underground utility relocation.	Measure M	NO	\$94,401.33	14	Along Center St. from Commercial St. to Ramirez St. near Union Station	2019	2028	MTA	Design	

BSL - Street and Transportation Project Oversight Committee (STPOC) Project List (FY24-25)													
No.	BSL Program/Division	Project Name	Scope of Work (Project Description)	Funding Source	CTIEP?	Approved Funding Amt	Council District(s)	Geographic Information (Project Location/Boundaries)	Project Start Date	Est. Project Completion	Project Type	Project Status	Current Phase
38	Transit Lighting Division	Sepulveda Transit Corridor	Provide Street Lighting AS-built plans and information about any upcoming projects in the area.	Measure M	NO	N/A	2,4,5,6,12	Sepulveda Transit Corridor	2023	2028	MTA	Pre-Design	
39	Transit Lighting Division	Rail to Rail Project	Various intersection along Slauson Blvd.	Measure M	NO	PENDING	8,9	From crenshaw Blvd and 67th st to Slauson and Central Ave various intersection	2014	2024	MTA	Construction	Phase A Phase B
40	Transit Lighting Division	Metro Blue Line Ped Swing Gates Project	Project to upgrade pedestrian safety at 27 Blue Line crossings.	Measure M	NO	N/A		9 Various intersection along long beach Blvd	2015	2023	MTA	Construction	
41	Transit Lighting Division	Division 20 Portal Turn Back Project	Center Street improvement adjacent to the Division 20 Metro main rail yard from Banning to Commercial Street.	Measure M	NO	N/A		14 Along Center St. From Banning to Commercial Street.	2019	2024	MTA	Construction	
42	Transit Lighting Division	Metro Sound Wall #11	Bridge widening and soundwalls installation on SR 170 Freeway.	Measure M	NO	N/A	2,4	Various underpasses along 170 FWY	2017	2023	MTA	Construction	
43	Transit Lighting Division	Brighton to Roxford Double Track Project	Review Camera Ready PS&E Segment 1, 2 & 4 and AFC restoration design drawings and technical specs. provide design engineering support, Prop 218 process, and Easement agreement.	Measure M	NO	\$113,593.54	2,6,7	A second main line track to an 11 mile single track transportation corridor in east San Fernando Valley. The corridor runs between Hollywood Way in the City of Burbank and through the cities of Los Angeles and San Fernando, to Roxford Street in Sylmar.	2025	2027	MTA	Design	Segments 1, 2, 3, and 4
44	Transit Lighting Division	Ramirez Street Area Restoration	Metro intends to reconstruct the area (or not) of Ramirez St. column; discussion in progress on curb widening/parking space elimination/etc.	Measure M	NO	N/A		14 Ramirez St. between Keller St. and Center St. near Union Station.			MTA	On Hold	
45	Transit Lighting Division	1st and Central Project	Review and approve NDCs and RFIs, provide construction engineering support to Hashimoto Plaza, Azusa St.	Measure M	NO	\$0.00		14 1st and Central near Hashimoto Plaza.		2023	MTA	Pre-Construction	
46	Transit Lighting Division	Doran Street Grade Separation Project	Review restoration and temporary design drawings, and technical specs. provide design and construction engineering support, Prop 218 process.	Measure M	NO	PENDING		13 Replacing at-grade railroad crossings at Doran Street and West Broadway/Brazil Street with an above-grade crossing. The Salem/Sperry Overpass will connect Salem Street in Glendale and Sperry Street in LA. A connector road would extend West San Fernando Road to Fairmont Avenue.		2028	MTA	Design	Phase A Phase B
47	Transit Lighting Division	Airport Metro Connector Station	Street lighting improvements along Aviation Blvd. in front of the proposed AMC will be constructed by LAWA/LAMP BR402961.	Measure M	NO			11 Metro and LAWA agreed that the LAMP contractor (LINXS) will construct the street lighting improvements along Aviation Blvd. The improvement will consist of staggered CD953Cs, with dual luminaire arm on west side of Aviation Blvd. to illuminate the road and the new bike path on the west sidewalk of Aviation Blvd. The east side of Aviation Blvd. will have single luminaire arm.	2018	2024 2025	MTA	Construction	
48	Transit Lighting Division	Sepulveda Basin Vision Plan Project	Prelim Stage.	Measure M	NO	\$0.00		6 Sepulveda Basin borders of Balboa, Victory, 405 and 101 freeway	2024	2028	MTA	Preliminary	
49	Transit Lighting Division	Sepulveda Station FLM Project	Prelim Stage.	Measure M	NO			6 Half-mile radius from New Sepulveda Station	2023		MTA	Preliminary	Conceptual Design
50	Transit Lighting Division	North Hollywood to Pasadena BRT Project	Conceptual Design Stage. Potential lighting installation/upgrades and potential bike path & bus stop lighting installation/upgrades.	Measure M	NO	\$145,576.00	2,14	BRT is 19 miles with 22 stations that will connect the cities of Los Angeles (North Hollywood and Eagle Rock communities), Burbank, Glendale and Pasadena.	2023	2028	MTA	Pre-Design	Conceptual Design
51	Transit Lighting Division	Metro Center Street Project	Installation of ped lighting for Metro's emergency operation center.	Measure M	NO	\$0.00		14 Along Center St between Jackson St. and Ducommon st.	2017	2024	MTA	Design	
52	Transit Lighting Division	East San Fernando Valley Transit Corridor Project	Light rail running on a north/south route along Van Nuys Boulevard from Oxnard Street to San Fernando Road.	Measure M & R	NO	PENDING	2,6,7	9.2 miles along Van Nuys Boulevard from Oxnard Street to San Fernando Road. Project scope is split in three segments.	2018	2028 2030	MTA	Design	Segment A Segment B Segment C Segment D
53	Transit Lighting Division	Metro Orange Line BRT Improvement Project	Install or upgrade new street lighting facilities in the affected area. Investigate all TCA, roadway, sidewalk, bike path or bridge under path, bus stop for illumination level. Protect in place all street lighting equipment to provide continuous operation throughout the construction.	Measure M	NO	\$300,000.00	2,3,4,6	G-Line runs from North Hollywood station to Chatsworth station. DU1: Sepulveda Grade Separation; DU2: Van Nuys Grade Separation; DU4: Bike Path Improvements.	2018	2026	MTA	Design-Build	40 Gated Intersections, DU-1, DU-2, and DU-4
54	Transit Lighting Division	Metro I-105 Express Lanes Project	Bridge widening and potential lighting installation/upgrades.	Measure M	NO	\$4,933.40		15 Under I-105 FWY between Main St. and Central Ave.	2023	2026	MTA	Pre-Design	Conceptual Design
55	Transit Lighting Division	Vermont Transit Corridor Project	Conceptual Design Stage. Potential lighting installation/upgrades and potential bike path & bus stop lighting installation/upgrades.	Measure M	NO	PENDING	1,4,8,9,10,13,15	BRT is 12.4 miles along Vermont Ave from Hollywood Blvd to 120th St. Project scope is split to north section of work (Hollywood Blvd to Gage Ave) and south section of work (Gage Ave to 120th St).	2024	2028	MTA	Pre-Design	Conceptual Design
56	Transit Lighting Division	LA River Path Project	Environmental Stage.	Measure M	NO	N/A	1,14	8-mile bicycle and pedestrian path proposed along the Los Angeles River from Elysian Valley through downtown Los Angeles and the City of Vernon to the City of Maywood.	2024	2030	MTA	Preliminary	Conceptual Design
57	Infrastructure Improvement & Spec	Main St. Lighting Improvement Unit 2 CIP	Replace existing high voltage series street lighting system with a low voltage system on Main St from 42nd Pl to 57th St. Project will install new poles, foundations, conduit, wires, and energy efficient LED lighting. Install 55 poles and 107 luminaires.	SB1	YES	\$2,900,000.00	CD 9	Main St from 42nd Pl. to 57th St.	2/12/2012	12/1/2028	CIP	Design	Service confirmation has been confirmed. Finalizing plan to submit to management for approval.
58	Infrastructure Improvement & Spec	Riverside Dr. Lighting Improvement Unit 2 CIP	Project will replace high voltage series street lighting system with a low voltage system along riverside Dr from Camarillo Blvd to Lankershim Blvd and Vineland Ave from Riverside Dr to Hortense St. Project will install new poles, foundations, conduit, wires, and energy efficient LED lighting. Install 62 poles, 40 soffits, and 76 luminaires.	SB1	YES	\$901,000.00	CD 2, 4	Riverside Dr from Camarillo Blvd to Lankershim Blvd and Vineland Ave from Riverside Dr to Hortense St.	4/30/2015	11/29/2024	CIP	Close Out Phase	Received draft acceptance report from BCA. BSL submitted comments to the draft. Waiting on final acceptance report from BCA.
59	Infrastructure Improvement & Spec	Olympic Blvd- Lake to Western Ave CIP	Project will convert series circuits to multiple on Olympic Blvd from lake st to Western Ave. Project includes replacing conduit, luminaires and refurbishing existing poles. Upgrade 171 luminaires.	SB1	YES	\$3,900,000.00	CD 1, 10	Olympic Blvd from Lake to Western Ave	7/6/2020	11/1/2028	CIP	Design	(Status remains the same) Project can be removed) Service confirmation was confirmed. Will finalize plan after Main St Unit 2.
60	Infrastructure Improvement & Spec	Wilshire Blvd-Grand Ave to Hoover St STM	This is a series to multiple (STM) project that will convert the series circuits on Wilshire Blvd from Grand Avenue to Hoover Street by replacing high wattage HID lights with LED lights. This project will also install new conduit, pullboxes, and wires.	SB1	YES	\$3,035,000.00	CD 1, 10, 14	Wilshire Blvd from Grand Ave to Hoover St Coronado St between Wilshire Blvd and 7th St Beaudry Ave between Wilshire Blvd and Ingraham St	7/8/2020	6/30/2027	STM	Pre-Construction	Project to be awarded to contractor.
61	Infrastructure Improvement & Spec	Panorama City CD 6 Street Lighting Project	Design and construction of a new modern LED street lighting system in a residential area of Panorama City. Install 42 street lights.	CDBG	NO	\$800,706.00	CD 6	Project is bounded by Roscoe Blvd, Sepulveda Pl, Lanark St, and Lemona Ave	10/22/2019	5/31/2024	CDBG	Close Out Phase	(Status remains the same) Project can be removed) Construction was completed. Submitting final invoice to housing.
62	Infrastructure Improvement & Spec	Pacoima Tamarack Street Lighting CD7	Design and construction of a new modern LED street lighting system in a residential area of Pacoima. Install 7 street lights.	CDBG	NO	\$221,900.00	CD 7	Tamarack Ave from Van Nuys Blvd to Pierce St.	1/7/2021	11/21/2022	CDBG	Complete	
63	Infrastructure Improvement & Spec	San Pedro- Grand Street Lighting	Design and construction of a new modern LED street lighting system in a residential area of San Pedro. Install 25 new street lights.	CDBG	NO	\$643,751.00	CD 15	Project is bounded by O'Farrell St, Gaffey St, Santa Cruz, and Pacific Ave	9/14/2021	6/1/2025	CDBG	Design	(Status remains the same) Funds were reprogrammed elsewhere.
64	Infrastructure Improvement & Spec	Arleta Stanwin Street Lighting Project	Design and construction of a new modern LED street lighting system in a residential area of Arleta. Install 13 new street lights.	CDBG	NO	\$303,751.00	CD 6	Stanwin Ave North of Montauc st to end of Cul-de-Sac and South of Montague St to dead end.	9/24/2021	5/31/2024	CDBG	Complete	(Status remains the same) Construction completed. Waiting for AS-Built plan from FOD.
65	Infrastructure Improvement & Spec	Amar & Santa Cruz Street Lighting Project	Design and construction of a new modern LED street lighting system in a residential area of San Pedro. Install 29 new street lights.	CDBG	NO	\$776,250.00	CD 15	Project is bounded by Amar St, Palos Verdes st, Santa Cruz St, and Centre St.	10/25/2022	9/1/2025	CDBG	On Hold	(Status remains the same) Funds were reprogrammed elsewhere.
66	Infrastructure Improvement & Spec	Beacon Street Lighting Project CDBG	Design and construction of a new modern LED street lighting system in a residential area of San Pedro. Install 5 new street lights.	CDBG	NO	\$193,750.00	CD 15	Beacon St (~326' North of Santa Cruz) and Sant Cruz (~190' West of Beacon St)	11/2/2022	8/1/2025	CDBG	Pre-Construction	(Status remains the same) Plans have been signed. Waiting on funds to be reprogrammed back to start construction phase.
67	Infrastructure Improvement & Spec	Valerio Street Lighting Improvement CDBG	Design and construction of a new modern LED street lighting system in a residential area of Van Nuys. Install 31 new street lights.	CDBG	NO	\$600,000.00	CD 6	Project is bounded by Valerio St, Sepulveda Blvd, Wyandotte, and Lemona Ave	8/1/2018	8/1/2024	CDBG	Close Out Phase	(Status remains the same) Project is with BCA reviewing contract compliance.
68	Infrastructure Improvement & Spec	San Pedro Area 4 Street Lighting	Design and construction of a new modern LED street lighting system in a residential area of San Pedro. Install 36 new street lights.	CDBG	NO	\$761,966.00	CD 15	Project is bounded by Amar St, Centre St, Santa Cruz St, and Mesa St.	12/23/2020	3/23/2025	CDBG	Design	(Status remains the same) Will resume design after North Hollywood Area 3.
69	Infrastructure Improvement & Spec	Arleta Weidner CD 6 Street Lighting	Design and construction of a new modern LED street lighting system in a residential area of Arleta. Install 35 new street lights.	CDBG	NO	\$681,956.00	CD 6	Project is bounded by Arleta Ave, Weidner St, Vena Ave, and Filmore st.	11/24/2020	6/30/2024	CDBG	Construction	Project was constructed
70	Infrastructure Improvement & Spec	North Hollywood - Morella	Design and construction of a new modern LED street lighting system in a residential area of Sun Valley. Install 48 new street lights	CDBG	NO	\$1,203,751.00	CD 6	Project is bounded by Lankershim, Satocoy st, Ben st, and Strathern st.	9/22/2021	10/1/2025	CDBG	Design	(Status remains the same) Funds were reprogrammed elsewhere. Resolving G.O 95 conflicts.

BSL - Street and Transportation Project Oversight Committee (STPOC) Project List (FY24-25)													
No.	BSL Program/Division	Project Name	Scope of Work (Project Description)	Funding Source	CTIEP?	Approved Funding Amt	Council District(s)	Geographic Information (Project Location/Boundaries)	Project Start Date	Est. Project Completion	Project Type	Project Status	Current Phase
71	Infrastructure Improvement & Spec	North Hollywood - Cayuga Street Lighting	Design and construction of a new modern LED street lighting system in a residential area of North Hollywood. Installs 6 new street lights.	CDBG	NO	\$203,751.00	CD 6	Cayuga Ave between Tuxford St and Lankershim Blvd	9/27/2021	Actual: 12/4/2023	CDBG	Complete	Project is completed. Final invoice was submitted.
72	Infrastructure Improvement & Spec	Panorama City - Willis Ave/Community Street Lighting Project	Design and construction of a new modern LED street lighting system in a residential area of Panorama City. Installs 13 new street lights.	CDBG	NO	\$283,751.00	CD 6	Willis Ave between Chase St and Roscoe Blvd Community St between Brimfield Ave and Kester Ave Saloma Ave S/O Community St	9/27/2021	Actual: 2/20/2024	CDBG	Complete	Project is completed. Final invoice was submitted.
73	Infrastructure Improvement & Spec	Santa Fe Ave - 1st to 4th St Sidewalk Lighting Improvement	Install 11 Ped clamp on arms to existing poles.	General Fund	YES	\$240,000.00	CD 14	Santa Fe from 1st to 4th St	7/25/2022	9/1/2023	Pedestrian Lig	Construction	(Status remains the same) Construction was completed by FOD
74	Infrastructure Improvement & Spec	Affordable Housing and Sustainable Communities (AHSC) - Elden Elms (Round 3)	Install 11 new poles and 29 upgrades.	AHSC	NO	\$396,440.00	CD 1	Elden Elms from 11th St to Pico Blvd & Magnolia Ave from Pico Blvd to Venice & Westmoreland Ave from 11th St to Venice Blvd.	10/4/2019	9/1/2026	AHSC	Pre-Construction	(Status remains the same) Signed plans were submitted to BOE.
75	Infrastructure Improvement & Spec	Affordable Housing and Sustainable Communities (AHSC) - Path Villas Hollywood (Round 3)	Install 1 street lights and 22 upgrades.	AHSC	NO	\$193,050.00	CD 13	Area is bounded by Fernwood Ave, De Longpre Ave, Serrano Ave, and Fountain Ave	10/4/2019	9/1/2026	AHSC	Pre-Construction	Plan was submitted to BOE along with the engineer estimate.
76	Infrastructure Improvement & Spec	Affordable Housing and Sustainable Communities (AHSC) - Round 4	Five projects part of AHSC Round 4 will install new bus stop lighting, pedestrian lighting, and street lighting systems.	AHSC	NO	\$1,804,040.00	CD 8, 13, 14, 15	Weingart Tower Jordan Downs 53 Vermont Manchester Manchester Urban Homes Hollywood Arts Collective	1/31/2022	12/31/2025	AHSC	Pre-Construction	All projects are being advertised for bid.
77	Infrastructure Improvement & Spec	Affordable Housing and Sustainable Communities (AHSC) - Round 5	Seven projects part of AHSC Round 5 will install new bus stop lighting, and street lighting systems.	AHSC	NO	\$5,405,149.00	CD 1, 6, 9, 10, 11, 13, 14	Parkview Rose Hill Courts Phase 1 Santa Monica & Vermont TOD Washington Arts Collective 619 Westlake Corazon Del Valle Thatcher Yard Housing	9/21/2022	6/30/2026	AHSC	Design	Projects are in the 90% design phase.
78	Infrastructure Improvement & Spec	Affordable Housing and Sustainable Communities (AHSC) - Round 6	Seven projects part of AHSC Round 6 will install new bus stop lighting, pedestrian lighting, and street lighting systems.	AHSC	NO	TBD	CD 1, 6, 8, 10, 13, 14, 15	Umeya Apartments Locke Lofts Jordan Downs Area H2B Menlo Ave Apartments Vista Terrace 87th & Western Apartments Grandview Apartments TOD	9/22/2022	1/25/2027	AHSC	Pre-Design	Pending BOE initiation.
79	Infrastructure Improvement & Spec	Affordable Housing and Sustainable Communities (AHSC) - Round 7	Four projects part of AHSC Round 7 will install new bus stop lighting, and street lighting systems.	AHSC	NO	TBD	CD 9, 10, 14	Crenshaw Crossing HHH New Hampshire 306 E Washington Downtown Women's Center	TBD	TBD	AHSC	Preliminary	Pending BOE initiation.
80	Infrastructure Improvement & Spec	Intersection Improvement Unit 16	This project will upgrade or replace existing street lighting equipment (may include traffic equipment) at approximately 45 intersections. Work includes installation of new conduit, wires and luminaires.	Measure M	YES	\$480,000.00	CD1 - CD15	City-wide	10/22/2021	12/31/2026	CTIEP	Design	Project is in the 90% design phase.
81	Infrastructure Improvement & Spec	Sun Valley Street Lighting Phase 7	Design and construction of a new modern LED street lighting system in a residential area of Sun Valley. Install 55 street lights.	CDBG	NO	\$941,309.00	CD 6	The project area is bounded by Webb Ave, Roscoe Blvd, The Golden State Freeway, and Peoria St.	8/1/2024	8/2026	CDBG	Design	PEP was approved. Waiting on the approval of 2nd CPR to rebaloot Prop 218.
82	Grants Division	LA RIVER BIKEPATH - PHASE 4	Bikeway Lighting, LA River Bike path from Forest Lawn Dr. to Riverside Dr.	CMAQ	NO	\$1,467,113.00	4	LA River Bike path from Forest Lawn Dr. to Riverside Dr.	2011	12/31/2024		Design	65% design
83	Grants Division	LA RIVER WAY - SFV COMPLETION (Vanalden Ave To Balboa)	Install solar lighting for the bikeway	FNDDOT	NO	\$4,890,375.00	3	LA River Bike path from Vanalden Ave to Balboa		11/20/2023		Design	100% design
84	Grants Division	SUNSET TRIANGLE PLAZA STREETScape IMPROVEMENTS (on Hold)	Street Lighting and Pedestrian lights near Sunset Triangle Plaza	CD 13 REDEVELOPMENT FUND	NO	\$279,450.00	11	Install lighting near Sunset Plaza	10/2/2017			On Hold	65% design
85	Grants Division	ANDREA COURT (on Hold)	Install street lighting		NO	\$46,575.00	7			12/20/2023		On Hold	90% design
86	Grants Division	CENTRAL AVE PED IMPRV CFP	Bus Stop Lighting and Pedestrian Lighting	PROP C-TGF	NO	\$603,500.00	9	Install street lighting and pedestrian lighting	3/1/2021	12/31/2024		Design	90% design
87	Grants Division	MARTIN LUTHER KING (MLK) BLVD. STREETScape	Install bus stop security lighting and pedestrian Lighting on MLK from Figueroa to Central Ave	SB-1	YES	\$2,741,600.00	9	MLK from Figueroa to Central Ave	2/19/2020	1/31/2025		Construction	0% Construction
88	Grants Division	San Pedro Pedestrian Improvement	Bus stop security lighting, intersection lighting, and street light relocations due to sidewalk improvements on 1st and 7th st between Grand & Harbor Blvd in San Pedro	PROP C-TGF	NO	\$1,031,550.00	15	Improvements on 1st and 7th st between Grand & Harbor Blvd in San Pedro	9/4/2020	7/31/2025		Construction	0% Construction
89	Grants Division	EXPOSITION - West Bikeway - Northvale Segment 2	Upgrade existing street lights to CD855As and install 10 new CD855As with 8' arms to cover proposed bikepath on southside of street between Putney & Dunleer along Northvale Rd	PROP C-TGF	NO	\$415,150.00	5	Putney & Dunleer along Northvale Rd	11/30/2021	12/31/2027		Construction	10% construction
90	Grants Division	BROADWAY-MANCHESTER: ACTIVE TRANSPORTATION EQUITY PROJECT	Bus Stop and Pedestrian lighting.	PROP C-TGF	NO	\$8,593,088.00	8	Broadway from Manchester Blvd to Imperial Hwy, Manchester Blvd from Broadway to Vermont Ave (aprox. 4.5 miles)	6/8/2021	11/29/2024		Design	95% design
91	Grants Division	WASHINGTON BL TRANSIT ENHANCMENT PH II	Bus Stop Lightings	PROP C-TGF	NO	\$349,313.00	9,14	Washington Blvd. between Hooper Ave and Alameda	11/30/2021	12/31/2024		Construction	0% Construction
92	Grants Division	ATP Cycle 4 - Alexandria Avenue Elementary School Neighborhood Safety Improvement Project	Pedestrian Lighting around Alexandria school	Proposition C	NO	\$1,104,604.00	13	Pedestrian Lighting around Alexandria school	1/24/2022	12/31/2024		Design	50% design
93	Grants Division	EXPOSITION - West Bikeway - Northvale Segment 1	Bikeway lighting for newly proposed bike path between Motor Ave and Northvale Rd	Proposition C	NO	\$363,400.00	5	Bikeway lighting for newly proposed bike path between Motor Ave and Northvale Rd	8/10/2014	12/31/2027		Construction	10% construction
94	Grants Division	ATP 4: Liechty Middle and Neighborhood Elementary	Install pedestrian lighting	Proposition C	NO	\$3,015,000.00	8	Install lighting around Liechty Middle school	10/25/2022	3/31/2025		Design	0% design
95	Grants Division	ATP 4: 112th and Flournoy ES Safety Improvement Project	Pedestrian lighting around two schools	PROP C-TGF	NO	\$415,000.00	15	Install lighting around two schools	12/8/2022	8/30/2024		Design	100% design
96	Grants Division	LANI West Blvd Community Linkages	Bus stop lighting for 6 bus stops. Bus stops are located at Florence ave & Crenshaw and Florence Ave & West St.	TG	NO	\$256,000.00	8	Bus stop lighting for 6 bus stops. Bus stops are located at Florence ave & Crenshaw and Florence Ave & West St.	10/5/2020	8/29/2025		Pre-Construction	0% construction
97	Grants Division	Central Ave Corridor Imprv. Fr Imperial Hwy to 103rd st bear Watts Metro station. (Watt Central Ave. Project)	Install bus stop lighting and roadway lighting. Bus stops lighting, SW widening, BSS works including new continental crosswalk, curb extension, curb ramps and signal mode.	FTA	NO	\$403,000.00		Central Ave Corridor Imprv. Fr Imperial Hwy to 103rd st		N/A		Design	80% design
98	Grants Division	Hollenbeck Park Beautification and Improvements	Install pedestrian lights along the perimeter and within the park/reimbursed via Prop C	Prop C-TGF	NO	\$450,000.00	14	Install pedestrian lights along the perimeter and within the Hollenbeck park	12/16/2022	12/31/2024		Construction	60% construction
99	Grants Division	Vermont Bus Stop Improvements	Installing bus stop lighting at 4 bus stop locations along vermont street	TG	NO	\$120,000.00	1	Installing bus stop lighting at 4 bus stop locations along vermont street	12/14/2022	12/31/2024		Complete	100% construction
100	Grants Division	Western Bus Stop Improvements	Installing bus stop lighting at 5 bus stop locations along western street	TG	NO	\$120,000.00	10	Installing bus stop lighting at 5 bus stop locations along western street	12/14/2022	12/31/2024		Construction	0% construction
101	Grants Division	WESTLAKE MACARTHUR PARK PEDESTRIAN IMPROVEMENT	Install new bus stop security lighting at 11 bus stops locations	TG	NO	\$715,702.00	1	Install new bus stop security lighting at 11 bus stops locations around MacCarthur Park		6/28/2024		Construction	M40 reviewed and approved
102	Grants Division	CESAR CHAVEZ TRANSIT CORRIDOR LIGHTING IMPROVEMENT	Install pedestrian lighting	PROP C-TGF	NO	\$359,950.00	1, 14	Cesar Chavez @ Grand, Cesar Chavez @ Spring St.		6/28/2024		Construction	90% construction
103	Grants Division	SAN FERNANDO BIKEPATH - PHASE 3	Install bikeway lighting	CMAQ	NO	\$3,346,500.00	2, 6			7/4/2024		Construction	70% construction
104	Grants Division	Enhanced MTA Bus Stops Security Lighting	Install bus stop lighting	Proposition C	NO	\$650,900.00	1,3,8,9,10,11,13,14,15	17 bus stop locations		9/7/2023		Construction	90% construction
105	Grants Division	LA RIVER HEADWATER BIKEPATHS	Install bikeway lighting	PROP C-TGF	NO	\$1,137,900.00	3	Bike path along LA River between Mason and Owensmouth	8/17/2011	7/14/2023		Construction	100% construction
106	Grants Division	CENTRAL AVE PUBLIC TRANSIT IMPROVEMENT	Install bus stop lighting	PROP A	NO	\$456,550.00	9, 14	Central Ave between Washington and Vernon	11/13/2019	1/31/2024		Construction	100% construction
107	Grants Division	LANI Evergreen Park Street Enhancement Project	Install new bus stop security lighting at 6 bus stops locations	TG	NO	\$200,000.00	14	Various Locations		7/1/2023		Complete	100% construction
108	Grants Division	LITTLE ARMENIA PILOT PROJECT LIGHTING IMPROVEMENT (on Hold)	Install architectural lighting		NO	\$41,400.00	14		6/14/2018	7/14/2023		Construction	70% construction
109	Grants Division	COLORADO BLVD. PED & BICYCLE SAFETY IMP. - ATP CYCLE 2	Install pedestrian lighting	TG	NO	\$3,753,600.00	14	Colorado Blvd between Eagle Vista and Lockhaven Ave		4/18/2024		Construction	100 % construction
110	Grants Division	COLORADO BLVD. STREETScape - BUS STOP AND INTERSECTION IMPROVEMENTS	Install bus stop lighting	METRO	NO	\$250,700.00	14	Various locations on Colorado Blvd		4/18/2024		Construction	100% Construction
111	Grants Division	BICYCLE FRIENDLY STREETS TREATMENT - ATP CYCLE 2	Installing street lights for four new roundabout	PROP C-TGF	NO	\$148,280.00	5, 7, 9, 14	4 various roundabouts		5/17/2024		Construction	50% construction
112	Grants Division	ATP Cycle 2 Ped & Bike Neighborhood Intersection Enhancement	Install pedestrian lighting	PROP C-TGF	NO	\$34,500.00	10	4th St and New Hampshire Ave Intersection	1/30/2020	6/28/2024		Construction	70% construction
113	Grants Division	Boyle Heights/Cesar Chavez from Warren to Evergreen Ave.	Installing Bus stop Lighting	CMAQ	NO	\$164,000.00	14	Boyle Heights/Cesar Chavez from Warren to Evergreen Ave.	6/8/2021	N/A		Pre-Construction	0% construction
114	Grants Division	Jefferson Blvd. Complete Streets -ATP Cycle 3	Install bus stop lighting and pedestrian lighting	Proposition C	NO	\$1,888,875.00	8	Jefferson Blvd. between Western and Vermont	5/23/2023	1/10/2025		Construction	30% construction
115	Grants Division	VISION ZERO BUS STOP SECURITY LIGHTING UNIT 1 - SEGMENT 1	Installing bus stop lighting	Proposition A	NO	\$100,000.00	6, 7, 2008	Van Nuys at Laurel Cyn, Van Nuys at Delano, Western at Vernon Intersections	4/5/2018	11/27/2024		Construction	85% construction

BSL - Street and Transportation Project Oversight Committee (STPOC) Project List (FY24-25)													
No.	BSL Program/Division	Project Name	Scope of Work (Project Description)	Funding Source	CTIEP?	Approved Funding Amt	Council District(s)	Geographic Information (Project Location/Boundaries)	Project Start Date	Est. Project Completion	Project Type	Project Status	Current Phase
116	Grants Division	VISION ZERO BUS STOP SECURITY LIGHTING UNIT 1 - SEGMENT 2	installing bus stop lighting	Proposition A	NO	\$100,000.00	1, 4, 5, 6, 8, 9, 10, 11, 14, 15	Various bus stop locations	3/3/2021	11/27/2024		Construction	85% construction
117	Grants Division	CHANDLER CYCLETRACK GAP CLOSURE PROJECT	Install bus stop lighting	TG	NO	\$40,000.00	2	Chandler @ Vineland Ave	6/10/2021	7/31/2024		Construction	Completed
118	Grants Division	Melrose Avenue-Fairfax Ave. to Highland Ave. Pedestrian Improvement	Install pedestrian lighting	Proposition C	NO	\$390,000.00	5	Melrose Avenue-Fairfax Ave. to Highland Ave.	6/23/2020	9/13/2023		Complete	Completed
119	Grants Division	WATTS CENTRAL AVE PROJECT LIGHTING IMPROVEMENT	Install bus stop lighting	Proposition C	NO	\$400,545.00	15			5/17/2024		Construction	
120	Grants Division	Great Streets Alvarado Bus Stop Lighting CD1	Install bus stop lighting	Measure M		\$156,000.00	1			5/17/2024		Construction	100 % construction
121	Grants Division	Great Streets Manchester & Vermont Great St Bus Stop Lighting CD 8	Install bus stop lighting	Measure M	NO	\$126,000.00	8	Manchester & Vermont		5/17/2024		Construction	5% construction
122	Grants Division	BEVERLY BLVD.- VERMONT AVE. TO COMMONWEALTH AVE. PED. IMPROV.	Install pedestrian lighting	Proposition C	NO	\$186,300.00	13	BEVERLY BLVD.- VERMONT AVE. TO COMMONWEALTH AVE.		5/17/2024		Complete	100% Construction
123	Grants Division	LANI SANTA MONICA BLVD. IMPROVEMENT PROJECT	Install pedestrian lighting	Proposition C	NO	\$442,463.00	13			8/28/2023		Complete	100% construction
124	Grants Division	Venice Great Streets Bus Stop Lighting	Install Bus Stop lighting	Measure M	NO	\$186,300.00	11			5/17/2024		Construction	0% Construction
125	Grants Division	Walk Pico Bus Stop & Intersection Lighting	Install Bus Stop lighting	Proposition C	NO	\$383,050.00	5	Various bus stop locations on Pico Blvd between Sepulveda and Patricia		1/17/2025		Pre-Construction	0% Construction
126	Grants Division	Bus Stops Security Lighting Unit 20 Segment 1	Install Bus Stop lighting	SB1	YES	\$100,000.00	1,3,4,5,12,14	Various bus stop locations		12/15/2022		Construction	0% Construction
127	Grants Division	Bus Stops Security Lighting Unit 20 Segment 2	Install Bus Stop lighting	SB1	YES	\$100,000.00	1,3,4,5,12,14	Various bus stop locations		12/16/2022		Construction	0% Construction
128	Grants Division	MARTIN LUTHER KING (MLK) BLVD. STREET LIGHTING (CDBG)	Install pedestrian lighting for residential areas only from Avalon Blvd to Central Ave on MLK Jr. Blvd.	CDBG	NO	\$918,815.00	9	MLK from Avalon Blvd to Central Ave on MLK Jr. Blvd	2/19/2020	10/19/2023		Complete	100% Construction
129	Grants Division	CNTRL AV STRTScape IMPR 5-LU	Bus Stop Lighting	Proposition C	NO	\$209,588.00	9, 14	4 bus stop locations on Central Ave at 22nd, 25th, Adams Ave, and Vernon Ave	4/30/2020	11/14/2024		Construction	10% Construction
130	Grants Division	LANI WESTLAKE TRANSIT IMPROVEMENT (7th St between Westlake and Carondelete)	Bus Stop Lighting	TG	NO	\$456,035.00	10	7th St between Westlake and Carondelete	2/28/2023	4/30/2025		Construction	0% Constructio
131	Grants Division	EAGLE ROCK BLVD. TRANSPORTATION IMPROVEMENTS	No scope of work yet	Proposition C	NO		14					Pre-Design	Cost Estimate
132	Grants Division	ATP 6 - BOYLE AVE - Bus Stop Lighting	Install Bus Stop lighting	Proposition C	NO	\$937,250.00	14					Pre-Design	Cost Estimate
133	Grants Division	ATP 6 - BOYLE AVE - Pedestrian Lighting	Install Bus Pedestrian lighting	Proposition C	NO	\$4,742,025.00	14					Pre-Design	Cost Estimate
134	Grants Division	ATP 6 - OSBORNE ST PATH TO PARK ACCESS LIGHTING STUDY	Install Bus Pedestrian lighting	Proposition C	NO	\$6,320,400.00	7					Pre-Design	Cost Estimate
135	Grants Division	ATP 6 - WILMINGTON SAFE STREETS PROJECT	Install Bus Pedestrian lighting	Proposition C	NO	\$3,776,025.00						Pre-Design	Cost Estimate
136	Grants Division	ATP 6 - SAN PEDRO ST	Install Bus Pedestrian lighting	Proposition C	NO	\$8,898,125.00	14					Pre-Design	Cost Estimate
137	Grants Division	WESTERN AVE FROM MLK TO CENTURY BLVD (4.5 miles)	Install Bus Pedestrian lighting	Proposition C	NO	\$8,842,350.00	8			6/30/2027		Pre-Design	Cost Estimate
138	Grants Division	Broadway - 45th to 53rd St.	Install Bus Pedestrian lighting	Proposition C	NO	\$600,000.00	9					Pre-Design	Cost Estimate
139	Grants Division	Avalon blvd. - Jefferson to 95th St.	Install Bus Pedestrian lighting	Proposition C	NO	\$4,305,000.00	9					Pre-Design	Cost Estimate
140	Grants Division	Beverly blvd. Transportation Enhancement	Install Bus Pedestrian lighting	Proposition C	NO	\$378,000.00						Pre-Design	
141	Grants Division	Menlo Ave. fr. MLK to Vermont Expo Station, Ped Improv.	Install Bus Pedestrian lighting	Proposition C	NO	\$900,000.00	9					Pre-Design	
142	Grants Division	SRTS Lizaraga St. (ON HOLD)				\$142,000.00							
143	Grants Division	Normandie - I-10 Fwy to MLK	Install Bus Pedestrian lighting	Proposition C	NO	\$2,668,000.00	8					Pre-Design	Cost Estimate
144	Grants Division	Westminster ES Pedestrian Safety Improvements	Install pullboxes	Proposition C	NO	\$4,000.00	11					Pre-Design	
145	Grants Division	Wilbur ES Pedestrian Safety Improvements	Install pullboxes	Proposition C	NO		3					Pre-Design	
146	Grants Division	Rose Ave Sidewalk										Pre-Design	
147	Grants Division	ATP Cycle 5 - Carver MS	Install Bus Pedestrian lighting	Proposition C	NO							Pre-Design	
148	Grants Division	ATP Cycle 5 - Panorama ES	Install Bus Pedestrian lighting	Proposition C	NO	\$108,500.00				6/27/2025		Pre-Design	
149	Grants Division	San Pedro PED - LANI	Install Bus Pedestrian lighting	Proposition C	NO	\$1,290,000.00	15					Pre-Design	Cost Estimate
150	High Voltage Division	High Voltage Series to Multiple (STM) Projects - Various	Series to Multiple Conversions (STM)	MICLA	NO	\$98,122,986.00	All	Various locations throughout the City	3/29/2016	6/30/2025	STM	Construction	In Construction
151	New Technology Division	LED STREET LIGHT RETROFIT PROGRAM	Replace the oldest 3,500 LED fixtures within the City with the latest approved LED fixtures and smart nodes.	General Fund	YES	\$1,000,000.00	various	various	10/1/2022	6/30/2025	LED Replacem	Design	3,539 out-of-warranty LED fixtures will be upgraded. Approx. 50% of all plans have been prepared.
152	New Technology Division	SUPERBLOOM Pole approval	Evaluate and Approve prototypes from potential manufacturers for the City Approved Superbloom pole.	General Fund	NO	\$95,000.00	citywide approval	citywide approval	2/9/2021	6/30/2025	New City pole	Pre-Construction	Only one phase
153	Community Impact Division	Stairway and Walkway Lighting Unit 8	Install Stairwell Lighting various locations	SB1	YES		VAR	Locations are selected by Council Districts				Cancelled	
154	Community Impact Division	York Hill PI Stairway Lighting Project (near Banbury PI) unit 10	: Install a new stairway lighting system	SB1	YES	\$400,000.00	CD 14	YORK BLVD @ BRANBURY STAIRWELLS	2/1/2024	TBD		Design	PHASE 1
155	Community Impact Division	SKID ROW NEIGHBOR IMPROVEMENT PROJECT phase 3	Relocate and upgrade existing street light to accommodate the upgrade of pedestrian curb ramps at various intersection in los angeles SKID ROW	General Fund	NO	\$262,000.00	CD 14	Boyd St and Wall St -Boyd St and San Pedro St -4th St and Wall St	7/1/2023	10/15/2023		Complete	PHASE 3
156	Community Impact Division	MAIN STREET POLE PAINTING	Paint Lights Along Main Street Colors of Rainbow	General Fund	NO	\$65,000.00	CD14	Main Street		TBD		Preliminary	

