

CITY OF LOS ANGELES
INTERDEPARTMENTAL CORRESPONDENCE

Item No. 2A

Date: August 20, 2026

To: Street and Transportation Projects Oversight Committee

From: Nadir Shah, Principal Civil Engineer
Bridge Improvement Division
Bureau of Engineering

Nadir Shah

Digitally signed by Nadir Shah
DN: c=US,
e=nadir.shah@lacity.org, o=City
of Los Angeles Bureau of
Engineering, ou=Bridge
Improvement Division, cn=Nadir
Shah
Date: 2026.08.20 09:49:55-0700'

Subject: **FISCAL YEAR 2026-27 STREET AND TRANSPORTATION PROJECTS
OVERSIGHT COMMITTEE PROJECTS STATUS REPORT AND MASTER
SCHEDULE – BUREAU OF ENGINEERING BRIDGE IMPROVEMENT
DIVISION**

RECOMMENDATION

Receive and file the attached list of projects and re-baselined Master Schedule for the Bureau of Engineering Bridge Improvement Division for Fiscal Year 2026-27.

DISCUSSION

The following summarizes updates to the Street and Transportation Projects Oversight Committee (STPOC) Project Status Report for the Bureau of Engineering Bridge Improvement Division:

Dept Project ID (CIP No.)	Project Title	Action	Reason
X186	Taylor Yard Bikeway / Pedestrian Bridge Off-Site Mitigation at Rio De Los Angeles State Park	Added	New Project
X187	Destination Little Ethiopia Signature Streetscapes & Green Alleys	Added	New Project
924	Los Angeles River Bicycle Path Repairs At Ferraro Athletic Fields	Deleted	Project complete
X149	Sixth Street Viaduct Task Order Package 5: New Viaduct BRLSZD-5006(839)	Consolidated	This project is now incorporated into a single Master Schedule entry that consolidates all eight Sixth Street Viaduct task order packages

STPOC
August 20, 2026
Page 2 of 2

If you have any further questions, please contact me at (213) 676-1531.

NS/:ns
Enclosures

cc: Katherine Doherty, Bureau of Engineering
Nicholas Campbell, City Administration Office
Salyna Cun, City Administration Office
Daisy Bonilla, City Administration Office
Maria Souza-Rountree, Chief Legislative Analyst

STPOC - Project Status Report BOE - BID for September 4, 2026 STPOC Meeting										
	Summary									
	Current Status		Construction Vehicle							
	Initiation	1	Contractor (Regular Award) = 34							
	Pre-Design	8	Contractor (Emergency) = 3							
	Design	11	CMAR/CMGC = 1							
	Bid and Award	3	General Services Dept Forces = 1							
	Construction	1								
	Post-Construction	15								
	Total	39								
SEQ	Project Title	Dept Project ID	Scope of Work (Summary)	Estimated Construction Cost	Funding	Project Status	Current Status	CD(s)	Construction Vehicle	Project Manager
1	Potrero Canyon Pacific Coast Highway Pedestrian/Bicycle Bridge	G1012	Construct an approximately 200-foot pedestrian and bicycle bridge over Pacific Coast Highway connecting Potrero Canyon Park to Will Rogers State Beach.	\$15,000,000	State Earmark = \$11,000,000 Total Funding = \$11,000,000	Caltrans, RAP, and State Parks issued the right of entry/encroachment permits for the soil exploration activities. The LA County Beaches and Harbors is finalizing the right of entry permit for issuance. Public outreach and the second community meeting completed.	81% Pre-Design	11	Contractor (Regular Award)	Sylvia Dhimdis
2	San Fernando Bridge over Tujunga Wash	300	The scope of work includes the seismic retrofit and widening the existing San Fernando Road bridge over Tujunga Wash.	\$10,120,000	CTIEP = \$3,000,000 Total Funding = \$3,000,000	Awaiting Caltrans' formal response regarding the eligibility of the proposed seismic retrofit scope under the Highway Bridge Program (HBP). The project remains on the HBP prioritization list; however, the eligibility of the proposed scope remains unresolved. No additional direction or response has been received from Caltrans since BID transmitted supplemental supporting information on April 30, 2026.	89% Pre-Design	6	Contractor (Regular Award)	Arnulfo Nuno
3	SR 710 Huntington Drive Multi Modal Transportation Improvement Project	XX12	The project will provide corridor improvements along a 2.9-mile section of Huntington Drive between Mission Rd and Kendall Ave. The scope of work includes mobility and access improvements, pedestrian access enhancements, transit infrastructure improvements, and potentially a dedicated Bus Rapid Transit (BRT) route to improve mobility in the corridor.	\$150,000,000	RSTP = \$17,000,000 Total Funding = \$17,000,000	ATP Cycle 8 application for Segments 1 and 2 has been submitted. Project is advancing toward 30% design and CEQA/NEPA clearance targeted for early 2027.	88% Pre-Design	14	Contractor (Regular Award)	Arnulfo Nuno
4	First Street Bridge over Figueroa Street	X177	Seismically retrofit and renovate the existing 146 ft long and 101 ft wide First Street Bridge over Figueroa Street. The existing bridge carries five lanes of traffic, which includes two lanes and bike path with shoulders and sidewalks in each direction, with a center turn lane.	\$3,300,000	BPMP = \$1,455,000 SB1 = \$2,400,000 Total Funding = \$3,855,000	Project is on hold pending Caltrans HBP funding direction and response on the proposed Wabo Transflex joint alternative.	86% Pre-Design	14	Contractor (Regular Award)	Dahlia Hanna
5	Ballona Creek Multi-use Path Extension and Connections	X183	The project will extend the 6.7-mile Ballona Creek Multi-use Path by 2 miles from Syd Kronenthal Park to Mid-City Los Angeles, adding a Class IV facility on Fairfax Ave, a Class I path on Cologne St, and a Class IV facility on Cochran Ave connecting to Class II lanes on Venice Blvd. It also includes 2.3 miles of local street links, 13 trailheads, and 8 controlled crossings.	\$43,338,000	ATP = \$5,090,000 AB1290 = \$2,670,000 Culver City = \$240,000 Total Funding = \$8,000,000	Task order scope and fee for PAED are under negotiation with Kimley Horn	51% Pre-Design	10	Contractor (Regular Award)	Jesus Bermudez
6	Lighthouse Pedestrian Bridge over Ballona Lagoon Rehabilitation	X184	The work will repair concrete spalling and cracking in the reinforced concrete arches, including exposed and debonded rebar, and correct differential settlement at the bridge approaches, where the south slab is 1 inch higher and the north slab up to 4 inches lower than the bridge deck.	\$5,000,000	Local Transportation Funds = \$500,000 Total Funding = \$500,000	The design kickoff meeting was held on July 14, 2026. The survey schedule, work plan, and updated overall project schedule is pending from consultant. Field inspection work at the bridge is anticipated to commence the week of September 28, 2026. A service request to Environmental Management Division has been submitted.	85% Design	11	Contractor (Regular Award)	Erik Munoz

7	Destination Little Ethiopia Signature Streetscapes & Green Alleys	X187	Street improvements of about 0.75 miles on Fairfax Avenue between Pico Blvd and Olympic Blvd. Construct pedestrian and streetscape improvements including curb extensions, ramps, crossings, median islands, pedestrian lighting, flashing beacons, and green alley/water-infiltration improvements.	\$5,000,000	Measure M Local Return = \$500,000 HUD Grant = \$2,150,000 Total Funding = \$2,150,000	Implementation and mutual indemnity agreement between BOE and Community Partners, a California nonprofit benefit corporation is being prepared.	1% Initiation	10	Contractor (Regular Award)	Andrew Asfour
8	Dell Avenue Bridges over Venice Canal	X178	Maintenance of four deteriorated bridges along Dell Avenue over the Venice Canal between Venice Boulevard and 28th Avenue.	\$100,000	CTIEP = \$2,100,000 Total Funding = \$2,100,000	After discussions with Caltrans and CD 11 on February 3, 2026, there is no need to do significant improvements to the bridges. The project will move forward as bridge maintenance repairs. An environmental service request has been submitted to EMD.	29% Design	11	Contractor (Regular Award)	Jesus Bermudez
9	Soto Street Widening from Multnomah St to Mission Rd	XXX5	The project will widen the existing Soto Street from Multnomah Street to Mission Road. The scope of work includes: a) Two southbound and two northbound traffic lanes; b) Two protected bicycle lanes (one in each direction); c) Widened sidewalks on the east and west side of Soto Street; d) Traffic signal intersection at Multnomah Street and Soto Street; e) A retaining wall; f) Secure partial right-of-way from 13 parcels east of Soto Street.	\$23,000,000	Prop C25 = \$2,055,502 STP-L = \$7,367,000 RIP = \$17,182,000 Local Funds = \$7,299,000 Total Funding = \$33,903,502	With CD 14 concurrence, \$15,082M from Soto Street to the Huntington Dr Project to fund ineligible costs associated with the Huntington ATP Cycle 8 grant application. Funding is being reallocated to the Huntington Drive project. Soto St should still have enough grant funds remaining to complete design and ROW. Supplemental funding will be required to fund construction.	70% Design	14	Contractor (Regular Award)	Scott Gibson
10	Sepulveda Blvd/Mulholland Dr Tunnel Repair Phase 1	X185	The project addresses emergency structural repairs and design of long-term drainage improvements for the Sepulveda Boulevard Tunnel near Mulholland Drive. Persistent water infiltration has led to cracking, spalling, and tile detachment within the tunnel. Immediate work includes patching concrete, sealing cracks, replacing tiles, cleaning surfaces, and repairing potholes, while engineering services will design a new drainage system to prevent future damage.	\$1,700,000	SB1 = \$1,700,000 Total Funding = \$1,700,000	BID issued the Notice to Proceed to Mott MacDonald on May 28, 2026. Mott MacDonald and BOE mutually agreed to defer the start of work until August due to the Controller's fiscal year-end payment policy. BOE is currently coordinating with LADOT to establish a work order that will allow LADOT to provide tunnel closure requirements, review Traffic Control Plans, and support project coordination during the design phase.	1% Pre-Design	4, 5, 11	Contractor (Emergency)	Kevin Avila
11	2nd St. Tunnel Permanent Rehab	M900	This project will study how to remediate the 2nd street tunnel deficiencies that has experienced loose and falling ceramic tiles throughout and poses a threat to public safety.	\$5,000,000	CTIEP = \$2,500,000 Total Funding = \$2,500,000	Design is in progress. Project description and project management plans have been approved by BOE. Environmental studies (Bat abatement, water quality memo, noise and vibration memos) are being conducted.	15% Design	14	Contractor (Regular Award)	Jesus Bermudez
12	Council District 3 Pedestrian Bridge and Tunnel Improvements	X182	This project is intended to correct existing deficiencies and access issues to pedestrian bridges and tunnels identified (in part) in CF 15-0719-s27. The list is further shortened to 9 locations in CD 3 and one location in CD 4 which will be a part of this project. The work at these locations varies from removal of bollards obstructing pedestrian and bike access, leveling uneven surfaces, clearing overgrown shrubs and installing curb & bicycle ramps.	\$800,000	Total Funding = \$0	The project is on hold. Funds were reverted in FY 2025-26. The work order will be opened only after funding is committed.	ON-HOLD 1% Pre-Design	3, 4	Contractor (Regular Award)	Scott Gibson
13	Radford Avenue Bridge Over The Los Angeles River Repairs	XX14	Repair and upgrade bridge sidewalks, ramps, curbs, gutters, barriers, railings, approach slabs, and pavement, with related tree work as necessary.	\$1,900,000	Total Funding = \$0	Design is 100% complete, but the project did not receive FY 2026-27 CTIEP funding. Bid and award will begin once the funding is secured.	95% Design	4	Contractor (Regular Award)	Sylvia Dhimdis
14	SR 710 Valley Bl Multi Modal Transportation Improvements	XX11	The project will provide corridor improvements along a 4.5-mile section of Valley Boulevard through the Lincoln Heights, Boyle Heights and El Sereno communities. The scope of work includes: a) Dedicated bus lane; b) New Class IV bike facility; c) Local public park expansions; d) ADA compliant sidewalks; e) Raised medians with green space; f) On-street parking; g) Railroad right of way; h) Curb modifications; and i) Street lighting.	\$121,800,000	STPL-R = \$14,000,000 STIP = \$28,952,000 AHSC = \$9,032,400 STBG = \$10,000,000 CMAQ = \$22,400,000 Total Funding = \$84,384,400	NEPA approval was obtained on June 19, 2026. The Board Report recommending approval of the agreement with Century Builders for AHSC funding has been scheduled for Board consideration on August 21, 2026.	63% Design	14	Contractor (Regular Award)	Erik Munoz
15	Soto St Bridge over Valley Blvd & UPRR East Approach Sidewalk	XX16	Construct approximately 1,000 feet of sidewalk, ADA ramps, barriers, drainage modifications, relocated lighting/signals, bike lanes, and associated restriping.	\$5,500,000	Prop C25 = \$2,000,000 Total Funding = \$2,000,000	Plans and specifications are complete, but the project did not receive FY 2026-27 CTIEP funding. Bid and award will begin once funding is secured.	95% Design	14	Contractor (Regular Award)	Sylvia Dhimdis
16	Taylor Yard Bikeway / Pedestrian Bridge Off-Site Mitigation at Rio De Los Angeles State Park	X186	The habitat restoration project will provide off-site mitigation as partial compensation for habitat impacts associated with the Taylor Yard Bridge project, located approximately 0.25 miles south of the mitigation site. The mitigation area consists of two separate polygons within the 3-acre Rio De Los Angeles State Park graded swale: a north polygon of 0.47 acres and a south polygon of 0.12 acres.	\$369,222	Engineering Services Special Fund 682 = \$493,562 Total Funding = \$493,562	Design is nearly complete. Project is awaiting State Parks right-of-entry approval before proceeding to bid and award.	60% Design	1	Contractor (Regular Award)	Andrew Asfour
17	Telfair Avenue Multi-Modal Bridge Over Pacoima Wash	XXX9	Construct a new pedestrian and bicycle bridge over Pacoima Wash to reconnect communities and provide direct access to the proposed El Dorado Park.	\$4,225,000	Measure M = \$580,000 CPFCDs = \$5,000,000 Total Funding = \$5,580,000	NEPA environmental coordination and 65% design are underway, along with regulatory agency coordination for right-of-way approvals.	82% Design	7	Contractor (Regular Award)	Arnulfo Nuno

18	SR 710 Eastern Ave Multi Modal Transportation Improvements	XX10	The project will provide corridor improvements along a 1.5-mile section of Eastern Avenue between Huntington Dr and Valley Bl. The scope of work includes pedestrian and bike facilities, transit accessibility improvements, and other traffic safety enhancements.	\$21,331,200	STPL-R = \$22,488,000 CMAQ = \$2,400,000 Total Funding = \$24,888,000	The project team hosted a community meeting on August 6, 2026, to present the final project design to the community prior to completion of the 100% design plans. BOE submitted the Request for Authorization (RFA) package to Caltrans Local Assistance to obligate the construction funds, and the package is currently under review. The project team is also coordinating with LADWP to renew the Memorandum of Understanding for the utility work to be performed during construction.	94% Design	14	Contractor (Regular Award)	Erik Munoz
19	Sunnynook Pedestrian Bridge Repairs	XX15	Perform urgent temporary repairs to address existing pedestrian and bicyclist safety hazards until a permanent bridge solution is implemented.	\$608,000	Measure M Local Return Fund = \$400,000 SB1 = \$500,000 Total Funding = \$900,000	Final plans, specifications, and estimate are complete. Project will proceed through regular bid and award after updated environmental approvals are obtained for additional repair work.	85% Pre-Design	4, 13	Contractor (Regular Award)	Erik Munoz
20	North Atwater East Bank Riverway - Colorado St Bridge Undercrossing	937	The scope of work includes the construction of approx. 500-foot under-crossing at the Colorado Bridge Freeway Extension which will connect the planned 2.2-mile of the non-motorized multi-modal North Atwater East Bank LA River Way.	\$5,000,000	State Earmark = \$5,000,000 Total Funding = \$5,000,000	90% construction documents are under BOE review. Environmental permits have been submitted, with permit comments and LADWP/Caltrans encroachment coordination ongoing.	85% Design	13	Contractor (Regular Award)	Jesus Bermudez
21	Intersection Improvements on Hyperion Avenue and Glendale Boulevard	XXX8	Improve three key intersections with bicycle, pedestrian, and multimodal circulation enhancements supporting the Glendale Boulevard and Hyperion Avenue corridors. The intersections are: Glendale Boulevard at Glenfeliz Boulevard/Glenhurst Avenue, Hyperion Avenue at Rowena Avenue, Glendale Boulevard at Riverside Drive.	\$7,000,000	Metro Call for Projects = \$6,986,400 Total Funding = \$6,986,400	Phase 1 traffic control plans are approved. Temporary and permanent lighting plans are under final BSL review.	46% Bid & Award	4, 13	Contractor (Regular Award)	Andrew Asfour
22	Bridge Preventative Maintenance Program (BPMP-5006 (838))	5006-838	Perform preventive maintenance on 10 San Fernando Valley bridges, including bridge-deck methacrylate coating and deck-joint seal replacement.	\$931,295	BPMP = \$1,070,989 Total Funding = \$1,070,989	Plans are signed and indexed. A Council motion to accept the federal funding is in progress.	85% Bid & Award	3, 4, 12	Contractor (Regular Award)	Jose Beristain
23	Bridge Repair Maintenance Group 2	X180	Perform emergency repairs at three bridges, including crack/spall repairs, patching, resurfacing, railing restoration, and other work needed to restore structural integrity.	\$451,000	Bridge Maintenance Program = \$451,000 Total Funding = \$451,000	BID is finalizing the updated bridge group package bid documents. RTA Checklist and coordination with PAC for bid and award will follow. Advertisement is anticipated by October 2026.	92% Bid & Award	2, 3, 4	Contractor (Emergency)	Marilyn Galeano
24	Glendale-Hyperion Bridge/LA River S-1881-82-83-84	X145	This is part of the viaduct complex rehabilitation project along the historical corridor of Hyperion Avenue and Glendale Blvd. The scope of work includes: a) Seismic retrofit; b) Widen bridges; c) Re-configure roadway; d) Install bike lanes on Hyperion Avenue; e) Upgrade of street elements f) Replicate historical balustrade railing; g) Preserve historical pylons; h) Refurbish existing light poles; i) Re-alignment of I-5 northbound off ramp; j) Construct bicycle and pedestrian access ramp; and h) Install infiltration basin.	\$208,824,888	HBP = \$211,706,617 Prop 1B = \$11,000,000 CTIEP = \$30,000,000 Total Funding = \$241,706,617	The Contractor completed CIDH pile installation at Southbound and Northbound Piers 5, 6, and 7.	12% Construction	4, 13	Contractor (Regular Award)	Sylvia Dhimdis
25	Bridge Repair Maintenance Group 1	X179	Complete critical minor repairs at four bridges, including concrete repairs, asphalt patching, railing repairs, soot removal, and expansion-joint cover repairs.	\$569,800	Bridge Maintenance Program = \$569,800 Total Funding = \$569,800	Construction is complete, Punch-list work and Caltrans encroachment permit closeout remain.	3% Post-Construction	2, 4, 7	Contractor (Emergency)	Dahlia Hanna
26	1st Street Viaduct over Glendale Boulevard - Fire Damage Repair Project	XXX14	Repair fire-damaged structural concrete at Span 4, including soot removal, concrete and rebar repairs, crack treatment, resurfacing, and related restoration.	\$522,500	CTIEP = \$522,500 Total Funding = \$522,500	Project is complete and received Board acceptance.	90% Post-Construction	1, 13	Contractor (Emergency)	Ignacio Villa
27	Laurel Canyon Boulevard and Foothill Boulevard Bridge Rail Replacement Projects	XX13	Upgrade two Pacoima Wash bridges with retaining walls, architectural railings, concrete barriers, sidewalks, curb/gutter, painting, fencing, and concrete repairs.	\$1,412,407	MICLA = \$612,407 Measure M = \$800,000 Total Funding = \$1,412,407	Project is under Notice to Proceed and concept design is advancing for an ATP Cycle 8 application. Coordination is ongoing, with 30% design targeted for summer 2026 and environmental clearance targeted for December 2026.	39% Post-Construction	7	Contractor (Regular Award)	Arnulfo Nuno
28	Taylor Yard Bikeway/Pedestrian Bridge over LA River-River Restoration	G1220	Restore the LA River construction area by grading approximately 1,520 cubic yards of material to return the river to pre-construction conditions.	\$387,813	CTIEP = \$387,813 Total Funding = \$387,813	Future status updates are being continued under UPRS Project No. X186.	75% Post-Construction	1, 13	General Services Dept Forces	Arnulfo Nuno
29	San Fernando Bike Bridge/Tujunga Wash-1309 Phase 3	X165	Continue the San Fernando Road Bikeway by constructing a bicycle bridge over Tujunga Wash in coordination with the adjoining Class I bikeway.	\$20,226,800	ATP = \$21,195,000 Total Funding = \$21,195,000	LADOT will complete the closeout process with Caltrans. The point of contact at LADOT is Edward Giron. Rene Carillo with BSS is working on Board Acceptance for this project.	65% Post-Construction	6	Contractor (Regular Award)	Arnulfo Nuno
30	Red Car Pedestrian Bridge over Los Angeles River	X245	Construct an approximately 430-foot non-motorized steel-truss bridge and connecting pathway linking Glendale Boulevard with the LA River Bike Path, including lighting and signage.	\$4,319,888	MICLA = \$3,119,888 CTIEP = \$1,200,000 Total Funding = \$4,319,888	Contractor retention is being released as part of project closeout.	87% Post-Construction	4, 13	Contractor (Regular Award)	Andrew Asfour
31	Soto St Bridge/Valley-0011	X142	Rehabilitate and widen the Soto Street Bridge by approximately 25 feet, replace barriers and sidewalks, widen approaches, and acquire necessary right-of-way for transitions.	\$18,366,660	HBP = \$17,820,999 PC25= \$2,000,000 MICLA = \$3,938,811 Eng Special Services Fund= \$1,299,700 Total Funding = \$25,059,510	Project is in closeout; contractor and BCA are resolving OBE subcontractor requirements needed to release retention.	90% Post-Construction	14	Contractor (Regular Award)	Sylvia Dhimdis

32	North Spring Street Viaduct Widening and Rehabilitation Phase 2	XXX6	Demolish a City-owned building, extend Withardt Street to Baker Street, create a new four-way intersection at North Spring Street, and close the existing Baker Street connection.	\$3,453,451	RSTP = \$5,567,634 Total Funding = \$5,567,634	Caltrans closeout documents are being prepared, and the closeout Board report is pending OCC review.	81% Post-Construction	1	Contractor (Regular Award)	Scott Gibson
33	Taylor Yard Bikeway/Pedestrian Bridge over LA River	X166	Design and construct an approximately 400-foot landmark pedestrian/bicycle bridge across the LA River, including a 17-foot bikeway and an at-grade railroad crossing.	\$21,497,913	Metro = \$21,497,913 Total Funding = \$21,497,913	Project is in post-construction.	83% Post-Construction	1, 13	Contractor (Regular Award)	Andrew Asfour
34	North Atwater Bridge	2080	Construct a new steel cable-stayed bridge across the LA River, including a center mast pier and foundations, to connect North Atwater with Griffith Park.	\$17,120,369	PWTF Loan = \$5,796,766 MICLA = \$1,000,000 Caltrans ATP = \$3,660,000 Private Donor = \$3,888,603 CTIEP = \$2,775,000 Total Funding = \$17,120,369	Board acceptance is pending required Business Inclusion approval.	87% Post-Construction	4, 13	Contractor (Regular Award)	Arnulfo Nuno
35	First St Bridge/Glendale Blvd-0045	X144	Widen the bridge deck by approximately 2.5 feet on each side and seismically retrofit the structure to current Caltrans requirements while maintaining traffic during construction.	\$11,838,145	HBP = \$14,089,806 Prop 1B = \$848,780 Total Funding = \$14,938,586	Board acceptance has been received and BOE is proceeding with Caltrans closeout.	92% Post-Construction	1, 13	Contractor (Regular Award)	Andrew Asfour
36	Sixth Street Viaduct Task Order Packages 1 to 5: Viaduct BRLSZD-5006(839)	X149	Replace the deteriorated 3,500-foot Sixth Street Viaduct with a new modern structure on a new alignment designed to address seismic and structural deficiencies.	\$581,564,465	HBP = \$391,212,244 Prop 1B = \$31,851,593 Meas R = \$2,000,000 Prop C = \$3,044,146 Prop G = \$3,121,444 State = \$200,000 LADWP = \$2,368,971 CTIEP = \$147,766,067 Total Funding = \$581,564,465	Contractor has submitted claim for delays, which is in review with City Attorney. Project closeout for all packages is ongoing.	77% Post-Construction	14	CMAR/CMGC	Scott Gibson
37	Riverside Dr Bridge/Zoo-1298	X143	Rehabilitate and seismically strengthen the bridge, widen the downstream deck, add sidewalks and bicycle shoulders, and construct a bikeway underpass connecting to the LA River Bike Path.	\$13,381,578	HBP = \$11,846,711 Prop G = \$1,543,866,99 Total Funding = \$13,381,578.00	Project is being closed out with Caltrans, after which the City work order will be closed.	87% Post-Construction	4	Contractor (Regular Award)	Dahlia Hanna
38	N Spring St Bridge/LA River Phase 1 - 0859	X148	Seismically retrofit and widen the viaduct by 23 feet to accommodate travel lanes, median, bike/shared shoulders, ADA sidewalks, and associated intersection closures.	\$27,690,837	HBP : \$36,277,837 Prop 1B (HRCSA): \$5,001,000 Total Funding = \$41,508,237	Construction is complete, but closeout remains pending. Caltrans is holding retention until BPW acceptance and submission of the closeout package.	89% Post-Construction	1	Contractor (Regular Award)	Scott Gibson
39	Riverside Dr Bridge/LA River-0160&1932	X140	Replace two existing bridge structures with an approximately 1,200-foot curved bridge featuring protected pedestrian/bicycle facilities, a new roundabout, landscaping/public art, and adjoining street improvements.	\$53,050,000	HBP = \$38,975,922 TGF = \$1,695,900 Prop G = \$9,412,740 Total Funding = \$53,050,000	Project is in closeout.	90% Post-Construction	1, 13	Contractor (Regular Award)	Ignacio Villa
			Total =	\$1,415,701,231						

			Bridge Improvement Program																																																		
#	CD	CIP #/s	Project Title	PM	Const Cost	2026				2027				2028				2029				2030				2031				2032				2033																			
5	11	G1012	Potrero Canyon Pacific Coast Highway Pedestrian/Bicycle Bridge	Dhimdis	\$15,000,000	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
1	6	300	San Fernando Bridge over Tujunga Wash	Nuno	\$5,000,000	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
29	14	XX12	SR 710 Huntington Drive Multi Modal Transportation Improvement Project	Nuno	\$150,000,000	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
17	14	X177	First Street Bridge over Figueroa Street	Hanna	\$3,300,000	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
21	10, CC	X183	Ballona Creek Multi-use Path Extension and Connections	Bermudez	\$43,338,000	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
22	11	X184	Lighthouse Pedestrian Bridge over Ballona Lagoon Rehabilitation	Munoz	\$5,000,000	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
25	10	X187	Destination Little Ethiopia Signature Streetscapes & Green Alleys	Asfour	\$5,000,000	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
18	11	X178	Dell Avenue Bridges over Venice Canal	Bermudez	\$100,000	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
35	14	XXX5	Soto Street Widening from Multnomah St to Mission Rd	Gibson	\$23,000,000	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
23	4, 5, 11	x185	Sepulveda Blvd/Mulholland Dr Tunnel Repair Phase 1	Avila	\$1,700,000	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
7	14	M900	2nd St. Tunnel Permanent Rehab	Bermudez	\$5,000,000	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
31	4	XX14	Radford Avenue Bridge Over The Los Angeles River Repairs	Dhimdis	\$1,900,000	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
28	14	XX11	SR 710 Valley Bl Multi Modal Transportation Improvements	Munoz	\$121,800,000	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
33	14	XX16	Soto St Bridge over Valley Blvd & UPRR East Approach Sidewalk	Dhimdis	\$5,500,000	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
24	1	X186	Taylor Yard Bikeway/Pedestrian Bridge Off-Site Mitigation at Rio De Los Angeles State Park	Asfour	\$369,222	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
38	7	XXX9	Telfair Avenue Multi-Modal Bridge Over Pacoima Wash	Nuno	\$5,000,000	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
27	14	XX10	SR 710 Eastern Ave Multi Modal Transportation Improvements	Munoz	\$21,331,200	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
32	4, 13	XX15	Sunnynook Pedestrian Bridge Repairs	Munoz	\$608,000	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
4	13	937	North Atwater East Bank Riverway - Colorado St Bridge Undercrossing	Bermudez	\$5,000,000	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
3	3, 4, 12	5006-838	Bridge Preventative Maintenance Program (BPMP-5006 (838))	Beristain	\$931,295	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
20	2, 3, 4	X180	Bridge Repair Maintenance Group 2	Galeano	\$451,000	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
37	4, 13	XXX8	Intersection Improvements on Hyperion Avenue and Glendale Boulevard	Asfour	\$3,500,000	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
12	4, 13	X145	Glendale-Hyperion Bridge/LA River S-1881-82-83-84	Dhimdis	\$208,824,888	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
19	2, 4, 7	X179	Bridge Repair Maintenance Group 1	Hanna	\$569,800	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
34	1, 13	XXX14	1st Street Viaduct over Glendale Boulevard - Fire Damage Repair Project	Villa	\$522,500	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
30	7	XX13	Laurel Canyon Boulevard and Foothill Boulevard Bridge Rail Replacement Projects	Nuno	\$1,063,439	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
6	1, 13	G1220	Taylor Yard Bikeway/Pedestrian Bridge over LA River-River Restoration	Nuno	\$387,813	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
15	6	X165	San Fernando Bike Bridge/Tujunga Wash-1309 Phase 3	Nuno	\$20,226,800	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
26	4, 13	X245	Red Car Pedestrian Bridge over Los Angeles River	Asfour	\$4,319,888	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
9	14	X142	Soto St Bridge/Valley-0011	Dhimdis	\$18,366,660	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
36	1	XXX6	North Spring Street Viaduct Widening and Rehabilitation Phase 2	Gibson	\$3,453,451	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
16	1	X166	Taylor Yard Bikeway/Pedestrian Bridge over LA River	Asfour	\$21,497,913	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
2	4, 13	2080	North Atwater Bridge	Nuno	\$17,120,369	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
11	1, 13	X144	First St Bridge/Glendale Blvd-0045	Asfour	\$11,838,145	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
14	14	X149	Sixth Street Viaduct Task Order Package 5: New Viaduct BRLSZD-5006(839)	Gibson	\$285,668,480	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
10	4	X143	Riverside Dr Bridge/Zoo-1298	Hanna	\$13,381,578	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
13	1	X148	N Spring St Bridge/LA River Phase 1 - 0859	Gibson	\$27,690,837	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
8	1, 13	X140	Riverside Dr Bridge/LA River-0160&1932	Villa	\$53,060,000	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
Project: Master Schedule (UPRS) Date: Thu 8/20/26			Task	Design	RightOfWay	Inactive Milestone	Duration-only	Finish-only	External Milestone	External Tasks																																											
		Split	BidAward	Inactive Milestone	Inactive Summary	Manual Summary Rollup	External Milestone	External Milestone	External Tasks																																												
		Milestone	Cons	Deadline	Inactive Summary	Manual Summary	External Milestone	External Milestone	External Tasks																																												
		PreDesign	PostCons	Inactive Task	Manual Task	Start-only	Progress	External Milestone	External Tasks																																												
Page 1																																																					